

Minutes of review of PMG Projects by Chief Secretary and DPIIT on 20.09.2019

List of participants is attached as **Annexure-I**.

The Chairman welcomed all the participants, thereafter, meeting started with discussion on various issues pertaining to project companies. The discussions held project wise are mentioned below-

1. SAIL

FC Stage-II is required for 361.29 ha

Reply to MOEF's letter dt 28.02.2019 was submitted by SAIL on 25.08.2019 and is presently being examined by Special Secretary. To be expedited by Forest Department.

Mining leases

Duargaiburu:

Mining lease extended upto 21.02.2029 by Mines Deptt letter dt 25.06.2019. DC, West Singhbhum sent recommendation to Mines Dept, GoJ on 17.07.2019 for their approval/Order. SAIL requested for execution of Mining Lease Deed without linking to payment of NPV.

As per MOEF guideline vide F. No 11-362/2012 dt 01.02.2013, approval under the FC Act for diversion of entire forest land located within the mining lease shall be obtained before execution/renewal of the lease under the MMDR Act. SAIL is required to make payment of Rs 84 Crores towards NPV and CA as required under FC Act for getting approval /Order from Mines Deptt. for Executing Mining Lease Deed. It was felt that a sum of Rs 84 Crores for Project of Rs 3000 Crores should have been paid by SAIL and there is no Court restriction on payment of NPV by them. SAIL has been advised to make payment by 25.09.2019.

Jhillinguru I, Jhillinguru II and Topailore

These applications are under processing by Directorate of Mines & Geology. To be put up for approval of Cabinet at the earliest.

Secretary, DMG submitted that some of the iron ore mining leases of Manohar Group of mines of M/s SAIL could not be processed as the area falls within the no- mining zone as per the MPSM report. On this matter Chief Secretary, GoJ expressed his concern on the MPSM report and requested the DPIIT representatives to look into the matter. Secretary, DMG was directed to seek direction from MoEF&CC, GoI on this matter.

2. GAIL

- a) The project proponent informed that dual ownership of land between farmers and forest department affecting 11 km of RoU in Kulanga(Barahi), Banwari and Gorhar of Barkhatta block of Hazaribagh District. GAIL informed that payment to Forest Department has been made. It was decided that as Farmers are settled in these plots for a longer time, GAIL is required to pay them RoU land compensation over and above the forest clearance charges.



- b) Regarding issue at Sectionalising Valve Station 22 in Gorhar, DC Hazaribagh has been directed to unfreeze the land owners account so that they can receive the payment and SV 22 work can commence immediately.

3.NTPC- NKSTPP

220 KV Transmission line from PTPS, Patratu to Pakri Barwadih

This project implementation is split in two parts, as under:

Part-1: PTPS, Patratu to Pakri Barwadi (69.291 ha.)

NTPC are already drawing temporary construction power and that line can be upgraded to get start-up power. To be dropped as this line was a back-up plan.

NTPC was directed to remove this part of project from portal.

Part-2: Pakri -Barwadi to Chatti -Bariata (46.25 ha)

FC Stage-I approval already received on 09/07/2018. Tree cutting permission received on 26.07.2019.

NTPC is facing ROW issues on non-forest land in Kerandari and Barkagaon Blocks of Hazaribagh which is affecting erection work. NTPC were directed to meet DC, Hazaribagh.

4. PGCIL

i)400 KV Essar-Latehar Line

Demand Note awaited

The same was approved online by Nodal Officer on 19.09.2019. Issue resolved.

RoW issues

PGCIL advised to meet DC, Latehar on 23.09.2019 and provide Schedule of Work before it is started.

ii).220 KV TTPS- Govindpur Line

Chief Secretary advised PGCIL to meet DC, Bokaro by 23.09.2019 to resolve RoW issues.

PGCIL informed that Working Permission expired on 04.07.2019 and have requested for extension. After deliberations, it was decided that Nodal Officer would expeditiously process for sending recommendations to MOEF for issue of FC Stage-II to PGCIL.

iii)220 KV Hatia -Namkun Line

RoW issues

To resolve RoW issues, PGCIL was directed to meet DC/DDC and provide Schedule of Work and to try finishing the work before Puja Holidays start.

Tree Cutting

DM/SP/DFO to be involved to ensure cutting of Trees and Police force to be deployed from 23.09.2019.

iv).132 KV Ramchandrapur – Jadugoda Line.

All RoW issues resolved with intervention of DC, East Singhbhum.

v) 220 Govindpur -Dumka Line

The pending Tree cutting permission from Dumka and Deoghar received on 26.08.2019 and 30.08.2019 respectively. Demand Note from Forest Development Corporation has not been received for depositing the logs of tree after felling from forest area. PGCIL was directed to meet DFO, Giridih.

vi).400 KV Patratu-Latehar Line

DC, Latehar directed to issue NOC by 23.09.2019. FRA is not mandatory for processing of FC Stage-I approval

5. PGCIL

765 DC Ranchi-Mednipur line

Demand note approved online by Nodal Officer on 19.09.2019. PGCIL informed that payment being deposited by them. Issue resolved.

PGCIL drew attention to their request made in March,2019 for approving the revised Project Cost from Rs 1472 Crores to about Rs. 1870 Crores.This approval is needed so that funds flow for Project work is not affected.

6. Eastern Dedicated Freight Corridor

i) DFCC was directed to ensure that their Accountant is available to sign the Cheques at all the involved Districts. This is affecting the disbursements. Accountant to be available at Koderma on 24.09.2019.

DPIIT may take up the issue of non-availability of Accountant with higher authorities of EDFCC.

ii) More Camps to be held.

iii) Working permission at Hazaribagh expired.

iv) Tree cutting Permission for 22 trees at HZB to be given on 23.09.2019.

v) Integrated Action Plan is awaited.

vi) Mug disposal plan is awaited from DFCC.

vii) Pending Mutation work to be expedited.

7. Bandamunda -Ranchi doubling of Rail Line.

Land acquisition

2.507 acres of land is pending for acquisition in Chirur Village of Khunti District. Chief Secretary directed DC, Khunti that acquisition be completed before 10.10.2019.

Trees on railway land

After deliberations, PCCF assured that permission for cutting of 124 trees on patch claimed as forest will be granted within a month i.e. by 19.10.2019.

Transit Permit

Railways mentioned that online application filed on 29.07.2019 is still pending due to Online Software being out of order. PCCF assured to streamline the process without further delay.

8. Shivpur -Kathautia BG Rail Line

- a). User Agency. assured that compliance to conditions of FC Stage-I approval dt 19.06.2019 shall be done by 15.10.2019.
- b). DC, Chatra assured that balance Rs 15.8 Crores Land Compensation award amount will be disbursed by 05.10.2019
- c). DC, Chatra will also hold a meeting with Project Proponent on 23.09.2019.
- d). DC, Hazaribagh assured that balance Rs 5.38 Crores Land Compensation award will be disbursed by 05.10.2019.

9. CCL

a) Karo OCP

Authentication of land in villages..... 1. Karo, 2. Baidkaro, 3. Barkikuri, 4. Chotkikuri under Bermo Block.

Presently authentication and land certification work are in progress.

Forest land of 226.67 ha.

FC Stage-I received on 24.12.2018. Revised demand note uploaded by DFO Bokaro on 03.09.2019 for approval by PCCF-cum-Nodal officer.

b) Magadh OCP

Authentication of Land

For case u/s 87 of CNT Act, 1908 in Latehar, DC was directed to collect list from Divisional Commissioner, Palamu and Settlement Officer, Palamu and finalise on priority.

Forest land: State Forest department requires Notified Forest area as per CS records, as the revenue authority (CO Balumath & CO Bariyatu) are unable to authenticate in view of RS notification in 2005.

DFO, Latehar was directed that application for forest land of this project should be dealt on priority and forward the application on the basis of Certificates given by DC, Latehar and undertakings by CCL as per letter of State Govt.

c) Rajrappa OCP

Authentication of Land

District Administration has filed cases as per provisions of 4H of BLR Act and the hearing of the cases is expected to be completed by end September, 2019.

Application for FC Stage-I

Proposal forwarded by GoJ to MOEF on 19.07.2019. Listed for consideration in FAC meeting of 26/09/2019.

d) Urimari OCP

Application for FC Stage-I approval

The proposal is presently with PCCF-cum-Nodal Officer for examination.

10. ECL

a) Rajmahal OCP

i) **Authentication of GTs at Bansdiha & Taljhari villages forming part of land acquired under CBA and to expedite the land authentication process to get land for mining.**

➤ 7 remaining GTs in Bansdiha to be authenticated within a week.

➤ 24 remaining GTs in Taljhari can't be completed due to resistance by villagers. The same could be dealt by involving district administration and public of the village

ii) **Assistance required for diversion of DB road from the District Administration.**

➤ The road has already been diverted. **Issue resolved**

b) Simlong expansion OCP

FC Stage-I for 81.71 Ha of Forest Land and 96.05 ha for CA

ECL representatives informed that undertaking for WLMP with special emphasis on elephant conservation had been submitted to DFO Pakur. However, the proposal has not been recommended. DFO Pakur clarified that Site Inspection is in process and the proposal will be finalised within a week. In respect of CA land, PCCF/Nodal Officer informed that 100 Ha CA land will be made available from Dumka division by 27.09.2019.

c). Chuperbita OC

FC Stage-I for 245.78 Ha Forest Land

ECL representatives informed that compliance has been submitted on 21.12.2018 and again on 13.08.2019. DFO Pakur informed that after reviewing the documents the verification of plan will be finalised within 10 days. Nodal officer informed that CA land required for the project will be identified in Giridih Division.

d). Chitra East OCP

Handing over of Tenancy Land & Physical verification of Homesteads / Structures at 5 Villages.

ECL paid balance amount of Rs 2.77 Crores on 12.12.2017 for shifting of Khoon village. Possession of land is affected for non-disbursement towards R & R of Khoon village. This land is immediately required for mining operations.

- Problem is faced in disbursement of compensation for remaining structures. The dispute regarding whom to be paid with the compensation amount, if not settled through agreement amongst land owner and dweller, then it is to be deposited to the concerned Tribunal for proceeding ahead for rehabilitation of the villagers.
- CS directed that the issue be resolved within a week.

e) Transfer of 95.75 acres of govt. land + 41.27 acres Gochar land in Distt. Deoghar

DC, Deoghar sent a revised demand of Rs. 54,68,82,946.20/- through letter no- 3126 dated- 04th Dec 2018 and directed to deposit balance amount Rs. 43,55,42,372.20/- which has been deposited on 19th Feb 2019. ECL is yet to get the possession of the land.

- CS directed that the issue be resolved within next 7 days.

f) Issue of treating Govt. waste land as forest land in Hura C, Chuperbhita, Simlong and Rajmahal OC under Damin-I-Kohnotification of 1946.

- Chief Secretary instructed Forest Department to resolve the issue within a week.

11. Pachwara North Coal Block of WBPDC

The mine has been declared open on 12.12.2018 on non-forest land. The issues listed are for future mining involving forest land. Representative of WBPDC informed that

A. Land required for CA is 371.07 ha against which 63.04 ha and 31.67 ha has been made available in Bokaro and Pakur District respectively.

B. Report of 31.67 Ha land will be submitted to DFO, Pakur.

C. Preparation of KML & Shape file, pillar posting is completed in 63.04 Ha CA land in Bokaro.



WPDC informed that validity of FC Stage -I approval dt 15.05.2015 will expire on 14.05.2020. Balance CA land of 276.36 ha is required for compliance of FC Stage-I conditions.

Considering acute shortage of Government Land suitable for CA, Secretary-RRLRD suggested that WPDC seriously consider looking at alternate sources of land including private land.

12. Master Plan for Jharia

- a) The survey of balance 5 sites in Jharkhand to be completed. Considering the difficulty in physical survey, DC -Dhanbad may calculate approximate affected families through secondary data available with district administration. In case of difficulty indicative figures may be taken for estimating payment in Master Plan.
- b) If land is not acquired under CBA or LA, 1894 Legal issues may arise in case LTH refuse to accept Package.
- c) Committee constituted by MOC for finalisation of Rehabilitation package to share their Report with DC, Dhanbad at the earliest.
- d) Proposal for revision of Master Plan be prepared and cost estimates irrespective of cut-off date be worked out. This Proposal should be shared with State Govt.

NHAI projects

13. Barwa -Adda -Panagarh NH-2

Balance Rs 45.01 Crores to be expeditiously disbursed

Expedite Award for balance 2 villages by CALA, Dhanbad for additional land of 11.80 ha

4 kms balance stretch will be available when 311 structures (9/127 on Govt Land + 1/33 on ECL land + 28/123 on Pvt land) + 273 structures on 11.80 ha are removed.

14. 4- laning of Ranchi-Rargaon-Mahulla section of NH-33

Forest land of 2.301 ha

The proposal for diversion of 2.301 ha land has been forwarded by PCCF, Ranchi-Jharkhand to State Govt on 14-08-2019. Query raised by State Govt. on 18.09.2019.

15. 4-Laning of Bijupara to Kuru Section of NH-75 from Km 34.00 to Km 55.00 in the state of Jharkhand

For 8.785 ha acres in village Pandri, Ranchi District, Section 19 notified on 28-06-2019. NHAI has deposited LA compensation amount to DLAO, Ranchi. NHAI will deposit Rs 2.372 Crores for structures immediately.

16. 4 Laning of Govindpur (Rajgunj) - Chas - West Bengal Border section of NH- 32 from Km. 0.000 to Km. 56.889 in the State of Jharkhand

Bokaro District:

3/440 structures on Raiyati land + 1/80 structures on Govt Land will be removed by 28.09.2019.

Dhanbad District

Structures on Raiyati Land: 332/411 structures removed. DC mentioned that payment has been concluded for 56/79 structures, fund for 18/79 will be sent to Court while hearing for 5/79 shall be done by 25.09.2019.

Structures on GM land: 38/57 structures removed. Balance to be removed is 19/57.

Structures on BCCL land:142/254 structures removed. Balance is 112/254. DC mentioned that payment for 97/112 is concluded while payment for 15/112 structures will be made by 28.09.2019,

DC, Dhanbad will hold a meeting with SP, Dhanbad and PD, NHAI and prepare a schedule to ensure removal of above said balance structures within the next 10 days. Regarding the transfer of 3.5764 ha GM land RO, NHAI and PD, NHAI Dhanbad will ascertain whether the requisitioned land GM land is situated within/outside the alignment and concluded in next 10 days.

17& 18. 6-laning of Gorhar to Khairatunda Section from Km. 320.810 to Km. 360.300 in the State of Jharkhand

02 Nos. Revised Water Utility Shifting estimate on the basis of current SOR recieved on 17.09.2019.

Giridih District

Rs 560.07/640.33Crores is disbursed. Balance is Rs 80.26 Crores

Pvt/Govt/CPR Structures 973/2136 removed.

Dc, Giridih and DLAO, Giriduh to ensure removal of balance structures and payment in the next 1 week.

Hazaribagh District

Rs 5.69/8.18 Crores is disbursed.

DC/DLAO to ensure that disbursement of balance amount is done in the next 1 week.

The meeting ended with a vote of thanks to the chair.

Sd/-
(D.K.Tiwari)
Chief Secretary
Government of Jharkhand

Memo No. 1972 /Ranchi, Dated 01-10-2019.
05/U.Ni.(PMIC/Mega Project)-10/2019

Copy to : Development Commissioner, Jharkhand / Additional Chief Secretary, Department of Forest, Environment and Climate Change, Jharkhand , Ranchi / Additional Chief Secretary, Department of Home,Jail & Disaster Management ,Jharkhand , Ranchi / Additional Chief Secretary, Department of Water Resources, Jharkhand , Ranchi / Secretary, Department of Energy, Jharkhand , Ranchi /Secretary, Department of Road Construction, Jharkhand , Ranchi / Secretary, Department of Revenue, Registration and Land reforms, Jharkhand , Ranchi / Secretary, Department of Mines and Geology, Jharkhand , Ranchi / Secretary, Department of Industries, Jharkhand , Ranchi / Jt. Secretary, PMG,DPIIT, Govt. of India/ Director, PMG,DPIIT, Govt. of India / Director , JREDA, Jharkhand , Ranchi /All Concerned DCs ,Jharkhand / Deputy Secretary , Chief Secretary Office, Jharkhand / PA to Director Industries (Website Incharge), Jharkhand , Ranchi for kind information and necessary action.

Director, Industries
Govt. of Jharkhand

Annexure-I

List of participants

A. Government Officials

S. No	Name	Designation
1	Shri D.K. Tiwari	Chief Secretary, GoJ
2.	Shri Shashi Nandkeolyar	PCCF cum ED, WLDB, GoJ
3.	Shri S.D. Sharma	JS, DPIIT, GoI.
3	Shri Kamal Kishore Son	Secretary (RCD + RRLRD), GoJ
4	Shri A. Siddique	Secretary- Mines, GoJ
5	Shri K. Ravi Kumar	Secretary-Industries, GoJ
6.	Shri N.K. Kanodia	Director, DPIIT, GoI
7.	Shri Kripa Nand Jha	Director -- Industries, GoJ
8	Shri Rajendra Prasad	Dy Director-Industri es, GoJ
9	Shri Arun Kumar	Dy Director-Mines, GoJ.
10	Representative of	Dept of Energy, GoJ
11	Representative of	Chief Engineer, WRD, GoJ.

B. Project Proponents

S. No	Company	Name of Representative/Designation
1	SAIL	a) Shri P.C. Naik, ED b) Shri Kameshwar Prasad
2.	GAIL	a) Shri M.P.Mahato, ED b) Shri Rajesh Vidyarthi, DGM
3.	NTPC, NKSTPP	a) Shri T. K. Patra, GM b) Shri N.J. Singh c) Shri Prashant Singh, DGM d) Shri Pankaj Singh, DGM
4	PGCIL/JUSNL	a) Shri Shri A.K. Vaish, Consultant b) Shri R.K.Gazaresen, Sr GM
5.	ECL	a) Shri P.S. Mishra, CMD b) Shri Jai Prakash, Dir (Tech) P & P c) Shri P.S. De, GM (LRE) d) Shri D.N. Prasad (Env)
6	CCL	a) Shri V.K. Shukla , GM (L & R) b) Shri S. Singh, HOD (E & F) c) Shri Shankar Jha, L & R
7	WBPDC	a) Shri T.K. Nag, Advisor (Mining)
8	Jharia Coalfields	Shri P.M. Prasad, CMD, BCCL
9	NHAI	a) Col. A. Handique, PD, Durgapur b) Shri Sudhir Kumar, PD, Dhanbad
10	S. E Rlys, Bandamunda-Ranchi	a) Shri Hitendra Goyal, Chief Engineer b) Shri R.P. Meena, Dy CE