

Minutes for CCI-PMG Meeting with Chief Secretary, Govt of Jharkhand held on dated 15 September, 2014 at 03:00 PM

Project ID/S. No	Project Name	Sponsoring Ministry	Description	Issue/ Recipient Ministry Comments/ Decisions & Minutes
CS3300003 (51)	IOCL Project- Paradip- Raipur-Ranchi Pipeline	Petroleum and Natural Gas	Overall Physical Progress achieved is 72.1 percent. All major materials received at site. Pipeline laying is in progress. Compliance of conditions imposed in 1st stage Forest Clearance in progress for obtaining 2nd stage Forest Clearance. Delay in 2nd stage Forest clearance in Odisha and Jharkhand.	<p>Issue</p> <p>1. Tree cutting permissions for 2 Forest Divisions (Simdega and Khunti) in Jharkhand. 2. Law and order situation in RoW 3. Torpa anchal facilitating supply of building construction materials especially sand.</p> <p>Latest Decision & Minutes</p> <ul style="list-style-type: none"> The inadequate supply of sand is hampering the work pace. Secretary, Mines should pursue and expedite the issue of environment clearance or prepare separate rule for the state. CS asked Indian Oil Corporation (IOC) to examine the feasibility of substituting sand with Fly ash. DC and SP Khunti to ensure that pipe laying in Gutuhatu village goes unhindered. IOC will start the work immediately after rains gets over.
CS3700015 (114)	Six-Laning of Aurangabad- Barwa Adda	Road Transport and Highways	Six lane under NHDP Phase-V being constructed by KMC Constructions Ltd.	<p>Issue</p> <p>(1) Slow progress of land acquisition. Land acquisition progress is not satisfactory. Only 60% land under possession. (2) Request for transfer of 55 ha forest land is pending with Jharkhand State Government since 30/07/2012. A section of the NH falls within eco-sensitive zone of Wildlife Sanctuary. Therefore, permission from State Board for Wildlife and National Board for Wildlife has to be obtained.</p> <p>Latest Decision & Minutes</p> <ul style="list-style-type: none"> Principal Secretary, Forest and Environment informed NHA regarding delinking of grant of forest clearance from the clearance of standing committee of National Board of Wild Life. Decision on Toll Plaza location is pending in Girdih. DC, Girdih to ensure

CS4300001 (369)	Electrosteel Steels Limited	Steel	2.51 MTPA Steel Plant. The project is now ready to commence production from June 2013. Out of capex debt of Rs.824 crores, Rs.602 crores are sanctioned and remained Rs.222 crores loan application are pending with Union Bank- Rs. 150 crore, LIC - Rs. 50 crores and P&S Bank- Rs.35 crores. Due to delay in tying up the shortfall of Rs.222 crores, sanctioned debt of Rs.602 crores is not being released by the consortium of banks.	<p>approval within one week.</p> <ul style="list-style-type: none"> Valuation has been submitted to Executive Engineer Building Division, Giridih District Land Acquisition Officer, Giridih to finalize award within 15 days. DC Giridih has requested that DPRO be given the power of DLAO. Revenue Department to take action in this regard by 19th September. In case of plots left out earlier (4.5 ha), 3(A) has been submitted for authentication of land. DC, Giridih to complete authentication within next two months. (by 31-10-2014). <p>Latest Decision & Minutes</p> <p>Integrated wild life action plan has been sent to Government of India by Forest Department. Principal Secretary, Forest was requested to upload it on the portal.</p>
CS0400007 (371)	Tori-Shivpur - Kathautia New BG Rail Line	Coal	This Rail Line (92.10 Km) was approved in August 2000 and Railways were entrusted for the complete work (from land acquisition, forestry clearance etc. up to commissioning)	<p>Issue</p> <p>Transfer of gari majurwa khas and gari majurwa jungle jhari pending. Tree cutting pending in 17 kms stretch.</p> <p>Application for land acquisition for Shivpur-Kathutia submitted and breakup of forest/non forest land awaited from Jharkhand govt.</p> <p>Latest Decision & Minutes</p> <ul style="list-style-type: none"> Out of 447.4 acre of raiyati land, 206.3 acre has been handed over and

<p>241.1 and transfer of 142.7 acres jungle jhari and 194 acre gair majurwa land is pending. Principal Secretary, Revenue assured gair majurwa and gair majurwa jungle jhari land transfer would be placed in the next cabinet meeting.</p>	<ul style="list-style-type: none"> • Three months time was finalized for cutting of trees in remaining 17 kms of stretch. • Pillaring to be done by railways as per specification of forest department. • Chief Secretary directed formation of committee in Chatra and Latehar district as below : 	<ul style="list-style-type: none"> i. DC - Chairman ii. SP - Member iii. DFO - Member iv. GM, Forest Corporation - Member v. Representative of Railway. 	<ul style="list-style-type: none"> • This committee will meet weekly and ensure time bound progress, as this project is to be completed by 31-12-2016. 	<ul style="list-style-type: none"> • Railways protested the demand of commercial rate for gair majurwa land by DC Latehar and submitted that railway is a government organisation and, therefore, may be allowed to pay at market rate for transfer of GM land as is being done in other states of the country. Revenue Department to consider the issue and move a cabinet note in this regard. 	<ul style="list-style-type: none"> • No demand note has been issued by DC Chatra for 73.46 acre of GM and GM Jungle Jhari land. DC Chatra assured that he would complete assessment by 25-09-2014 and give the demand note to railway. 	<ul style="list-style-type: none"> • Out of three villages, NOC has been given only for one village. DC Hazaribagh was directed to ensure issuance of NOC by 30-09-2014. 	<ul style="list-style-type: none"> • Since rayyati land acquisition will take a large time and the completion date of the project is 31-12-2016. Railways was also directed to explore the

<p>possibilities of acquisition of land under railway act.</p> <ul style="list-style-type: none"> • DC's were directed to insure NOC for Junghe Jhari land of Shivpur-Kathutia be processed by 30-09-2014. 	<p>Issue</p> <p>1. Forestry clearance (Stage-I&II) received from MOEF on 19.6.13. Approx. 12000 trees are to be cut by state forest by Oct-13 so as to enable starting physical execution after monsoon. Contracts are in position for 11km. 2. 35 ha. land acquisition in Chatra distt and 209 ha. land acquisition in latehar distt on Shivpur-Tori is still pending. Possession required by Oct-13. 3. Deployment of security forces at 4 location required on Shivpur-Tori. Confirmation required from state govt. for arranging accommodation works for security forces. 4. land application for identification of type of 1114 ha. land required(Chatra 7 Hazaribagh distt) for construction of Shivpur-Kathutia submitted during Dec12/mar-13. Break up required for processing forestry clearance.</p> <p>Latest Decision & Minutes</p> <ul style="list-style-type: none"> • The representative of M/o Railways informed that though a demand note for GM and GMJJ land has been received from the State Govt., certain annexures are missing. The representative of Railways was requested to obtain these annexures on priority and attempt to pay the necessary amount by 01.09.14. • As far as tree cutting is concerned, 36 kms. stretch has been covered. The rest of the stretch is held up on account of rains but would be accomplished by 30.09.14.

<p>CS4300009 (405)</p>	<p>JSW Steel Ltd Jharkhand</p>	<p>Steel</p>	<p>10 MTPA Green Field Integrated Steel Plant and 800 MW Captive Power Plant, ML granted by State Government. Allocated Iron Ore and Manganese Mine at Ankua and Rohne Coking Coal Block. Purchase 378 Ac private land.</p>	<p>Issue Transfer of 450 Ac of govt land for the steel plant is pending with State Govt. State Govt has reduced water allocation from 132.8 McM to 40 McM from river Suvarnarekha by a recent order which needs to be revoked. State Govt to expedite transfer of non-forest land for afforestation for Ankua and Rhone Block mines. Records of right of Land in Sonahatu area of Ranchi district and soft copy of these records are not available in the State. Due to which the Land verification and acquisition process is taking too much time. Latest Decision & Minutes • Displeasure was expressed at non compliance of earlier decision regarding restoration of water. Engineer in Chief representing Water Resources Department assured that committee meeting for restoration of water from Chandil reservoir would be held within 10 days.</p>
----------------------------	------------------------------------	--------------	---	---

B

✓

CS3500047 (471)	Chatti-Bariatu coal block	Power	<p>Ministry of coal allocated the Chatti-Bariatu coal block to NTPC on 25.01.2006, it has Geological reserves of 194 MT, Production Target - Feb.2015 Annual rated capacity - 7 MTPA, Project Status as on 25.07.13 • Geological Report available. Mining Plan approved by MOC. • Environment clearance accorded by MOEF. • Stage-I & II forest clearances accorded by MOEF. • MDO appointed. • All notifications for mining area land acquisition completed. RAP approved by NTPC Board. Payment for 190 acres of land compensation disbursed to project affected families till date. • Govt. of Jharkhand has approved transfer of 66 acres of Govt. land. • Total expenditure of approx. Rs 95 Cr. incurred so far.</p>	<p>Issue</p> <p>No policy for encroachers available in Jharkhand State for the following a. In Govt. land and GM jungle-jhari land - for less than 30 years and b. In forest area - for those not covered under Forest Rights Act, 2006 There are encroachers residing on coal block area for a period of less than as well as more than 30 years. NTPC is ready to pay compensation to these encroachers based on policy guidelines of the State Govt. While there are policy guidelines available in the State of Jharkhand for compensation, rehabilitation and resettlement of the encroachers residing on GM land and GM-jungle-jhari land for more than 30 years, no policy guidelines exist for encroachers residing on such land for less than 30 years as well as on forest land, for those not covered under Forest Rights Act, 2006. State Govt. of Jharkhand may kindly issue policy guidelines for such encroachers and Dist. Admin. may kindly certify the list of these encroachers for payment of compensation by NTPC.</p> <p>Transfer of balance 133 acres of GM(Govt.) land - pending with Revenue Department, Jharkhand, since Jan.2011. Total- 199 acres, Approved - 66 acres, Pending - 133 acres.</p> <p>Latest Decision & Minutes</p> <ul style="list-style-type: none"> • NTPC submitted that they are unable to proceed further because of law and order problem at Hazaribagh. ADGP assured all necessary support and maintenance of law and order and further informed NTPC that they should proceed with the work immediately in coordination with DC and SP. DC was directed to do the needful in matter of land transfer. • DC submitted that they have submitted the list of encroachers. Revenue department to decide and give necessary instructions to DC. • Principal Secretary, Revenue informed that all matters regarding transfer of GM, GM jungle jhari land would be placed in next cabinet.
--------------------	------------------------------	-------	--	---

CS4300017 (545)	JSPL Patratu Steel Project	Steel	6 Million Tons per annum integrated steel Plant with 1320 MW CPP 1 Million ton per year capacity Bar Mill and 0.6 Million ton per year capacity wire rod mill are already under production.	<p>Issue</p> <p>1. Land Acquisition • Company has purchased 1022.043 acres of land. •Government support needed to acquire balance land required for the project i.e. transfer of 188.03 acres of Govt. land and acquisition of 753.93 acres of private land • Forest Land- Applied for diversion of Forest Land of 92.67 acres on 13.7.2012 to Principal Chief Conservator of Forest cum Nodal officer, department of Forests, GoJ. It is yet to be recommended by State Govt. to regional office of MOEF at Bhubaneswar. This needs to be expedited. 2. Iron Ore Linkage • We require about 300 Million Ton Iron Ore. No mine has been allocated so far for our Patratu Project. • We are also willing to develop the Mines in Joint Venture with State Govt. so as to have secured supply of Iron Ore for our Steel Plant. • Recommendation from Jharkhand Govt. for mineral concessions for Iron and Manganese Ores for meeting the raw material requirement of 6 million ton capacity Steel Project. • Company has made many applications for Grant of ML/PL over mineral bearing area in the state of Jharkhand. State Govt. may please be advised to recommend grant of ML/PL 3. Development of Captive Coal block • Due to local law and order problems, we are unable to start exploration work in Amarkonda - Murgadanga non coking Coal Block allotted for CPP of 1000 MW • State Government help is needed for facilitating exploration/drilling at Amarkonda-Murgadanga Coal Block so that we can complete the prospecting and apply for grant of Mining Lease</p> <p>Latest Decision & Minutes</p> <ul style="list-style-type: none"> • Issue of acquisition of additional land (174 acre GM land and 92 acre forest land) was raised by JSPL. They were told that this issue will be taken up under new Land Acquisition Law. Hearing for diversion of forest land by DCLR is in progress and the report will be sent by 15th Oct. 2014. DC will process for issuance of FRA certificate for protected forest land for 13.89 acre by 15-10-2014. AC informed that two demand notes were
--------------------	-------------------------------	-------	---	--

CS3500067 (574)	Tilaiya Ultra Mega Power Project	Power	<p>Jharkhand Integrated Power limited, a Special Purpose Vehicle (SPV) and a wholly owned subsidiary of Reliance Power is implementing 4000 MW Tilaiya Ultra Mega Power Project (TUMPP) based on Super Critical Technology at Tilaiya Village, Hazaribagh District, Jharkhand. Tilaiya UMPP is fourth in the series of nine UMPPs of 4000 MW capacity each at coal mine pit-head and coastal locations across the country. These projects are being developed under the UMPP policy of Govt. of India. The project was awarded through the International Competitive Bidding (ICB) Process based on lowest levelised tariff for 25 Years. The entire Capacity from the Project has been contracted to 18 distribution companies across 10 States for a</p>	<p>earlier submitted to the company but the company did not deposit the money. Company was directed to deposit the money.</p> <ul style="list-style-type: none"> • JSPL raised the issue of merger of two MOUs reached earlier with Govt. of Jharkhand and permission for using power generated from coal allocated for Asanbani Plant at Patratu Plant. It was made clear that such merger or use of coal allocated for one plant to be used for other plant can not be allowed.
<p>Issue</p> <ul style="list-style-type: none"> • The Application for land acquisition was first submitted in Feb 2009, and revised application was submitted in May 2011. The Proposal is still with State Revenue department for initiation of the LA Process under LA Act 1894 • As per PPA, the procurers (Govt of Jharkhand being the lead procurer) need to achieve up to issuance of Section 9 notification for the coal block land within 6 months of the handing over of the project to the successful bidder (i.e. Feb 2010) <p>Latest Decision & Minutes</p> <ul style="list-style-type: none"> • Principal Secretary Forest assured that proposal for stage one clearance will be sent in 15 days. • Principal Secretary Forest, raised the issue of calculation of cost. It was pointed out that the state govt. will have to decide the issue and formulate the procedure for calculation. • Mines Secretary was told not to hold back mining lease for UMPP projects in view of decision taken by the Supreme Court. • Forest diversion for approach road pending with DFO since 20-12-2013. DFO was directed to process and send the proposal within 15 days. • Commissioner Hazaribagh to send the proposal for 51.61 acre GM land transfer to Revenue Department by 25-09-2014. 				

CS3600013 (583)	Koderma-Ranchi new line project	Railways	<p>term of 25 years. Ministry of Coal, Govt of India, has allocated Kerendari BC coal mines for TUMPP. The project is in development phase land and acquisition is in progress.</p> <p>Construction of 189Km long Koderma-hazaribagh-Barkakana-Ranchi new line on cost sharing basis with Govt. of Jharkhand. Project is important for coal evacuation also.</p>	<p>Issue</p> <p>Acquisition of 22.11 acre land in 4 villages (involving govt and riyati land) is required on priority as completion of ROB on Koderma-Hazaribagh section is holding commissioning of project. Koderma-Hazaribagh targeted for commissioning in 2013-14.</p> <p>Latest Decision & Minutes</p> <ul style="list-style-type: none"> DC Hazaribagh reported that the work of Padma is going on.
CS3500078 (604)	1050 MW Maithon Right Bank Thermal Power Project at Maithon	Power	<p>Maithon Power Limited (MPL), a joint venture of The Tata Power Company Limited and Damodar Valley Corporation, has set up 1050 MW thermal power project at Maithon, Dhanbad, Jharkhand. Both the Unit 1 and 2 have commissioned on 1st September, 2011 and 24th July, 2012 respectively.</p>	<p>Issue</p> <p>The Company possesses total land of around 1116 acres comprising of Private or Raiyati Land (565 acres), Government Land (GM Land) (115 acres) and Forest land (436 acres). The above land has been acquired by Government of Jharkhand (GoJ) for DVC to set up a 1050 MW Thermal Power Project at Maithon, Jharkhand. As per Shareholding Agreement dated 2nd September, 2005 executed between DVC and Tata Power, DVC has agreed to transfer the title in these lands in favour of the MPL after obtaining necessary approval from the State Govt. of Jharkhand, as per applicable laws. Approval of GoJ is pending for the following items- 1. Raiyati land of 565 acres has been leased to MPL by the DVC for 35 years which can be renewed thereafter. However, mutation of the same is pending for approval with the Dept of Revenue & land Reforms (GOJ). 2. Approval for leasing out of GM Land of 115 acres in favour of MPL by DVC is pending with Dept of Revenue & land Reforms (GOJ) since 2008. 3. Out of 436 acres of Forest Land, GoJ has notified only 238.39 acres so far. Notification of balance</p>

CS0400062 (780)	Kedla UG	Coal	Kedla UG - CCL This is a coal mining project submitted for Stage-II Forest Clearance. This project is part of CCI Note vide Case No.4/CCInvest/2013 dated 20-02-2013	<p>197.61 acres is pending with Dept of Revenue & land Reforms (GOJ). Latest Decision & Minutes</p> <ul style="list-style-type: none"> DC Dhanbad informed that mutation of land will be completed by 30th November. Regarding transfer/surrender of land by DVC. Revenue department to give necessary direction to DC. <p>Issue</p> <ol style="list-style-type: none"> Proposal for diversion of 168.5 ha was accorded Stage-I approval on 4.4.2011. Compliance report received without documentary evidence in support of settlement of rights under the Forest Rights Act, 2006. MoEF vide letter dated 12.10.2012 requested the State Govt. to submit the said documents. The same are still awaited. Another proposal for diversion of 29.19 ha of forest land was accorded Stage-I approval on 27.11.2006. Report on compliance to conditions stipulated in the stage-I approval received from the State Government without details of transfer in ad-hoc CAMPAs of funds realised from the user agency. The same is awaited from the State Government. <p>Latest Decision & Minutes</p> <ul style="list-style-type: none"> Principal Secretary Forest informed that issue regarding MOEF and stage-I clearance is resolved. The CCL representative informed that compensatory afforestation (CA) land has been asked for acquisition prior to 1980. The matter of reclamation of abandoned mines pending with CCL, CCL was directed to expedite. Principal Secretary, Forest was requested to examine the issue.
CS0400041 (781)	Muriadh OCP	Coal	Muriadh OCP - BCCL This is a coal mining project submitted for Stage-I	<p>Issue</p> <p>Report on satisfactory compliance to conditions stipulated in the stage-I</p>

CS0400040 (782)	Saunda - D	Coal	Forest Clearance. This project is part of CCI Note vide Case No.4/CCInvest/2013 dated 20-02-2013	approval is awaited from the Government of Jharkhand for stage-II approval. Latest Decision & Minutes <ul style="list-style-type: none"> • DFO informed that report has been sent on 02-09-14. • PCCF informed that digital satellite possibilities survey map and approval of mining plan has not been submitted. User agency to ensure the compliance.
CS4300028 (799)	Saunda - D	Steel	Saunda - D - CCL This is a coal mining project submitted for Stage-I Forest Clearance. This project is part of CCI Note vide Case No.4/CCInvest/2013 dated 20-02-2013.	Issue Report on satisfactory compliance to conditions stipulated in the stage-I approval is still awaited from the State Government. Latest Decision & Minutes <ul style="list-style-type: none"> • AC, Ramgarh informed that Gramsabha has been done and FRA Certificate has also been sent to the Revenue Department. Compliance of conditions of stage-I is pending with user agency.
CS4300028 (799)	To augment the iron ore production capacity of Gua Iron Ore Mine of SAIL from 2.4 MT to 10 MT including installation of Beneficiation	Steel	Steel Authority of India Limited (SAIL), a Maharashtra company, is currently implementing Modernisation & Expansion plan to enhance its annual Hot Metal production capacity from the present 13.8 Million Tonnes (MT) to 23.46 MT. Accordingly, the annual requirement of iron ore will also increase to about 39 MT from the present level of 24 MT. SAIL at present is operating nine iron ore	Issue Saranda Wildlife Management Plan approval is pending with the State Government. Latest Decision & Minutes <ul style="list-style-type: none"> • Principal Secretary Forest informed that Saranda wild life management plan sent to Gol.

	<p>and Pellet Plant facilities at Gua, Jharkhand.</p>	<p>mines in the State of Jharkhand, Odisha and Chhattisgarh to meet the requirement of iron ore. To meet the increased requirement of iron ore, SAIL is increasing the capacity of existing mines in Jharkhand and Odisha to their full potential. Gua iron ore mine consisting of four leases, namely Duargaiburu, Jhilingburu I, Jhilingburu II and Topallore, located in the State of Jharkhand, is linked to the eastern sector steel plants of SAIL at Bumpur, Rourkela, Bokaro and Durgapur for supply of iron ore. The project involves an investment of approximately Rs 3000 Crore for augmenting the iron ore production capacity of Gua iron ore mine, installation of a beneficiation plant of 12.5 Million Tonnes Per Annum (MTPA) and a Pellet Plant of 4 MTPA. This pellet plant will also be the first captive pellet plant of SAIL.</p>	<p>Issue Recommendations of the State Govt. for approval of MoEF for grant of: 1. Stage-II FC for already broken up area of 274.691 Ha 2. Stage-I FC for 635.986 ha as per direction of CCI. B. Renewal of Leases Latest Decision & Minutes • SAIL representative informed that some surface leases of SAIL are pending with DC and Commissioner. DC Chaibasa was directed to resolve the matter. • Regarding renewal of lease, Mines Secretary will take a decision.</p>
--	---	--	---

B

w

CS3500161 (814)	Adhunik Power & Natural Resources Limited	Power	<p>Adhunik Power & Natural Resources Ltd., the flagship company of Adhunik Group of Companies Stage-1 2x270 MW Super Thermal Power Plant in Saraikela-Kharsawan, in the State of Jharkhand. Presently, both the units of 2x270 MW are in commercial operation with the COD being declared for Unit-1 on 21.01.2013 and Unit-2 on 19.05.2013 MOU signed with Government of Jharkhand for 4x270 MW with commitment of investment Rs 6,600 Crores. Presently, honoring the terms of the MOU, we are supplying power to the Jharkhand State on a continuous basis.</p>	<p>Issue Forest Clearance for Railway siding at Plant End Problems/ Obstacles: Small patch of land (7 – 8 acres) of forest land clearance is required to complete the Railway siding work. Help Required Requested to expedite for clearance from Ministry of Forest. Latest Decision & Minutes</p> <ul style="list-style-type: none"> • Company informed that hearing under section 49 CNT Act is not being done. • DC Saraikela was directed to hear the matters under section 49 CNT Act and pass orders. • DC informed that for GM land company has not deposited 80% of cost of land. No new proposal has been given by company. • Land for railway siding pending with PCCF. Principal Secretary forest will review the matter and expedite.
CS4300031 (815)	Adhunik Alloys & Power Ltd. (AAPL)	Steel	<p>Adhunik Alloys & Power Ltd. (AAPL) is the first company, which after the formation of the Jharkhand State, has established a Sponge Iron based steel plant in the Saraikela-Kharsawan dist. of Jharkhand in 2005. After having entered into an MOU with the Govt. of Jharkhand in 2004, despite all odds, the plant has been operating since 2005, employing more than 1500 locals and tribals, directly and</p>	<p>Issue Allocation of iron ore mines. Problems/ Obstacles: No Captive Iron Ore Mines allotted to us despite of huge investment & local employment provided by the company. Help required as procurement of iron ore from the market is very costly. Help required in allocation of iron ore mines and expediting our ML & PL application which we had applied to the Deptt. of Mines & Geology, Govt. of Jharkhand. Latest Decision & Minutes</p> <ul style="list-style-type: none"> • Secretary Mines was directed to look into the matter.

			<p>indirectly, and contributing to the State Exchequer significantly since its inception. As per the MOU signed with the Govt. of Jharkhand on 26th February, 2004, Clause 2 & 4.3 mentioned State Govt.'s desire to utilize the natural resources for rapid industrialization of the State and its willingness to provide assistance to AAPL for Iron Ore and other minerals, as well as grant mineral concession to the Company. Based on this MOU and the confidence generated by the State Govt., AAPL set up an Integrated Steel Plant at an investment exceeding Rs 600 crores and made further firm financial commitment over Rs 700 crores in the form of firm binding contracts for purchase and erection of the plant and machinery. Besides the 2 x 350 tpd DRI kilns, the Company went on to set up and commission a 30 MW Power Plant, Railway Siding, Steel Melting Shop etc.</p>	
--	--	--	---	--


CS4300039 (845)	500,000 Tonnes Per Annum Integrated Steel Plant	Steel	<p>Mukand signed a Memorandum of Understanding (MoU) with the Government of Jharkhand (GoJ) on 7 September 2006 to set up a 2 Million Tons Per Annum (MTPA) Integrated Steel Plant (ISP) in Barlanga Village, Dist. Ramgarh, Jharkhand. Since the MoU expired on 01 June 2011, in the meeting held on 25 March 2013 by the Chief Secretary, GoJ, it was decided that due to the good performance of Mukand, the MoU should be extended upto 31 March 2015. Against the request for allotment of 29 MCM water for the 2MTPA ISP, the Water Resource Department, GoJ (WRD) vide letter dated 30.05.2013 granted firm water allotment of 5 MCM only. As such, Mukand has been compelled to reduce its ISP capacity from 2 MTPA to 500,000 TPA. Rajhara Coal Block is captive Coal Block and Coal will be used to make Direct Reduced Iron (DRI) which will then be used in Steel Plant (NOTE : 1) Rs 1280 Crores is the Estimated Project Cost 2) Date of Financial Closure and Date of Completion can be indicated after the issues indicated overleaf are resolved.</p>	<p>Issue ISSUE: Approval from Dy. Commissioner (DC) Ramgarh, GOJ to purchase ST/OBC Land in village Barlanga for the project. ACTION REQUIRED: The total land acquired by Mukand on its own till date is 157.80 Acres. Out of the balance 64.20 Acres, 55 Acres is Tribal/OBC land for which approval of DC Ramgarh is required as this is essential to make the purchased land contiguous.</p> <p>Latest Decision & Minutes</p> <ul style="list-style-type: none"> Company informed that rate of land fixed by DC is unreasonable. They have filed for review which is pending with DC for the past few months. DC Ramgarh was directed to review and dispose the petition timely.
--------------------	---	-------	--	---


<p>CS3500165 (847)</p>	<p>TATA Power- 3X660 MW Tiruidih Thermal Power Project</p>	<p>Power</p>	<p>Tata Power has entered into MoU with GoJ for setting up coal based 3X660 Mw supercritical thermal power project in Saraikela Kharsawan Dist of Jharkhand. The water allocation of 55 MCM has been allocated from water resource department GoJ, Civil Aviation clearance for chimney has been obtained, TOR has been granted, Public hearing completed, EAC presentation completed. The total land requirement for project is 1243 acres out of which 450 acres private land has been acquired through will full sale and purchase and 130 acres of Tribal/OBC land application is with DC office for permission. There is no forest land in the identified plots. Out of 74 acres of GM land, for 5.8 acres 80% payment has already made for the remaining GM land application is with DC-office. Since the progress of land acquisition was unsatisfactory through will full sale purchase mode, we had gone ahead with application under LA act 1894, for which gram sabha has already been successfully completed and sec 40(2) proceedings have been</p>	<p>Issue Delay in land acquisition through LA Act: Application has been made on 07.01.2013 to DC-Office, Gram sabha completed on 13.09.2013, sec 40(2) proceeding have been forwarded by DC-Saraikela to L&R Deptt. GoJ on 18.10.2013. Issue: From october-2013 onwards there is no visible progress. Tata Power has been allocated 55 MCM of water (32 MCM from downstream of Chandil dam in Subarnarekha river & 23 MCM in the upstream of Chandil dam in subarnarekha river). We have already completed detailed engineering study for water availability in Subarnarekha basin. Subsequently, a presentation was made to WRD where we technically explained the advantages of drawing 55 MCM of water directly from Chandil reservoir. Tata Power is yet to receive the letter from WRD, GoJ for permission to draw 55 MCM of water directly from Chandil reservoir. After the receipt of this letter further technical study will be conducted for drawl of 55 MCM of water from Chandil reservoir which will be submitted to WRD for further approval.</p> <p>Latest Decision & Minutes</p> <ul style="list-style-type: none"> • Principal Secretary Revenue directed to examine whether land evaluation committee can put up a fair rate of land through an objective criteria. • Water Resources Department to examine regarding water allocation.
----------------------------	--	--------------	--	--

			<p>forwarded from DC office to Land and revenue dept. GoJ. LA subcommittee meeting is awaited which will be followed by LA committee approval. We have carried out Social impact assessment study through reputed institute. In the engineering activity front we have completed hydrology, hydrogeology, satellite imagery survey and Topography and geotechnical survey are under progress. Site office is operational.</p>	
--	--	--	---	--

1. Additional Secretary Gol directed that entrepreneurs, investors, departments should be encouraged to use the portal.
2. Chief Secretary expressed his concern at slow progress and directed that show causes will be issued in case compliance is not done by concerned officers.
3. Principal Secretary Revenue was requested to do a meeting separately to review progress of transfer of GM/GM jungle jhari and acquisition of raiyati land.

Meeting concluded with vote of thanks by CS.


 13/09/2019
 (Chief Secretary)





Memo No. 2716

05/U/Ni. (CCI-PMG Meeting)/20/2014(Part-I) / Ranchi, dated 22.09.2014.

Copy for information and necessary action to:-

Mr. Anil Swaroop, Additional Secretary, Cabinet Secretariat, Govt. of India, New Delhi/Sri V.P.Joy, Joint Secretary, Cabinet Secretariat, New Delhi/Jharkhand/Principal Secretary, Ministry of Steel, Udyog Bhawan, New Delhi/ Principal Secretary, Deptt. of Revenue & Land Reforms, Govt. of Secretary, Deptt. of Energy, Govt. of Jharkhand/Principal Secretary, Deptt. of Road Construction, Govt. of Jharkhand/Principal Secretary, Deptt. of Home, Govt. of Jharkhand/Principal Secretary, Deptt. of Environment, Govt. of Jharkhand/ Secretary, Deptt. of Water Resource, Govt. of Jharkhand /Principal Secretary, Deptt. of Forest Jharkhand/Secretary, Industries, Govt. of Jharkhand/Secretary, Govt. of Mines and Geology, Govt. of Jharkhand/Secretary, Department of Transport, Govt. of Nodal Officer, Ranchi/Commissioner, Hazaribagh/ D.C, Latehar/D.C, Hagaribag/D.C, Chatra/D.C, Saraikela-Kharsawan/D.C, Ramgarh/ /D.C, Chaibasa/D.C, Dhanbad/DC & S.P. Khunti./DC, Giridih/District Land Acquisition Officer, Giridih/O.S.D. to Chief Secretary, Jharkhand.


Director Industries
Jharkhand, Ranchi.