

Minutes of review meeting of MOU signed Mega Industries under the Chairmanship of Chief Secretary Jharkhand held on 15.10.2015.

Sl. No.	Name of Unit	MOU facilities/Proposed Investment	Issues	Status & Remarks	Decision taken in the meeting.
1.	M/s Tata Steel Ltd, (Expansion) Jamshedpur. Date of MOU: 08.09.2005	Integrated Steel Plant 5 to 10 Mt./yr (in two phases)/ 20000.00 Cr.	i) Iron ore mines not allocated as per MoU.	9.7 Mt steel plant Installed 22000 cr. invested and in production. df	6 The representative of the Company requested for facilitation in Iron ore allocation. Due to change in MMDR ACT, the representative of unit was asked to evaluate the matter on commercial Point of view and advised to participate in the process. The representative of TATA Steel informed the difficulty due to NO ENTRY during day time and requested to relax for some time. D.C, East Singhbhum to considered relaxation in NO ENTRY.
2.	M/s Tata Steel Ltd (Green field) Date of MOU- 08.09.2005 Extended upto- 07.09.2010 Project Site/Location- Manoharpur, Saraikela	12.0 MTPA Integrated Steel Plant. In II Phases/ 41000.00 Cr.	ii) Land Records of Rayyat are not proper records. iii) Raw material security is not ensured. iv) Logistic issues especially Rail Network from Port	i) Unit in trial production. ii) 11300 cr invested.	The representative of the Company requested to facilitate proactively for the Raw materials. The representative also requested regarding congestion in Transportation of Raw material and connectivity to seaport. Director Industries shall co-ordinate with Transport Department and Ministry of Railway. The representative of the Company requested to declare unit as Relief Undertaking under BRU. Director Industries informed that a committee has already been formed to examine the issue. The representative requested to include TMT bar manufactured by unit in SOR of Jharkhand. PWD Road Department to process for inclusion in SOR.
	M/s Electrosteel Steels Ltd. Bokaro Date of MOU: 19.05.2004	Steel Plant- 2.5MTPA CPP 2x60MW/ 9500.00 Cr.	i) Registration as primary producer for TMT Bar in the schedule rate to the State Govt. ii) Construction of Road - Bandhdih to Kumartamr to our Steel Plant and Bijulia More to chandaha & siyaljuri to the Steel plant. ii) Erroneously demand raised by Commercial Taxes Department, Bokaro.		

3.	M/s Adhunik Alloy & Power Ltd. Kandara Jamshepur Date of MOU: 19.08.2005	Integrated Steel Plant- 2.6 Mt/yr (Two phase)/ 5517.00 Cr.		In Production	The representative of the unit requested for PPA for additional power. Principal Secretary, Energy to review with JBVNL for possibility of PPA. The representative of unit also requested for Coal linkage from JSMDc for which earnest money has also been deposited. Principal Secretary Mines to explore the possibilities of Coal linkages from JSMDc.
4.	M/s AML Steel & Power Ltd. Sinni, Saraikela Date of MOU: 26.02.2004	Integrated Steel Plant- 2 Mt/yr (Two phases)/ 1944.00 Cr.		Closed.	Not Present
5.	M/s Narsing Ispat Limited Khunti, Chowka. Date of MOU: 14.09.2006	Steel- 0.25 Mt/yr/ 610.00 Cr.	i) Pollution clearance is pending. ii) Quality of power by JBVNL iii) Allocation of water.	i) Rs 110 cr invested. ii) In production.	The representative of the unit requested that C.T.O issued by JSPCB has been revoked. Chairman JSPCB was requested to look in to the matter. The representative of the unit requested for supply quality and sufficient power for the plant. Principal Secretary, Energy was requested to resolve the issue of power from Chandil sub station within 15 days. Pending DOP application to be expedited on merit basis by the Industry department.
6.	M/s BMW Industries Ltd. Jamshepur. Date of MOU: 12.04.2005	Steel. 0.5Mt/yr./ 591.00 Cr.		i) In Production.	Not Present
7.	M/s Rungta Mines Ltd Chaliyama. Chaibasa. Date of MOU: 12.04.2005	Sponge Iron Plant- 0.5 Mt/yr/ 517.00 Cr.		i) 2894.64 acres land ii) In production.	The representative of the unit requested for pending issue of land, forest diversion and water allocation. Secretary Revenue and land reforms was requested to examine the pending issue related to 35.44 acres and 45.58 acres GM land and

					<p>resolve by 31st October 2015.</p> <p>Principal Secretary Forest was requested to resolve the issue pending with PCCF regarding forest diversion of Iron ore mines.</p> <p>Principal Secretary Water resources was requested to examine the pending issues regarding allocation of balance water (3.785MCM).</p> <p>Not Present</p>
8.	<p>M/s Nilanchal Iron & Power Ltd. Chandil. Date of MOU: 26.03.2004</p>	<p>Steel- 0.2 Mt/yr/ 514.00 Cr.</p>		<p>i) In production</p>	<p>Not Present</p>
9.	<p>M/s Kohinoor Steel Pvt. Ltd. Buladih near Chandil. Date of MOU: 18.07.2005</p>	<p>Steel Plant- 1.2 Lt/yr (two phase)/ 505.00 Cr.</p>		<p>i) In production</p>	<p>Not Present</p>
10.	<p>M/s Jharkhand Ispat Pvt. Ltd. Ramgar. Date of MOU: 26.02.2004</p>	<p>Steel- 0.2 Mt/yr (two phases)/ 400.00 Cr.</p>	<p>i) Applied for enhancement of Contract demand of power from 8 MVA to 17 MVA vide letter no. JPL/22/15-16 dt. 06.04.2015 to Demodar Valley Corporation. ii) Applied for supply of coal under linkage for our Sponge Iron Plant vide letter No. JPL/1030/14-15 dated 21.11.14 for 2x100TPD Plant. iii) Application for Coal Linkage for 2x100TPD filed vide letter no. JPL/965/07-08, dt. 31.01.08.</p>	<p>In Production. 62.18 Cr. Invested.</p>	<p>The representative of the unit requested for supply of quality and sufficient power, allocation of Iron Ore linkage and re-allocation of water. Principal Secretary Energy was requested to call a meeting with the unit representative and resolve the issue of quality and sufficient power.</p> <p>Principal Secretary Mines was requested to look into the matter of linkage.</p> <p>Principal Secretary Water resources was requested to examine the pending issues regarding re-allocation of water.</p>

		iv). Support procurement of Iron Ore through uninterrupted source on reasonable price are very much essential to run the installed plant.		
11. M/s Anandita Trades & Investment Ltd. Senegnartha, Hazariabagh. Date of MOU: 12.04.2005	Spong Iron- 3:34 Lt/yr/ 385.00 Cr.	i) For expansion, land is required	ii) In production	The representative of the unit requested for additional land, quality and sufficient power. Secretary Land Revenue Department was requested to resolve the matter of additional land with DC. Principal Secretary Energy was requested to call a meeting with the unit representative and resolve the issue of quality and sufficient power.
12. M/s Vallabh Steel Ltd. Gamharria. Date of MOU: 26.02.2004	Steel- 2 Lt/yr (three phases)/ 288.29 Cr.		i) In production & Closed.	The matter of interest subsidy on the basis of loan taken till the date of production to be re-examined by Industry Department. Not Present
13. M/s Balajee Industrial Products Ltd. Baragamda, Chaibasa. Date of MOU: 01.06.2004	Sponge Iron- 1.20 Lt/yr/ 211.70 Cr.	i) Pollution clearance pending with JSPCB ii) Incentive pending due to pollution clearance. iii) Cost of GM land is higher than private land.	i) In Production	The representative of the unit informed that CTO was issued initially but no further CTO is being issued. Chairman JSPCB was requested to look into the matter. The representative also requested the issue of high cost of GM land. Secretary Land Revenue Department was requested to formulate procedure for fixation of reasonable land price.

5/1

14.	M/s Maa Chhinnmastika Cement and Ispat (P) Ltd, Ramgarh. Date of MOU: 09.07.2008	Sponge Iron-0.09 Mt/yr Steel -0.128Mt/yr/ 353.53 t.	i) Allocation of water is pending with WRD ii) WRD requested to Re-adjustment of water allotted with another own units .	i) In Production	The representative of the unit requested that the unit is not getting quality and sufficient power. Principal Secretary Energy was requested to call a meeting with the unit representative and resolve the issue of quality and sufficient power.
15.	M/s Maa Chhinnmastika Sponge Iron Ltd. Binjhar Marar, Ramgarh Date of MOU: 09.07.2008	Steel -1.0Mt/yr Power-60MW/ 1840.00 Cr.	Non-availability of iron ore fines	i) In Production	Not Present
16.	M/s Ramgarh Sponge Iron Pvt Ltd Location Hosir, Hazaribagh. Date of MOU: 14.08.2008	Steel -0.25Mt/yr Power-110MW/ 785.00 Cr.		i) In Production	Not Present
17.	M/s Jindal Steel & Power Ltd. Patratu, Ramgarh. Date of MOU: 08.11.2007	Steel Plant 6Mt/year/ 18507.00 Cr.	1) Inclusion of JSPL products in the SoR of Jharkhand. – Dept. of Roads 2) Request for ephrasing of water drawal schedule from 2017 in place of 2013 from Damodar river (66.54 MCM) - WRD 3) Request for permission for shifting of school for operating at Uchiranga in line of ITI – Dept. of Inds. / Labour & Employment 4) Permission of storage of water (as reservoir) from JUVNL in PTPS dam.- JUVNL 5) Renewal of existing agreement of usage of	ii) Rs. 1800Cr. total investment. ii) 551 acres acquired from BASL by order of High Court.: iii) Approx. 500 acres purchased in patches. Water Resources Dept. rejected the JSPL request. Industry Dept. rejected JSPL Request.	The representative of the unit requested to include TMT bar manufactured by unit in SOR of Jharkhand. PWD Road Department to process for inclusion in SOR. Chief Secretary, asked Pr. Secy., Inds. to look into the matter. Pr. Secretary, assured that decision would be taken within a month on the issue. The representative also requested for NOC under FRA. Secretary, land Reform was requested to expedite with concerned DC and co-ordinate with forest deptt reg. forest land diversion issue. Pr. Secy mines and MD JSMDC to explore the possibility of forming JV and other possibility for linkage of Iron ore. Chief Secretary, asked Pr. Secretary, Energy / Chairman JUVNL to look into the matter.

			<p>water on actual consumption basis with WRD.-JUVNL</p> <p>6) Request to resolve land issues including Forest diversion issues pending at various stages at district level. - Ramgarh District</p> <p>7) For operation of Partratu Plant, we require Iron ore. Requesting for JV with State Govt. for linkage.</p>		
18.	<p>M/s Swati Udyog Pvt.Ltd. Jurri East Singhbhum. Date of MOU: 12.11.2007</p>	<p>Cement Plant 1000 TPD/ 94.50 Cr.</p>			<p>Not Present</p>
19.	<p>M/s Burnpur Cement Ltd.Date of MOU- 23.03.2006 Extended upto- 31.03.2015 Project Site/Location- Patratu Ind. Area Patratu. Date of MOU: 23.03.2006</p>	<p>800-1600 TPD Clinkering Plant, 800-3800 TPD Cement Grinding Unit/ 500.00 Cr.</p>	<p>i) Allotment of lime stone mines. ii) Patratu Industrial area is very backward as per industrial Policy 2012 Patratu is under category- A should be in category-C. iii) Local Industries of Jharkhand should be given priority in Purchased Policy. iv) Railway line from PTPPS is allowed up to our plant premises to develop a railway siding inside our plant.</p>	<p>i) 300.00 Cr. invested. ii) Grinding Mill Started and in production.</p>	<p>The representative of the unit raised the issue of allocation of lime stone mines and review of categorization of Patratu under JIP 2012. Pr. Secretary mines and MID JSMDC to expedite the possibility of allocation of lime stone. Pr. Secretary Industry was requested to review the category of blocks in industrial Policy 2012 and process the matter.</p>
20.	<p>M/s SKJ Iron Industries Pvt. Ltd. Date of MOU- 07.08.2009 Extended upto- No extension. Project Site/Location- Ramgarh</p>	<p>1800000 TON per year of Iron Pellet& 0.25 MT Integrated Steel Plant with 45 MW CPP/ 500.00 Cr. & 750.00 Cr.</p>	<p>i) Availability of Iron ore fines for pellet plant.</p>	<p>i) 55 acres land purchased. ii) 38.63 M³/hr water sanctioned.</p>	<p>The representative of the unit raised the issue of water allocation agreement. Pr. Secretary Water Resource was requested to examine the water allocation agreement.</p>

21.	M/s Essel Mining Industries Ltd. Date of MOU- 05.05.2006 Extended upto- 05.05.2009 Project Site-Chakulia, East Singhbhum.	1.03 MTPA Integrated Steel Plant 60MW CPP/ 1886.00 Cr.	i) 44 acres GM land applied and pending with DC E. Singhbhum.	i) 135 acres land purchase.	The representative of the unit raised the issue of GM land. Secretary, Revenue and Land reform was requested to expedite with concerned DC and resolve issues within one month.
22.	M/s JSW Steel Ltd Date of MOU- 09.11.2005 Extended upto- 31.03.2014 Project Site/Location- Sonahatu, Ranchi.	10 MTPA Integrated Steel Plant. 800MW CPP/ 35000.00 Cr.	i) Restoration of 55.32 MCM water from Chandli Reservoir- Pending with WRD. ii) Modification in the 2 nd stage MoU (Commitment for State Govt. for allocation of Coal Block and Iron ore Mines) iii) Without drawal of water will raise by WRD. iv) Refund of Rs. 32crore- Pending with Mines Deptt. v) Special incentive package under JIP-2012.		The representative of the unit raised the issue of high cost of GM land. Secretary Land Revenue Department was requested to formulate procedure for fixation of reasonable land price. Land cost deposited to DC, Gumla for compensatory land amounting to Rs. 32 Cr. to be refunded be expedited.
23.	M/s Mukand Ltd. Date of MOU- 07.09.2006 Extended upto- 31.03.2015 Project Site/Location- Barlanga, Ramgarh.	0.5 MTPA Integrated Steel Plant./ 1280.00 Cr.	1. LAND : Permission under Section 49 of CNT Act, 1908 for ST/SC land --- DC, Ramgarh 2. WATER : Approval for re-phasing of Water drawl --- WRD 3. Refund of Stamps since last five years --- DC, Hazaribagh.		The representative of the unit requested for pending land issued. Secretary, Land Revenue to expedite the land issue pending with the DC and refund of value of un utilized stamp papers. Principal Secretary Water resources was requested to examine the agreement for drawal of water.
24.	M/s Arcelor Mittal India Ltd. Date of MOU- 08.10.2005 Extended upto- 07.10.2010 Project Site/Location- Chas, Bokaro.	12 MTPA Integrated Steel Plant. 1 st -06 MTPA 2 nd -06 MTPA 1500MW CPP/ 40000.00 Cr.	i) Modification in the 2 nd stage MoU (Commitment for State Govt. for allocation of Coal Block and Iron ore Mines). ii) Renewal pending for Iron Ore Mines.		The representative of the unit requested for amendment in the draft MoU. Industry Department to examine and process the draft MoU.

25.	M/s Jupiter Cement Industries. Date of MOU- 23.03.2006 Extended upto- 31.03.2014 Project Site/Location- Hansda, Saraikele-Kharswan.	Cement Plant- 600 TPD Capacity enhanced to 1800 TPD & 20 MW CPP/ 508.17 Cr.	i) Irrigation dept has not yet approved shifting of NALA which is passing through a part of land. ii) Allotment of lime Stone mines.	Without allotment of Lime Stone, Plant cannot variable. No progress except land.	The representative of the unit requested for lime stone allocation and diversion of Nala passing through land. The unit was requested to participate in auction of lime stone mines. Pr. Secretary Water Resource to examine the diversion of Nala passing from middle of land.
26.	M/s Ram Krishna Forgings Ltd. Date of MOU- 24.08.2012 (Validity for 1 year) Extended upto- Project Site/Location- Baliguma, Kolabira, Dist: Gambaria, Saraikele.	Capacity: 56900MTPA Press Project for Front Axle Beam and others/ 554.00 Cr. revised 700.00 Cr.	i) Govt. land rate higher than Private land at the same location. ii) Special incentive for new plant under JIP 2012.		The representative of the unit raised the issue of high circle land cost and pending special package. Secretary Land Revenue Department was requested to resolve the matter of cost of circle land. Special package issues pending with the industry department to be put up before high power committee within 15 days.
27.	M/s Abhijeet Infrastructure Pvt.Ltd. Date of MOU- 26.02.2004 Extended upto- 31.03.2015 Project Site/Location- Begnadih, Kolebira, Saraikele-Kharsawa.	0.70 MTPA Integrated Steel Plant 60MW Plant CPP./ 300.00 Cr.	i) 10.81 acres G.M Land pending with land & Revenue Department. ii) Local administrative interference in day to day affairs.	i) 600 acres land purchased for Abhijeet/ Corporate Ispat Alloys Ltd/AISL and Rs. 2200 Cr. investment.	Secretary, Land Revenue to expedite the land issue pending with the DC.
28.	M/s Corporate Ispat Alloys Ltd. Date of MOU- 14.08.2008 Valid upto - 14.08.2010(For two years) Project Site/Location- Tototalwari/Begnadh/ Saraikele-Kharsawa.	2.5 MTPA Integrated Steel Plant/ 9120.00 Cr.	i) 10.81 acres G.M Land pending with land & Revenue Department. ii) 5.16 acres GM land pending with D.C, Saraikele-Kharswan. iii) Local administrative interference in day to day affairs.		Secretary, Land Revenue to expedite the land issue pending with the DC.

29.	M/s Bhushan Power & Steel Ltd. Date of MOU- 07.09.2006 Extended upto- 31.03.2015 Project Site/Location- Potka, East Singhbhum	3.0MTPA integrated Steel Plant. 900 MW Captive Power plant/ Phase -I- 7000.00 Cr. Phase -II- 80.00 Cr.	i) 2 nd Stage MOU with Ind. Dept. ii) 59.83 acres GM land pending with C.O Potka East Singhbhum iii) 196.49 acres of private land pending with DLO East Singhbhum for acquisition iv) Without drawing water for plant water bill raise by WRD.		The representative of the unit informed that they are pursuing matter of land with DC. Secretary, Land Revenue to expedite the land issue pending with the DC. Second stage MoU signing to be process by Industries Department with the unit. Principal Secretary Water resources was requested to examine the agreement for drawal of water.
30.	M/s Ultra Tech Cement Ltd. Date of MOU- 02.06.2015 Project Site-	5000 TPD Green field Integrated Cement Plant & 40MW CPP/ 1700.00 Cr.	Waiting for Lime Stone Mines auction	They applied for land at BIADA. Once regulation approved by Cabinet, the land allotment will executed for Grinding Unit at Bokaro	The representative of the unit requested for allotment of land in BIADA and allocation of lime stone mine. The unit was informed that Regulation for land allotment in authorities have been approved by cabinet recently which have been notified. The unit was also requested to take part in lime stone auction which is expected by November 2015.
31.	M/s Adani Enterprises Ltd. Date of MOU- 25.06.2015 Project Site-	Phase-I Urea -1.3 MMTPA Methanol- 3.3MMTPA SNG-8MMSCMD Power-4000MW Phase-II Urea-1.3 MMTPA 50000.00 Cr.	i) Availability of coal (45Million per annum)/through JSMDC. ii) Availability of Water for CTP iii) Land rate.	i) Site survey done in Jamtara, Dewghar, Bokaro, Koderna and Giridih-Dhanbad. 5000 acres land has been identified. ii) Land Schedule is under preparation for all three location namely Chandan Kyari, Devipur & Dumri, Topchani land. iii) Work order placed for water viability survey of three location.	The representative of the unit requested for linkage of coal and special package for the project. Principal Secretary, Mines and MD. JSMDC to explore the possibility of coal linkages from NMDC and JSMDC. The industry department to formulate non discretionary special package.
32.	NMDC Ltd. Date of MOU- 28.06.2015 Project Site-	(3+3 or, 4+2 = 6 MTPA) Green field Integrated Project/	Four sites are identified. They found none suitable		The representative of the unit NMDC was requested to finalize site selection for steel plant expeditiously.

33.	M/s Kansal & Kansal Agro farms co. Date of MOU- 24.04.2015 Project Site-	Production of herbal organic value added/ 70.00 Cr.	May not be interested		Not Present
34.	M/s M.R. Food Processing Industries Date of MOU- 24.04.2015 Project Site-	Milk Power Plant/ 55.00 Cr.	i) Approval for required Govt. license through Single Window System. ii) Approval for change of name M.R. Food Processing to R.S. Food.	i) 5.58 acres land purchased in Angara Village and completed the boundary. ii) Finalized plant layout, project building and plant & Machinery. iii) Applied for Bank loan.	Not Present
35.	M/s L.L. Logistic Pvt. Ltd. Date of MOU- 24.04.2015 Project Site-	Agro Product storage & preservation/ 200.00 Cr.	Company is demanding 70 acres of land near Ranchi. They want to set-up similar to their unit in Raipur		Not Present
36.	M/s Triveni Mega Food Park (P) Ltd. Date of MOU- 24.04.2015 Project Site-	Mega food park/ 180.00 - 200.00 Cr.	They demanded assurance for road connectivity and connection of power supply from state Govt. Directorate of Industries gave assurance to look into the issue once site finalized.	i) Land Identified near Bokaro & Dhanbad and legal verification of land under process. Company is doing direct purchase ii) Details are being worked out by company as per guide lines of MOFPI for a Mega Food Park.	Not Present
37.	M/s Bridge Point Skills & Network (P) Ltd. Date of MOU- 24.04.2015 Project Site-	Establishment of Centre of excellence & Training Resource Centre in Food Processing in HUB & Spoke model/ 55.00 Cr.			Not Present
38.	M/s Crystal Logistic Cool Chain Ltd. Date of MOU- 24.04.2015 Project Site-	Agro Food Processing/ 100.00 Cr.	Company is demanding 3 acres of land near Ranchi		Not Present

CLM

39.	M/s Kwalify Ltd. Date of MOU- 24.04.2015 Project Site- Ranchi	Milk & Milk Products/ 100.00 Cr.	Financial Condition of company is not sound at present due to Delhi plant.		Not Present
-----	--	--	--	--	-------------

Additional Agenda

40.	M/s NTPC North Karnpura Project, Tandwa, Chatra.				NTPC was requested to open office at Tandwa, Chatra. Application for water allocation to be submitted before Principal Secretary, Water Resource. Land issues were discussed with Secretary Land Revenue and DC, Chatra over Video Conferencing. It was decided to expedite land issues pending with the DC office. DC was also requested to prepare composite security plan and a small action team for the plant.
-----	---	--	--	--	---

The meeting ended with thanks to the chair.

Sd/-

Director Industries
Govt. of Jharkhand

Memo.....3348.....Ranchi/ Dated.....30/10/2015...../
05/um/JIP2012/Pragati (Samisha)MOU-22/2012
C.C to:- Copy forwarded to concern Department, Gov. of Jharkhand, Ranchi and DC,Ranchi/Saraikele-Kharsawa/East Singbhum/West Singbhum(Chaibasa)/ Ramgarh/Lahetar/Hazaribagh/Chatra for necessary action .

Director Industries
Govt. of Jharkhand