

Minutes of the PMG meeting with Chief Secretary, Govt. of Jharkhand 23rd November 2015 at 03:30 PM

Project ID/Sno	Project Name	Sponsoring Ministry	Description	Issue/ Recipient Ministry Comments/ Decisions & Minutes	Current Status	Decisions Taken
CS330000 3(51)(Jharkhand)	IOCL Project-Paradip-Raipur-Ranchi Pipeline	Petroleum and Natural Gas	Overall Physical Progress achieved is 72.1 percent. All major materials received at site. Pipeline laying is in progress. Compliance of conditions imposed in 1st stage Forest Clearance in progress for obtaining 2nd stage Forest Clearance. Delay in 2nd stage Forest clearance in Odisha and Jharkhand.	Issue(Jharkhand) The representative of IOC mentioned that their is an issue of acquisition of 1.33 acre of private land in village Anigara district Khunti pending.	<ul style="list-style-type: none"> Notified forest land released on 12.05.2014. Received Report of SIA Study evaluated by an Expert group for 3.99 acre Raiyati land (2.66 acre in Murhu Block and 1.33 acre in Khunti Block). Notification under section 11 of L.A. Act, 2013 has been issued. Land handed over by the end of January, 2016. 	<ul style="list-style-type: none"> IOCL was asked to submit demand raised by DC Khunti within 15 days for payment to land owners. DC Khunti was directed to expedite the issue and complete land acquisition by January 2016.
CS040000 7(371)(Jharkhand)	Tori-Shivpur - Kathautia New BG Rail Line	Coal	This Rail Line (92.10 Km) was approved in August 2000 and Railways were entrusted for the complete work (from land acquisition, forestry clearance etc. up to commissioning)	Issue(Jharkhand) Tori-Shivpur (44 km) Land is not available in continuous stretch, but in more than 100 patches. Further only 49% of total 950.7 acres has been handed over. Hence the State Government has to notify rules for new Land Acquisition Act and expedite acquisition. Ministry Latest Comments Comments on PRAGATI portal: M/o Railways updated on March 23, 2015 Land acquisition is the critical factor. Ministry of Railways - would request expeditious action. M/o Coal updated on March 23, 2015 Out of 1053.459 acres of land (re-assessed) only 45 per cent is available and 55% yet to be given. Land is not in continuous stretch but spread over 35	<ul style="list-style-type: none"> 103.986 ha Notified forest land for Tori- Shivpur new railway line released by GoJ on 26-02-2014. No Forestry Issue pending. <ul style="list-style-type: none"> Forest Diversion proposal of 368.72 ha forest land for Shivpur- Kathautia new railway line sent to MoEF&CC, Ranchi Regional Office by GoJ on 06.08.2015. <p>1) उपायुक्त, लातेहार के द्वारा सूचित किया गया है कि धारा-11 के तहत अधिसूचना प्रकाशन की कार्रवाई पूर्ण कर ली गई है। खेसरा प्रपत्र तैयार किया जा रहा है। तत्पश्चात अधिग्रहण की कार्रवाई की जायेगी।</p>	<ul style="list-style-type: none"> DC Chatra and Latehar directed to expedite the transfer of private land to the company. DC Latehar assured that they will complete land acquisition by December 2015.

			<p>stretches. State Government to expedite framing rules under new Land Acquisition Act. G/o Jharkhand updated on March 20, 2015 Against 1138 acres, 466 handed over, 379 acres being transferred by 31st March. Demand being issued for 77 acres, Railways to deposit compensation by 15th April. After notification of Rules under New LA Act by 7th April, remaining 215 acres will be acquired within 3 months. Work in progress. cciosd(12-05-2015)</p> <p>Latest Decision & Minutes 220 acres Raiyati land acquisition is pending in Latehar and 19 acres GM land transfer is pending in Chatra. (31-08-2015) Issue Considered</p>	<p><u>Tori-Shivpur line</u> Forest land 256.95 acres Transferred-256.95 acres Raiyati land required- 530.31 acre acquired -310.27 acre Proposal of 220.00 acre for 220.00 acres Raiyati land to be acquired under LA Act., 2013. Requisition filed by Railway. Notification under section-11 has been issued in Latehar District and The transfer process will be completed by Dec. 2015. GM land Total required- 217.71 acre GM land transferred- 207.31 acre GMJJ land required-132.87 acre GMJJ land transferred- 123.39 acre 19.63 acres GM land Raiyati manyata approved and to be acquired LA Act. The transfer process will be completed by Dec., 2015</p>	
			<p>Issue(Jharkhand) Application for land acquisition for Shivpur-Kathutia submitted and breakup of forest/non forest land awaited from Jharkhand</p>	<p><u>Shivpur- Kathoutia Rail Line</u> Raiyati land required- 367.27</p>	<ul style="list-style-type: none"> Dy Commissioner are asked to expedite the land acquisition process.

			<p>govt.Application for forestry clearance will be processed after getting break up of land.</p> <p>Ministry Latest Comments Comments on PRAGATI portal: M/o Railways updated on March 23, 2015 With delay of 2 years, NOCs from DC/Chhatra and Hazaribagh have been received recently. Application for stage-1 forest clearance is under preparation and will be submitted in 15 days. M/o Coal updated on March 23, 2015 NOC for Government Jungle Jhari land has been received from Government of Jharkhand in March 2015. Filing of Stage I Forest Clearance by 31/03/2015. G/o Jharkhand updated on March 20, 2015 NOC issued by the State Government to Railway for 906 acres of Forest and Jungle-Jhari land. Railways will submit application for Stage-I forestry clearance by 31st March. cciosd(12-05-2015)</p> <p>Latest Decision & Minutes In the Shivpur Kathutia section the only land issues pending are: 1. Raiyati Land of 8.1 acres in Chhatra. 2. GM Land of 6.4 acres to be transferred in Chhatra. (31-08-2015) Issue Considered</p> <p>Issue(Jharkhand) shivpur-Kathutia (about 49 kms) - Stage-I FC pending.</p> <p>Ministry Latest Comments</p>	<p>acre</p> <p>Raiyati land acquired -359.24 acre</p> <p>Proposal of 8.03 acre for acquisition of Raiyati land has been submitted by Railway last month. The acquisition work is in progress.</p> <p>GM land Total required-50.85 acre</p> <p>GM land transferred- 45.48 acre rest 5.37 acres (0.73 Raiyati land 1.82 acres u/4 (h), 2.82 acre to be transferred).</p> <p>GMJJ land reqired-206.95 acre. NOC has been issued.</p> <p>Forest Land-705.784 acre proposal for diversion of 910.73 acres forest land sent to MoEF, Government of India vide forest, Environment Dept., Govt. Of Jharkhand letter No.-4223, dated-06.08.15 the land transfer will take place immediately after getting forest clearances. the transfer of remaining Govt. land and acquired land will be completed by Dec., 2015.</p>	
--	--	--	--	--	--

				<p>The Forest Advisory Committee after examination of the proposal in its meeting held on 28th November 2011 recommended the user agency to change alignment of the Railway line to avoid dense forest areas. The user agency agreed to change alignment. Rev jsmoef(05-07-2013)</p> <p>Latest Decision & Minutes The representative of MoEF informed that additional information has been sought from the State Govt. on 9.10.2015. However, Railways intimated that CCL is not permitting to go ahead with the project. Representative of MoC informed that CCL has intimated to Railways to go ahead with the land acquisition part of the project. Further, Railways have submitted that additional information has been sent to State Govt. (30-10-2015) Issue Considered</p>		
CS4300008(382)(Karnataka)	Expansion of JSW Vijaynagar Steel Plant capacity from 10 MTPA to 16 MTPA	Steel	Expansion of Brown Field steel plant capacity from 10 MTPA to 16 MTPA	<p>Issue(Jharkhand) JSW Steel Limited has been allotted Moitra Coal Block, Located in Hazaribagh District, Jharkhand, in the recently conducted Coal Block Auction. We are facing lot of landrelated issues with State Govt of Jharkhand, pertaining to Moitra Coal Block. As per the Vesting Order Issued by Nominated Authority, Ministry of Coal, all the land purchased by the prior allottee shall be transferred and mutated in favour of JSW Steel Ltd (Successful Bidder). The</p>	<ul style="list-style-type: none"> • Stage-I approval granted in favour of previous allottee has been transferred to JSW with certain conditions by MoEF&CC on 04.06.2015. <p>The User Agency (JSW) is yet to submit complete compliance of conditions of Stage-I approval and conditions stipulated in FC transfer order dated 04.06.2015.</p>	<ul style="list-style-type: none"> • In view of the clarification given by MoC on transfer of land to new allottee, the matter will be put up before the state Cabinet in next 15 days for approval.

				<p>company through its letter dated 03.06.2015, 10.07.2015 & 14.08.2015 has represented before the respective Deputy Commissioners with a copy to the Secretary (Revenue, Registration and Land Reforms) Government of Jharkhand to transfer and mutate all falling under Mining Lease area & land offered for Compensatory Afforestation (CA) held by the prior allottee in favor of the Successful Bidder. The matter is still pending with Dept. of Revenue, Registration and Land Reforms, Government of Jharkhand. In absence of transfer & mutation of respective lands, successful Bidder is not being able to comply with the terms of the agreement. The State Govt is not taking any action in the absence of suitable guidance/clarification from Ministry of Coal. In view of the above, we sincerely request you to take up this matter with Ministry of Coal & Government of Jharkhand to facilitate transfer & mutation of all land, in the name of the Successful Bidder without any financial impact & within specified time frame, which will help us to start the operations on the Coal Block at earliest.</p> <p>Ministry Latest Comments Accepted for consideration by PMG. Dir (KSN)F No: 8(16)/2015-IDD jssteel(21-09-2015)</p>	It is under process.	
--	--	--	--	--	----------------------	--

				<p>Latest Decision & Minutes The representative of MoC informed that clarification with regard to transfer of mutation of land under the Coal Mines Special Provision Act, 2015 a letter has been issued to the concerned states on 13.10.2015. (15-10-2015) Issue Considered</p>		
CS430000 9(405)(Jh arkhand)	JSW Steel Ltd Jharkahd	Steel	10 MTPA Green Field Integrated Steel Plant and 800 MW Captive Power Plant, ML granted by State Government. Allocated Iron Ore and Manganese Mine at Ankua and Rohne Coking Coal Block. Purchase 378 Ac private land.	<p>Issue(Jharkhand) Records of right of Land in Sonahatu area of Ranchi district and soft copy of these records are not available in the State. Due to which the Land verification and acquisition process is taking too much time.</p> <p>Latest Decision & Minutes The representative of Jharkhand informed that permission has been issued by the DC Ranchi for purchase of 1263.9 acres of Govt. Land. However, Representative of PP informed that survey is to be completed in respect of the balance land required to update the records. North Karanpura Wildlife Management Plan is still pending with State Govt. (31-08-2015) Issue Considered</p>	<ul style="list-style-type: none"> • Ankua Iron ore mines falls in Saranda Forest Division. After receiving the reports of Shah Commission MoEF&CC, GoI has decided to assess the carrying capacity of Saranda Region. Till the completion of study on carrying capacity, they have put all new mines on hold in Saranda Region. • Rohne Coal Block has been deallocated. Forest Diversion proposal Steel Plant not submitted by the User Agency. 	<ul style="list-style-type: none"> • Company raised the issue of mismatch between Hard Copy of LPC and online records of Register 2 while doing online mutation of land. Secretary Land Revenue was requested to coordinate with DC Ranchi and resolve the issue.
				<p>Issue(Jharkhand) Transfer of 450 Ac of govt land for the steel plant is pending with State Govt. State Govt has reduced water allocation from 132.8 McM to 40 McM from river Suvarnarekha by a recent order which needs to be revoked. State Govt to expedite transfer of non-forest land for afforestation for Ankua and Rhone Block</p>	Total GM land – 173,405 acre has been marked. Demand issued for Rs. 102784397.00 out of market value of GM land is Rs. 128480496.00	

				<p>mines.</p> <p>Latest Decision & Minutes The representative of PP informed that demand yet to be received for 277 acres of govt. of land. Further no order has been received regarding restoration of water allocation. (31-08-2015) Issue Considered</p>		<ul style="list-style-type: none"> 55.32 MCM Water has been restored and issue resolved.
CS350004 6(470)(Jh arkhand)	Pakri- Barwadih Coal Block	Power	<p>Ministry of coal allocated the Pakri-Barwadih coal block to NTPC on 11.10.2004, it has Geological reserves of 1436 MT, Production Target - Sep.2013 Annual rated capacity - 15 MTPA, Project Status as on 25.07.13 - Geological Report available. Mining Plan approved by MOC. • Environment Clearance accorded by MOEF. • Stage I & II forest clearances accorded by MOEF. Forest land available. • Mine Developer-cum-Operator appointed and machinery moved to site. • Other major contracts like Coal Handling Plant, Railway Siding, Substation, R&R Colony etc. have been awarded. • All notifications for land acquisition completed. Rehabilitation Action Plan approved by NTPC Board and Govt. of Jharkhand. Payment for 721 acres of land</p>	<p>Issue(Jharkhand) Transfer of balance 142 acres of GM(Govt.) land - pending with Revenue Department, Jharkhand, since Jan.2011.Total- 644 acres, Approved - 502 acres, Pending - 142 acres.</p> <p>Latest Decision & Minutes Rate fixation of GM land by DC, Hazaribagh as per circular. (17-06-2015) Issue Considered</p> <p>Law & Order situation at NTPC The issues was discussed in the meeting of Project Monitoring Group of CCI with Chief Secretary, Jharkhand held on dated-17.06.15 and 19.08.15 wherein Hazaribagh DC and SSP, Hazaribagh were directed to review law and order for ensuring the work proceeds. Presently situation is under control and work is progressing.</p>	<ul style="list-style-type: none"> Notified forest land released on 31.03.2011. Total GM land has been transferred to NTPC. 	<ul style="list-style-type: none"> Issue resolved NTPC raised the issue of LWE threat and requested for deployment security forces at the mining areas. ADGP (operation) assured that one CRPF Company will be deployed in the mining area provided NTPC provides land and necessary infrastructure for the CRPF Camp. NTPC requested for deployment of SAF

			<p>compensation disbursed to project affected families, till date. • Govt. of Jharkhand has approved transfer of 502 acres of Govt. land & 543 acres of jungle-jhari land to NTPC. • Total expenditure of approx Rs. 1000 Cr. incurred so far.</p>			<p>at site for the security of mining equipments and machinery. ADGP (operation) asked the NTPC to submit formal proposal regarding requirement of SAF.</p>
CS4300017(545)(Jharkhand).	JSPL Patratu Steel Project	Steel	<p>6 Million Tons per annum integrated steel Plant with 1320 MW CPP1 Million ton per year capacity Bar Mill and 0.6 Million ton per year capacity wire rod mill are already under production.</p>	<p>Issue(Jharkhand) 1. Land Acquisition• Company has purchased 1022.043 acres of land. • Government support needed to acquire balance land required for the project -i.e. transfer of 188.03 acres of Govt. land and acquisition of 753.93 acres of private land. • Forest Land- Applied for diversion of Forest Land of 92.67 acres on 13.7.2012 to Principal Chief Conservator of Forest cum Nodal officer, department of Forests, GoJ. It is yet to be recommended by State Govt. to regional office of MOEF at Bhubaneswar. This needs to be expedited. 2. Iron Ore Linkage- We require about 300 Million Ton Iron Ore. No mine has been allocated so far for our Patratu Project. • We are also willing to develop the Mines in Joint Venture with State Govt. so as to have secured supply of Iron Ore for our Steel Plant. • Recommendation from Jharkhand Govt. for mineral concessions for Iron and Manganese Ores for meeting the raw material requirement of 6</p>	<p>Diversion proposal for 37.518 ha. (GM-Jungle Jhar) submitted to Nodal Officer (FC Act), which was returned to User Agency for submission of NoC of GM (JJ) land. The User Agency is yet to comply and submit the proposal.</p>	<ul style="list-style-type: none"> • JSPL representative informed that company decided to reduce the plant capacity from 6 MTA to 3 MTA. Thus, the forest land under acquisition/purchase is no longer required for the company. Thus, issue resolved. • JSPL representative raised the issue of inclusion of JSPL products in the schedule of rate (SoR) of Jharkhand Government. Director Industries informed that letter has been sent to JPC of Ministry of Steel regarding classification of primary Prouder. Once reply received from JSPL,

				<p>million ton capacity Steel Project. Company has made many applications for Grant of ML/PL over mineral bearing area in the state of Jharkhand. State Govt. may please be advised to recommend grant of ML/PL3. Development of Captive Coal block. Due to local law and order problems, we are unable to start exploration work in Amarkonda - Murgadangal non coking Coal Block allotted for CPP of 1000 MW. State Government help is needed for facilitating exploration/drilling at Amarkonda-Murgadangal Coal Block so that we can complete the prospecting and apply for grant of Mining Lease</p> <p>Latest Decision & Minutes The representative of Jharkhand informed that a meeting for FRA clearance was conducted on 11.2.2015 and the issue could not be resolved. Further meeting will be held in due course. (31-08-2015) Issue Considered</p>		<p>appropriate decision will be taken.</p> <p>• Issue resolved</p>
CS370016 5(586)(Jh arkhand)	Eastern Corridor	Road Transport and Highways	Tata Steel has proposed to construct an Elevated Road corridor from Tatanagar station to NH#33 to facilitate industrial and city passthrough traffic to move to National Highway without mingling with the city traffic.	<p>Issue(Jharkhand) the draft agreements viz. Share Holder Agreement, Joint Venture Agreement and Concession Agreement has been submitted to the nodal agency, Industries Department of Jharkhand Government for formation of a SPC and award of concession. The committee of Secretaries under the chairmanship of</p>	<p>• "In-principle" approval for giving "Tolling Rights" under The Indian Toll (Jharkhand Amendment), Act 2002 for financial viability and other facilities to Tata Steel issued by the State Govt. vide Govt. Resolution no 2080 dated 21.3.2015.</p>	<p>• Tata Steel will implement the project with its own resources. Issue resolved.</p>

				Finance Secretary has to finalise the modalities of Government equity Participation in lieu of land and the cabinet approval is to be taken	<ul style="list-style-type: none"> • Tolling Rights will be given through MOU between State Govt. and Tata Steel. • No documents have been submitted by Tata Steel post above mentioned Govt. orders. 	
CS350007-8(604)(Jharkhand)	1050 MW Maithon Right Bank Thermal Power Project at Maithon	Power	Maithon Power Limited (MPL), a joint venture of The Tata Power Company Limited and Damodar Valley Corporation, has set up 1050 MW thermal power project at Maithon, Dhanbad, Jharkhand. Both the Unit 1 and 2 have commissioned on 1st September, 2011 and 24th July, 2012 respectively.	<p>Issue(Jharkhand) The Company possesses total land of around 1116 acres comprising of Private or Raiyati Land (565 acres), Government Land (GM Land) (115 acres) and Forest land (436 acres). The above land has been acquired by Government of Jharkhand (GoJ) for DVC to set up a 1050 MW Thermal Power Project at Maithon, Jharkhand. As per Shareholding Agreement dated 2nd September, 2005 executed between DVC and Tata Power, DVC has agreed to transfer the title in these lands in favour of the MPL after obtaining necessary approval from the State Govt. of Jharkhand, as per applicable laws. Approval of GoJ is pending for the following items- 1.Raiyati land of 565 acres has been leased to MPL by the DVC for 35 years which can be renewed thereafter. However, mutation of the same is pending for approval with the Dept of Revenue & land Reforms (GOJ). 2.Approval for leasing out of GM Land of 115 acres in favour of MPL by DVC is pending with Dept of Revenue &</p>	<ul style="list-style-type: none"> • Notified forest land released on 08.08.2007. <p>GMJJ land 198.63 acre in 12 villages. Demand not issued. Total Raiyati land acquired- 564.67 acre in 15 villages. Mutation has been done of 8 villages. Transfer of GM Land 25.15 acres (4.81 acres agricultural farm) is pending. Direction has been given to DVC for return of 114.95 acre GM Land.</p> <p>Proposal of R&R plan for KTRP is being put up in process.</p>	<ul style="list-style-type: none"> • Representative of company raised the issue of Law and Order problem related to construction of railway line outside the boundary and it is pending for more than four years. DC Dhanbad was asked to hold meeting with Officials of Maithon Power Project and form a committee to solve this issue and to construct the railway line at the earliest. • Representative of the company informed that no progress in mutation of land records in the name of the company. Only 3 villages out of 15 villages are mutated. DC Dhanbad was asked to expedite the matter.

				<p>land Reforms (GOJ) since 2008. 3.Out of 436 acres of Forest Land, GoJ has notified only 238.39 acres so far. Notification of balance 197.61 acres is pending with Dept of Revenue & land Reforms (GOJ).</p> <p>Latest Decision & Minutes The representative of Jharkhand State informed that DLA was posted and R & R for KTPP is under process. (31-08-2015) Issue Considered</p>		
CS040006 2(780)(Jh arkhand)	Kedla UG	Coal	<p>Kedla UG - CCLThis is a coal mining project submitted for Stage-II Forest Clearance.This project is part of CCI Notevide Case No.4/CCInvest/2013 dated 20-02-2013</p>	<p>Issue(Jharkhand) Proposal for diversion of 168.5 ha was accorded Stage-I approval on 4.4.2011. Compliance report received without documentary evidence in support of settlement of rights under the Forest Rights Act, 2006. MoEF vide letter dated 12.10.2012 requested the State Govt. to submit the said documents. The same are still awaited.Another proposal for diversion of 29.19 ha of forest land was accorded Stage-I approval on 27.11.2006. Report on compliance to conditions stipulated in the stage-I approval received from the State Government without details of transfer in ad-hoc CAMPA of funds realised from the user agency. The same is awaited from the State Government.</p>	<ul style="list-style-type: none"> • Compliance of Stage- I approval granted by MoEF for diversion of 168.5ha forest land for Kedla OCP sent to MoEF by GoJ. MoEF vide letter dated-11.11.2012 asked for submission of FRA along with Gram Sabha resolution. FRA Certificate still not received. • Compliance of Stage- I approval granted by MoEF for diversion of 29.19ha forest land for Kedla UGP sent to MoEF by GoJ. MoEF has directed to treat it as open cast project and realise CA and NPV & submit compliance. Compliance from User Agency awaited. 	<ul style="list-style-type: none"> • No reprehensive of company present in the meeting.

				<p>Latest Decision & Minutes The representative of MoC informed that FRA is pending. Further it was informed that necessary deposits of CA & NPV has been made by user agency. (31-08-2015) Issue Considered</p>		
CS040004 0(782)(Jharkhand)	Saunda - D	Coal	Saunda - D - CCL This is a coal mining project submitted for Stage-I Forest Clearance. This project is part of CCI Note vide Case No.4/CCInvest/2013 dated 20-02-2013	<p>Issue(Jharkhand) This is a coal mining project submitted for Stage-I Forest Clearance.</p> <p>Ministry Latest Comments DFO Ramgarh is still to forward the proposal jscoal(10-12-2014)</p> <p>Latest Decision & Minutes The representative of MoC informed that the proposal for FC I approval is now pending with PCCF. The representative of MoEF informed that FRA is still pending in this case. (31-08-2015) Issue Considered</p>	<ul style="list-style-type: none"> • Regularization for using 16 ha of safety zone area in already diverted Forest land sent to GoI on 12.09.2008. • Reply of queries raised by GoI received from PCCF. • GoJ on 21.08.2015 asked to clarify whether 7.5m safety zone still available or not. Reply not received. 	<ul style="list-style-type: none"> • No reprehensive of company present in the meeting.
				<p>Issue(Jharkhand) Report on satisfactory compliance to conditions stipulated in the stage-I approval is still awaited from the State Government.</p> <p>Ministry Latest Comments MoEF has raised query on 2.4.2014 regarding certificate under ST & OTFD & Safety zone of 7.5 m around the lease area. Compliance of query has been submitted by CCL. FRA certificate issued by DC Ramgarh on 01.08.2014 and</p>	<ul style="list-style-type: none"> • Stage 1 approval granted by MOEF, GOI on 08.07.2010 for diversion of 99.69ha in saunda'D' OCP. Compliance of Conditions of Stage 1 approval pending at user agency level. 	

				<p>submitted to the office of DFO, Ramgarh. DFO Ramgarh to forward the proposal jscoal(10-12-2014)</p> <p>Latest Decision & Minutes The representative of MoEF informed that the compliance of FC I is still pending with State Govt. (31-08-2015) Issue Considered</p>	
CS4300039(845)(Jharkhand)	500,000 Tonnes Per Annum Integrated Steel Plant	Steel	<p>Mukand signed a Memorandum of Understanding (MoU) with the Government of Jharkhand (GoJ) on 7 September 2006 to set up a 2 Million Tons Per Annum (MTPA) Integrated Steel Plant (ISP) in Barlanga Village, Dist. Ramgarh, Jharkhand. Since the MoU expired on 01 June 2011, in the meeting held on 25 March 2013 by the Chief Secretary, GoJ, it was decided that due to the good performance of Mukand, the MoU should be extended upto 31 March 2015. Against the request for allotment of 29 MCM water for the 2MTPA ISP, the Water Resource Department, GoJ (WRD) vide letter dated 30.05.2013 granted firm water allotment of 5 MCM only. As such, Mukand has been compelled to reduce its ISP capacity from 2 MTPA to 500,000</p>	<p>Issue(Jharkhand) ISSUE: Approval from Dy. Commissioner (DC) Ramgarh, GOJ to purchase ST/OBC Land in village Barlanga for the project. ACTION REQUIRED: The total land acquired by Mukand on its own till date is 157.80 Acres. Out of the balance 64.20 Acres, 55 Acres is Tribal/OBC land for which approval of DC Ramgarh is required as this is essential to make the purchased land contiguous.</p> <p>Latest Decision & Minutes The representative of Jharkhand informed that the matter is under process with DC, Ramgarh and Commissioner, Hazaribagh. (31-08-2015) Issue Considered</p>	<ul style="list-style-type: none"> Regarding approval for acquisition of 55 Acres Tribal/OBC land, DC Ramgarh informed that two records are ready. He was directed to resolve the issue within one month. For rest of the land Company may go for land acquisition. For pending stamp refund, DC Hazaribagh directed to resolve the issue within a month. For Intake Well approval, Principal Secretary WRD was requested to look in to the matter.

			<p>TPA.Rajhara Coal Block is captive Coal Block and Coal will be used to make Direct Reduced Iron (DRI) which will then be used in Steel Plant</p> <p>NOTE : 1)Rs 1280 Crores is the Estimated Project Cost 2)Date of Financial Closure and Date of Completion can be indicated after the issues indicated overleaf are resolved.</p>		
CS350016 5(847)(Jh arkhand)	TATA Power- 3X660 MW Tiruldih Thermal Power Project	Power	<p>Tata Power has entered into MoU with GoJ for setting up coal based 3X660 Mw supercritical thermal power project in Saraikela Kharsawan Dist of Jharkhand. The water allocation of 55 MCM has been allocated from water resource department GoJ, Civil Aviation clearance for chimney has been obtained, TOR has been granted, Public hearing completed, EAC presentation completed. The total land requirement for project is 1243 acres out of which 450 acres private land has been acquired through will full sale and purchase and 130 acres of Tribal/OBC land application is with DC office for permission. Ther is no forest land in the identified plots. Out of 74 acres of GM land, for 5.8 acres 80% payment</p>	<p>Issue(Jharkhand) Delay in Extension of MoU with State Govt.: Tata Power has entered into an MoU with the State Govt. for establishment of coal based power projects in the state of Jharkhand on 5th October 2005. This MoU was further extended for 3 years with effect from 27.03.12 to 26.03.15. Key milestones achieved during the period is Finalization of DPR, Aviation clearance obtained, Water Allocation has been obtained, Public hearing & Gram Sabha successfully completed, presentation before EAC of MoEF done, Various Engineering Field Surveys, Land Acquisition of 460acres achieved through wilful mode, Application for Land Acquisition through LA Act done on 7th Jan 2013 (However the same has got delayed due to implementation of LARR 2013), presently it is in the SIA initiation phase. Considering the progress of various milestones achieved by Tiruldih Project, letter for Extension of MoU was submitted</p>	<ul style="list-style-type: none"> • Reprehensive of the company raised the issue of drawl of water directly from Chandil Dam reservoir. Principal Secretary Water Resources informed that Honourable Minister return file with query that the company neither have coal mines nor coal linkage.

			<p>has already made for the remaining GM land application is with DC-office. Since the progress of land acquisition was unsatisfactory through will full sale purchase mode, we had gone ahead with application under LA act 1894, for which gram sabha has already been successfully completed and sec 40(2) proceedings have been forwarded from DC office to Land and revenue dept. GoJ. LA subcommittee meeting is awaited which will be followed by LA committee approval. We have acried out Social impact assessmient study through reputed institute. In the engineering activity front we have completed hydrology, hydrogeology, satelite imagery survey and Topography and geotechnical surbey are inder progress. Site office is operational.</p>	<p>on 17.11.2014</p> <p>Latest Decision & Minutes Principal Secretary Energy Department requested to put up the matter before HPC in last week of June 2015. (17-06-2015) Issue Considered.</p>		
				<p>Issue(Jharkhand) Tata Power has been allocated 55 MCM of water (32 MCM from downstream of Chandil dam in Subarnarekha river & 23 MCM in the upstream of Chandil dam in subarnarekha river). We have already completed detailed engineering study for water availability in Subarnarekha basin. Subsequently, a presentation was made to WRD</p>	<p>56 cases under section 49 of CNT act in the Court of DC, Saraikela-Kharsawan in which a total area of 90.4207 acre is involved. hearing of this cases is being conducted expeditiously. 1250.00 acre Raiyati land user agency not submitted L.A. requisition .</p>	

			<p>where we technically explained the advantages of drawing 55 MCM of water directly from Chandil reservoir. Tata Power is yet to receive the letter from WRD, GoJ for permission to draw 55 MCM of water directly from Chandil reservoir. After the receipt of this letter further technical study will be conducted for drawl of 55 MCM of water from Chandil reservoir which will be submitted to WRD for further approval.</p> <p>Latest Decision & Minutes Principal Secretary Water resources Department requested to look the matter and resolve the issues. (17-06-2015) Issue Considered</p>		
			<p>Issue(Jharkhand) Delay in land acquisition through LA Act: Application has been made on 07.01.2013 to DC-Office, Gram sabha completed on 13.09.2013, sec 40(2) proceeding have been forwarded by DC-Saraikeela to L&R Deptt. GoJ on 18.10.2013. Issue: From october-2013 onwards there is no visible progress. We are already lagging behind the schedule and if any further delay happens in Land acquisition under LA Act, we would not be able to meet our target for financial closure and starting of project activity. We would also like to bring it to your kind notice that as per valid MoU with GoJ, we were ascertained of all the required support in land acquisition and various other</p>	<p>कुल रकवा 5.90 एकड है, में से त्रुटि निराकरण उपरान्त 5.61 एकड रकवा स्वीकृति हेतु आयुक्त, सिंहभूम प्रमण्डल, चाईवासा को भेजा गया है। शेष 0.29 एकड रकवा पर शेष राशि की मांग की गई है। टाटा पावर द्वारा अधियाचित 14.62 एकड भूमि सर्वसाधारण एवं आम भूमि है एवं शेष भूमि बन्दोबस्त है। अंचल अधिकारी कुकुडु के द्वारा कम्पनी को वैकल्पिक भूमि हेतु पत्र भेजा गया है। परन्तु कम्पनी द्वारा जबाब अर्पित है। टाटा पावर कम्पनी के द्वारा कुकुडु अंचल में कुल रकवा 98291.130 एकड रैयती भूमि पर सू-अर्जन हेतु अधियाचना प्राप्त हुआ है। स्थल</p>	

				<p>statutory clearances from GoJ for the said project.</p> <p>Latest Decision & Minutes User Agency has not submitted LA requisition with DC. (17-06-2015) Issue Considered</p>	<p>जॉच हेतु जॉच दल का गठन किया गया है। पंचायत चुनाव के उपरान्त प्रतिवेदन अपेक्षित है।</p>	<ul style="list-style-type: none"> DC East Singhbhum was directed to expedite the issue.
CS370004 2(974)(Jh arkhand)	Road and bridge constructi on	Road Transport and Highways	<p>1. Chandrapura gomia road, This is a work entrusted to RCD govt. of Jharkhand, the work has been awarded by govt. of Jharkhand on 24-02-2014. 2. Construction of two number bridges one at rajrappa area and second at kunnar river near govindpur phase 2 OCP. 3. High level bridge over damodar river in tandawa-ray-khalari road under piparwa area. The actual project cost is 141 crore.</p>	<p>Issue(Jharkhand) Govt of Jharkhand to expedite the work for early completion.</p> <p>Latest Decision & Minutes Principal Secretary RCD, requested to look into the matter and finalise the DPR. (17-06-2015) Issue Considered</p>	<p>1) Administrative Approval issued for Rs. 116.55 cr. Work awarded on EPC mode. Scheduled Completion time is 9.9.16. Progress achieved : 40 %</p> <p>DVC & CCL have to shift their Electrical / Water Pipeline Utilities. Approx. 6.1 km is obstructed</p> <p>2) Status of 3 Bridges on Konar River: (a) Bridge in 41st km of NH-33 in Hazaribag District:</p> <ul style="list-style-type: none"> Bridge structure complete. Work of approach in progress. <p>(b) Bridge in km 25 of Chandrapura-Phusro-Gomia Road in Bokaro District: 65% work done.</p> <p>(C) Bridge in 3rd km of Narki-Gomia Road in Bokaro District:</p> <ul style="list-style-type: none"> 20% work done. Scheduled Date of completion is 	<ul style="list-style-type: none"> Issue Resolved

					<p>13.4.2017</p> <p>3. High Level Bridge over Damodar River in 19th km of Tandwa-rai-Khelari Road in Chatra District:</p> <ul style="list-style-type: none"> • Bridge structure complete. Approach in progress. <p>94 % Project complete</p>	
				<p>Issue(Jharkhand) Jharkhand govt to expedite submission of details like project cost, agency charges, consultancy charges to CCL.</p> <p>Latest Decision & Minutes Issue relates to Govt. of Jharkhand. (17-02-2015) Issue Considered</p>		
CS0400090(990)(Jharkhand)	Jharia Master Plan	Coal	Master Plan Dealing with Fire, Subsidence and Rehabilitation in Jharia Coalfields within the leasehold of Bharat Coking Coal Limited(BCCL)	<p>Issue(Jharkhand) Strengthening of JRDARehabilitation of non BCCL persons in Jharia Coalfield are of utmost importance and JRDAis not able to rehabilitate non-BCCL persons due to several problems like:-(i) They are not able to acquire land for making rehabilitation houses.(ii) BCCL has given NOC for 849.68 acre land for making rehabilitation houses by JRDAin and around Belgoria mouza. But JRDA could not take possession of this land on the pretext that "Persons from whom land has been acquired wants employment"(iii) Then BCCL gave NOC for 86.44 acre land in Bhuli Township where all infrastructureis available. But JRDA could not take possession</p>		<ul style="list-style-type: none"> • Issue Resolved

Umm

				<p>mentioning law and order problems. (iv) JRDA demanded money for purchase of land which was provided by BCCL. But they are neither able to take possession of the land nor able to purchase more land.(v) JRDA is working with only 29 persons on deputation against sanctioned strength of 108 persons. Therefore sufficient manpower is required to be provided in JRDA immediately to cope up the rehabilitation jobs.(vi) JRDA is headed by Commissioner, Chotanagpur as Chairman of JRDA and Dy.Commissioner, Dhanbad as MD of JRDA who are burdened by the administrative and law order jobs of the district and therefore less priority is being given to JRDA jobs. As such, some independent senior level IAS officer may be posted in JRDA to look after the jobs of JRDA for faster decision and smooth functioning.</p> <p>Latest Decision & Minutes The representative of State Govt. informed that the land 849.68 acres land given by BCCL for re-habilitation was acquired during the year 1984-85 to 1988-89 and Raiyats are still in occupation. The representative of MoC requested that State Govt. may take action for eviction. (31-08-2015) Issue Considered</p>		
CS040014 2(1156)(J harkhand)	Coal mining projects of CCL in	Coal	There are several coal mining projects in CCL which are pending due to land authentication, FRA	Issue(Jharkhand) Purnadih OCP (210.98 cr)(3 MTY) A) Authentication of Land in Villages..... 1. Hendja, 2. Kutki	Proposal submitted by the user agency on 24.08.2015. Pending with user Agency for FRA, NOC of JJ land, patch	<ul style="list-style-type: none"> DC Chatra informed that out of the 323 ha of land required for

Jharkhand		etc.	<p>and 3. Dembua Under chatra district B) Forest Application for Stage-1 Clearance to be forwarded to MOEF by Govt. of Jharkhand at the earliest.</p> <p>Latest Decision & Minutes The representative of MOC informed that the authentication process is still in progress in Chatra Distt. (31-08-2015) Issue Considered</p>	<p>wise details to be uploaded in kml file at proper place, GPS coordinate with total stations for mining lease etc.</p> <p>Mauja Henjda – 315.02 acre, Kutki – 228.85 acre, Dimbua – 194.70 acre Total – 738.57 acre authentication has been completed and sent to concerned Project Officer. Proposal of Rest 11.43 acres not yet submitted by user agency.</p> <ul style="list-style-type: none"> • GMJ land total- 251.39 acre (henjda-203.72 acre, Kutki-47.67 acre) Coal mining work has been done by CCL without obtaining any permission from the State Govt. • Proposal submitted by the user agency on 24.08.2015. <p>Pending with User Agency for FRA, NOC of JJ Land, patch wise details to be uploaded in kml file at proper place, GPS coordinate with total stations of mining leases etc.</p>	<p>mining, in 251 ha of land already mining has been completed without environmental clearance on JJ land. In this event, it is difficult to issue NOC under FRA.</p> <ul style="list-style-type: none"> • Secretary Land revenue was requested to work in coordination with Principal Secretary Forest to resolve the issue.
			<p>Issue(Jharkhand) Govindpur Phase II OCP (142.11 cr)(1.875 MTY) Forest proposal for stage-1 clearance is to be forwarded by government of Jharkhand to MOEF,GOI.</p> <p>Latest Decision & Minutes The representative of State Govt. informed that the information sought from the user agency (CCL) is yet to be</p>	<ul style="list-style-type: none"> • Forest diversion proposal (10.52 ha) received from Nodal Officer. • Following documents not submitted by the User Agency along with diversion proposal:- (i) kml File. (ii) GPS Coordinates of mining lease. • Reply awaited from 	<ul style="list-style-type: none"> • Company was directed to submit requisite documents and comply the guidelines within 15 days.

				<p>received. (31-08-2015) Issue Considered</p>	<p>User Agency on following points :- (i) Land schedule of 274.95ha is awaited. (ii) 1.95ha Safety Zone to be included in diversion proposal. (iii) Authentication of deemed forest land. (iv) Justification of inclusion of 48 ha forest land diverted for another project in this project.</p> <p>Reply from the User Agency awaited.</p>	
				<p>Issue(Jharkhand) Pundi OCP (631.53 cr)(2.5 MTY) Forest proposal for stage 1 clearance is to be forwarded by Government of Jharkhand to MOEF ,GOI.</p> <p>Latest Decision & Minutes The representative of State Govt. informed that the information sought from the user agency (CCL) is yet to be received. (31-08-2015) Issue Considered</p>	<ul style="list-style-type: none"> Nodal Officer directed the User Agency on 20.08.2015 to submit the hard copy of the Proposal to DFO. Copies of receipt received from DFO and DC is not still uploaded by the User Agency. 	<ul style="list-style-type: none"> Company Official directed to meet Principal Secretary Forest to resolve the issue and comply the requirements.
				<p>Issue(Jharkhand) Urimari OCP (143.57 cr)(2 MTY) Reply of queries raised by MoEF to be forwarded by Govt. of Jharkhand to MoEF Govt. of India for stage-I clearance.</p> <p>Latest Decision & Minutes The representative of State Govt. informed that the</p>	<ul style="list-style-type: none"> Stage-II approval for diversion of 91.04ha of forest land for Urimari OCP granted by MoEF on 17.07.2008. Notified Forest land released by GoJ on 24.03.2015. 	<ul style="list-style-type: none"> Secretary Land revenue was requested to work in coordination with Principal Secretary Forest to resolve the issue.

				<p>information sought from the user agency (CCL) is awaited. (31-08-2015) Issue Considered</p>	<ul style="list-style-type: none"> • Stage-I approval for diversion of 49.97ha of forest land for Urimari OCP granted by MoEF on 08.11.2010. • Compliance of the conditions of Stage-I approval not received from the User Agency. 	
					<ul style="list-style-type: none"> • Forest Diversion proposal for diversion of 34.64 ha of forest land sent to MoEF on 08.12.2009. • The latest queries raised by MoEF on 28.03.2014. • Reply of query received from PCCF. • GoJ on 02.04.2015 has sought for submission of following relevant reports:- (i) Report regarding transfer of mined out reclaimed forest land back to forest Deptt, (ii) Violation of FC. Act by doing non-forestry work in G.M (J.J) land without prior approval (iii) copy of mining plan in all the Urimari Projects. <p>Reply from User Agency awaited.</p>	
				<p>Issue(Jharkhand) Rajrappa OCP (510.85 cr)(3 MTY) A) Authentication Of land Of villages..... 1. Dhawaiya, 2.</p>	<p>(i) Raiyati land verification of 370.02 acres has been completed & Authentication report has been handed over</p>	

un

				<p>Semrabera And 3. Gopa Under Bokaro District B) Forest Application for Stage-I clearance to be forwarded to MoEF, Govt. of India by Govt. of Jharkhand at the earliest</p> <p>Latest Decision & Minutes The representative of MOC informed that the authentication process is still in progress in Bokaro Distt. (31-08-2015) Issue Considered</p>	<p>to CCL official. There is no pending application.</p> <p>(ii) NOC under FRA for 684.560 acres has been issued vide letter no. 90, dt. 16.02.2013.</p> <p>(iii) Authentication of Jungle Jhari Land for 336.21 acres and GMK/GMA Land for 157.89 acres is continuing. 153 applications has been received from Raiyats and the total area of applicants is 627.99 acres. Rest 205.776 acres proposal not yet submitted by user agency.</p> <p>Forest Land - Proposal not yet submitted by User Agency. Proposal for diversion of 277.15 ha. Forest land sent to MoEF&CC, GOI vide GoJ letter no. 1582 dt. 24.03.2015.</p>	
				<p>Issue(Jharkhand) Konar OCP (74.53 cr)(3.5 MTY) Authentication Of land of villages.... 1. Bermo And 2. Govindpur Under Bokaro District</p> <p>Latest Decision & Minutes The representative of MOC informed that the authentication process is still in progress in Bokaro Distt. (31-08-2015) Issue Considered</p>	<p>(i) NOC of 712.00 acres land under FRA has been issued vide letter no. 15 (M) dated 18.05.2014.</p> <p>(ii) Authentication process is undergoing for 139.18 ha GMK land. Total 164 application of raiyati claims has been received in GMK land. The process of hearing at CO level is undergoing. Out of total 164 application, 108 application has been verified by Forest Division, Hazaribag/Giridih which has recommended for further</p>	<p>Work is pending because Circle Officer is ill. Secretary Land Revenue was requested to coordinate with DC Bokaro to make an alternate arrangement for CO to expedite the work.</p>

				<p>verification to DFO, Bokaro. Rest of the application is being verified at the CO level.</p> <p>(iii) DFO, Bokaro has verified the claims and informed vide letter no. 1595, dated 25.08.2015 that the claims are found fake.</p> <p>(iv) Therefore the proceeding of 4 (h) have been started against the claims submitted by the Raiyats.</p> <p>Forest Land – 231.14 acres. Proposal submitted by the user agency on 05.05.2015 is under consideration of DFO, Bokaro.</p> <ul style="list-style-type: none"> • Tree enumeration started in June 2015. 7000 trees counted. Work was stopped due to violent incidence in Khasmahal. Started again. • Proposal for diversion of 93.58ha of Forest Land submitted by the user agency on 05.05.2015. • Tree enumeration completed. <p>Hard Copy yet to be submitted by the User Agency in the DFO office.</p>	
			<p>Issue(Jharkhand) Karo OCP (96.53 cr)(3.5 MTY) A) Authentication Of land in villages..... 1. Karo, 2. Baidkaro, 3. Barkikuri, 4. Chotkikuri Under Bermo Block. B) Reply of querry raised by MOEF to be forwarded by Govt. of Jharkhand to MOEF at the earliest.</p>	<p>(i) villages- Baidkaro, Karo, Kargali, Notified Forest- 559.874 acres, GM JJ/GM aam/Khas 229.95 acres.</p> <p>(ii) NOC under FRA for 559.874 acres. issued vide letter no. 19 (M) dt.</p>	

un

				<p>Latest Decision & Minutes The representative of MOC informed that the authentication process is still in progress in Bokaro Distt. (31-08-2015) Issue Considered</p>	<p>18.07.2014</p> <ul style="list-style-type: none"> (iii) Authentication of 56.70 acres of GM land (Jungle Jhari+Khas/aam) is pending. (56 claims has been received against 56.71 acres. Out of 56 claims 21 applications has been rejected. Rest of the cases are related to cancellation of Jamabandi under 4 (h). It is in under process at Sub-divisional level Bermo. Proposal sent to MOEF, GOI vide GOJ Letter No. 451 dated 22.02.2009. Reply of queries raised by MoEF sent to MoEF&CC by GoJ on 06.08.2015. 	
				<p>Issue(Jharkhand) Tetariakhar OCP (78.6 cr)(2 MTY) Authentication of land in village 1. Nagra under Latehar District.</p> <p>Latest Decision & Minutes The representative of MOC informed that the authentication process is still in progress in Latehar Distt. (31-08-2015) Issue Considered</p>	<p>In village Nagra 80% amount has been deposited by CCL for transfer of 24.89 acre of GM land. Land will be transferred within a month. Authentication of GM and Raiyati land has been completed. Reg-II has been completed as per Revisional Survey and Rent Receipts are being issued. Forest Diversion proposal not submitted by the User Agency.</p>	<ul style="list-style-type: none"> DC Latehar was directed to complete all the formalities up to December 2015 and hand over to CCL.
				<p>Issue(Jharkhand) Amrapali OCP(858.11 cr)(12 MTY) A) Authentication of Land of Villages 1. Ursu, 2. Kumarang Kalan, 3. Turhad, 4. Binglat and 5. Honhe Under Chatra District. B) Amrapali balumath road to be declared as NH, State government has sent the</p>	<ul style="list-style-type: none"> Mauja Ursu-208.85 acre, Kumarang kala-211.11 acre, Kumarang Khurd-94.47 acre, Binglat - 87.61, Honhe (Tandwa) - 13.73 acre Total - 615.77 acre authentication has been completed and informed to concerned Project. 	<ul style="list-style-type: none"> DC Chatra was directed to complete 480 Acres of land authentication work by December 2015. Secretary Land Revenue will hold separate meeting with DC

			<p>proposal to GOI vide letter no.7124(S)WE dated 17-09-2014.</p> <p>Latest Decision & Minutes The representative of MOC informed that the authentication process is still in progress in Chatra Distt. (31-08-2015) Issue Considered</p>	<ul style="list-style-type: none"> • Stage-II approval for diversion of 531.64 ha of forest land granted by GoI. Notified forest land released vide by GoJ on 30.07.2012. <p>Fresh/ Renewal proposal for diversion of forest land not yet submitted by the User Agency.</p>	
			<p>Issue(Jharkhand) Ashok OCP (341.63 cr)(10 MTY) Authentication of Land of Village.... 1. Jhulandia and 2. Bijain Under Chatra District.</p> <p>Latest Decision & Minutes The representative of MOC informed that the authentication process is still in progress in Chatra Distt. (31-08-2015) Issue Considered.</p>	<ul style="list-style-type: none"> • Mauja Bijain (Tandwa)-195.40 acre authentication has been completed and sent to related Project Officer. Jhulandia- 46.16 survey work has been completed. Verification report to be completed by 15 oct. 2015. 816.936 GMJJ land NOC to be issued by 15 Oct., 2015. Application of rest 962.504 acres not yet submitted by User Agency • Stage-II approval for diversion of 92.26 ha of forest land granted by GoI. Notified forest land released vide by GoJ on 28.08.2014. <p>Fresh/ Renewal proposal for diversion of forest land not yet submitted by the User Agency.</p>	<ul style="list-style-type: none"> • CCL representative informed that presently no land authentication is required.
			<p>Issue(Jharkhand) Magadh OCP (706.4 cr)(20 MTY) A) Authentication of Land of Villages..... 1. Saradhu, 2. Kundi, 3. Dewalgarha, 4. Masilong and 5. Kurlanga Under Tandwa Block of Chatra District</p>	<p>Patta issued.</p> <ul style="list-style-type: none"> • Mauja Saradhu-653.32, Kundi - 58.08, Dewalgadda-28.71, Masilong-84.67, Kurulonga (Tandwa)-16.12 acre Total- 	<p>DC Chatra was directed to complete 338 Acres of land verification by December 2015.</p>

				<p>Villages..... B) Authentication of Land of Villages..... 1. Ara and 2. Chamatu Under Balumath Block of Latehar District. C) Identification and Hand over of 300 Acres of Land in Tandwa block for establishment of ITI, schools, Skill Development Centre etc</p> <p>Latest Decision & Minutes The representative of MOC informed that the authentication process is still in progress in Chatra and Latehar Distt. (31-08-2015) Issue Considered</p>	<p>986.90 acre authentication has been completed and informed to concerned Project.</p> <ul style="list-style-type: none"> Stage-II approval for diversion of 96.72 ha of forest land granted by GoI. Notified forest land released vide by GoJ on 22.06.2015. <p>Fresh/ Renewal proposal for diversion of forest land not yet submitted by the User Agency</p>	
CS040014 9(1161)(J harkhand)	Coal Coal Projects (Future) of ECL in Jharkhan d	Coal	<p>There are three Future/New Coal Projects of ECL in Jharkhand which is facing Land, Forestry Clearance issues.</p>	<p>Issue(Jharkhand) In case of Simlong Expn. OC (Dist :- Pakur) Cap:2 MTY, Capt: Rs 117.23 Cr i) Application for 83.02 Ha forest land submitted on 04-11-2013. ii) Initial survey for pillaring for DGPS survey completed in April-14 . Further pillaring for DGPS survey is under progress. iii) The file submitted to Addl. PCCF/Nodal Officer,Jhar on 24-06-14 after verification and scrutiny. Nodal officer advised DFO,Pakur to complete tree enumeration . Help required for early completion of tree enumeration at DFO level and granting Stage-I FC.</p> <p>Ministry Latest Comments Pointwise compliance (tree enumeration report, cost benefit analysis etc) in reference to letter dated 23.04.2015 issued</p>	<ul style="list-style-type: none"> Diversion Proposal submitted to DFO, Pakur. Tree enumeration completed. User agency has to provide Geo-referenced Digital map, C/B analysis, land authentication report and FRA certificate. <p>Reply awaited from User Agency.</p>	<ul style="list-style-type: none"> Stage-I compliance is pending for last 18 months. Company was directed to comply the requirements within 10 days.

				<p>by DFO Pakur, has been submitted on 19.06.2015 by ECL. FRA certificate has been issued on 11.07.2015. ecl1(22-07-2015)</p> <p>Latest Decision & Minutes Diversion proposal is under consideration of DFO, Pakur. Tree enumeration is under progress. Latest Decision & Minutes DC Pakur informed that he will ensure issues of NOC under FRA by 28th Feb 2015. (20-01-2015) Issue Considered</p>		
				<p>Issue(Jharkhand) In Case of Rajmahal Expn OC (cap: 17.0 MTY, Capt Rs 153.82 Crs), Progress of R & R is slow due to problem in obtaining GT(Genealogical Table). Villagers are demanding among other things, patta of the land in their name before shifting to the rehab site. Circle Office(Boarijore)/District(Godda)/State Authority may look into the matter for resolution of the issue of Patta and sorting out the problem of issuing authenticated GT(Genealogical Tree).</p> <p>Ministry Latest Comments As per advice of DC, Godda, all PATTAs in new format (Total being-1284) are to be submitted at a time. PATTAs are being prepared by ECL in Form-XII of Jharkhand LAR&R Policy with other details and will be submitted to Circle Officer for authentication and necessary action. ecl1(12-09-2015)</p>	<p>Out of 1295 displaced families, list finalized for 987 families</p> <p>Around 80 patta prepared. Patta will be distributed shortly.</p>	<p>ECL was directed to work closely with district administration and complete the work by March 2016.</p>

			<p>Issue(Jharkhand) In case of Hura C OC,(Godda) Cap:3 MTY; Capt: Rs 620.62 Cr PR envisages coal loading into wagons of NTPCs MGR system by rapid loading system. Land acquisition by NTPC is under Progress. The project is integrated with NTPC. Help required: Matter of land acquisition for MGR rail track may be taken up with concerned authority/ministry.</p> <p>Latest Decision & Minutes An official requisition for land acquisition of of 25 Mauza for MGR Railway Construction was received from NTPC, Kalgaon. Land acquisition reimbursement at the rate of 10.00 lakh Rs. per acre was agreed to. A letter no.341 dated 18.11.2014 of the District land acquisition reimbursement was sent to Principal Secretary, Revenue of Land Reforms Department of the Government of Jharkhand, Ranchi which which has not been received so far. A letter no.264 dated 6.8.2014 was sent to Principal Secretary of the Government, Revenue & Land Reforms Department for approval under Section 26(3) by fixing the rate of Pural area Region wise under the new Land Acquisition, Rehabilitation and Resettlement Fair Compensation and Transparency Right Act 2013 for consent. Consent has not received so far. Action is being taken in 13 Mauzas under the new Land Acquisition Act. (20-01-2015) Issue Considered</p>	<ul style="list-style-type: none"> • Resistance and non-cooperation from public on preparation of records for land acquisition. • Stage-I approval for diversion of 260.00 ha of forest land for 1st phase out of originally proposed 527.043 ha. Granted by MOEF on 09.09.2011. • Compliance of conditions of Stage-I approval received vide PCCF letter dt. 30.04.2015. • GoJ vide letter dt. 09.06.2015 has asked User Agency to submit approved reclamation plan and undertaking to bear the cost for implementation of wildlife management plan. Reply not received from user agency. 	<ul style="list-style-type: none"> • NTPC is not showing any interest in the land acquisition and representative of NTPC is not present in the meeting.
--	--	--	--	---	--

um

				<p>Issue(Jharkhand) In case of Chitra East OC (capacity: 2.50 MTY, Capital: Rs 112.69 Crs), For transfer of Govt. Land which was applied for 61.79 Ha to DC, Deoghar on May 2012. As required by Circle Officer all maps have submitted on 22/11/12. Valuation of land is under process by Circle Officer Sarath & Palajori, Deghar District. Demand notice is still awaited. Help is required for directing CO/District authority for early issue of demand note.</p> <p>Ministry Latest Comments A fresh demand note of Rs 15.83 crores(80% of Rs 19.78 crs) for 77.75 acres of Govt. land has been received as transfer value. Action for payment of the same is being taken by ECL. ecl1(08-07-2015)</p> <p>Latest Decision & Minutes Transfer of 61.71 Ha. GM land & demand note is pending with DC, Deoghar. DC was directed to issue the demand note within 15 days. ECL officers was directed to hold a separate meeting with Principal Secretary, Revenue. (20-01-2015) Issue Considered</p>	<ul style="list-style-type: none"> • Stage-1 approval for diversion of 124.28ha of forest land granted by MoEF on 21.04.2010. • Compliance of conditions of stage- I approval sent to MoEF by GoJ on 15.09.2011. • MoEF raised some query and directed to provide CA land. <p>Compliance sent to MoEF & CC vide GoJ letter No 4246 dated 07.08.2015.</p>	<ul style="list-style-type: none"> • Total demand raised for 61.79 HA, some of the land has been settled to different Raiyats. DC Deoghar was directed to look in to the matter and fresh scheduled is to be handed over.
			<p>Issue(Jharkhand) In case of Chitra East OC (capacity: 2.50 MTY, Capital: Rs 112.69 Crs),:- i)Stage-I of Forest land of 124.28 Ha (80.95 Ha already broken + 43.33 Ha new) issued on 21-4-2010. Rs 10.25 deposited on 14/09/2010 for</p>			

				<p>compensatory land 52.92 Ha. State authority was insisting for compensation at new rate which was FOUR TIMES high. ii) As per discussion with AIG(Forest), a request submitted on 24/6/14 to Nodal officer(Forest), Jharkhand for relaxation for transfer of CA land. Principal secretary has recommended/forwarded the proposal to the Minister, Forest & Environment Dept, GoJH on 17.09.14. iii) The said request of relaxation in condition no 1(i.e. for payment of compensation in place of land for CA (compensatory afforestation) has been forwarded to Senior Asst. IG(MoEF) Govt of India on 16.10.14 by special secretary, Govt of Jharkhand. Help is required for expediting matter of granting Stage-II FC.</p> <p>Ministry Latest Comments FAC meeting held on 30.9.15 . FAC has asked some information regarding CA land of 53.42 ha. from Govt of Jharkhand. GoJh may be advised to expedite the matter of submitting desired information to FAC. ecl1(27-10-2015)</p> <p>Latest Decision & Minutes On Forest diversion proposal of 124_28 ha. Stage -I approval granted by MOEF, GOI, Vide letter no. 8- 79/2009-FC dated 21.04.2010. Compliance of Stage-1 approval sent to MoEF GOI vide GOJ fetter no. 3524 dt. 15.09.2011. GOI has raised</p>		
--	--	--	--	--	--	--

Umm

				<p>queries on certain points and directed to provide land for CA. since ECL is a CPSU, request to way condition to provide CA. land has been send to MoEF, Gol vide GoJ letter no. 4695 dt. 16.10.2014. Reply awaited from MoEF, Gol. (20-01-2015) Issue Considered</p>		
				<p>Issue(Jharkhand) In case of Chitra East OC (cap. 2.50 MTY, Capt: Rs 112.69 Crs).:-A committee was formed by District Authority for dealing with dispute in Joint measurement report of houses. Physical verification of Tulsidabar & Khoon mouza has completed. Physical verification of Chitra village(part) , Damgarha & Bhawanipur are yet to be done. Help is required from district administration for completing verification of households assets and for early distribution of compensation to the all PAPs for early rehabilitation of PAPs.</p> <p>Latest Decision & Minutes Secretary Revenue and Land reforms requested to resolve the Deed of Conveyance issue by end of July. (17-06-2015) Issue Considered</p>	It is under process.	
				<p>Issue(Jharkhand) In case of Hura C OC,(Godda)Cap: 3 MTY, Capt: Rs 620.62 Cr i) The application for forest land of 527.043 Ha was applied on 01-08-06. MoEF granted FC-I on 09.09.11 for 260 Ha. CF, Dumka is insisting on</p>		

			<p>return of forest land diverted for Rajmahal OCP in compliance to the point no 23(which states-'all the land diverted 20 years back to be returned to forest dept.) DFO asked some other clarifications on 04.09.2014. The reply along with report of Wild Life – Study by experts as advised has been submitted on 7/9/2014.The status has been appraised to Nodal officer on 11/10/2014. Help is required for advising State forest Deptt. for forwarding early FC, Stage-II</p> <p>Ministry Latest Comments Nodal Officer/PCCF Jharkhand State Forest Deptt.& State Govt. may be requested to forward the file to MoEF and to expedite the matter of Stage-II clearance ecl1(22-09-2015)</p> <p>Latest Decision & Minutes Stage -I approval for diversion of 260.00 ha. of forest land for 1st phase out of originally proposed 527.043 ha. granted by MOEF, GOI, Vide letter no. 8-612009-FC dated 09.09.2011 Compliance of Stage-I approval not received from the user Agency. (20-01-2015) Issue Considered</p> <p>Issue(Jharkhand) Hura C South East Sector (OC Patch Project), Cap:2 MTY, Capt: Rs 13.78 Cr, Life 5 Years could not be started & tender of hiring of equipments was cancelled due to non availability of coal transport road which</p>		
--	--	--	---	--	--

Handwritten mark

				<p>passes through a stretch of 1830 M in forest land and non possession of 528 Acres of land acquired under CBA due to resistance by villagers and delay in authentication of land records. Help is required for i) making available authenticated land records and for assisting ECL during rehabilitation of PAFs. ii) for allowing coal transportation through forest land stretch by widening the existing narrow road.</p> <p>Ministry Latest Comments i) Out of 117 GTs, 59 GTs have been obtained from CO, Boarijore. DC advised to discuss the matter with CO Boarijore and CO, Mahagama for getting balance GTs. ii) Issue of widening of road through forest land has been resolved ecl1(12-09-2015)</p>		<ul style="list-style-type: none"> Company was directed to discuss the issue with DC Godda and inform to Secretary, Revenue and Land Reforms.
				<p>Issue(Jharkhand) In case of Chuperbhita OC (Pakur& Dumka) Cap: 4 MTY, Capt: Rs 313.46 Cr The production from Chuperbhita OCP is to be dispatched by laying separate MGR track connecting Rajmahal and Farakka STPC. A separate railway track is proposed to be laid from Chuperbhita to Barharwa(50 km from Chuperbhita) on Sahibganj loop line. Land acquisition by NTPC is said to be under Progress. The project is integrated with NTPC Help required: Matter of land acquisition for MGR rail track may be taken up by concerned</p>	<ul style="list-style-type: none"> Proposal sent to GOI by GoJ on 05.01.2011. GoI on 27.04.2011 has requested User Agency to submit details of DGPS survey giving GPS reading of each station. <p>Reply sent to MoEF, GoI by GoJ on 07.01.2015.</p>	<p>Issue is not pending at state level.</p>

un

				authority		
				<p>Latest Decision & Minutes The representative of State Govt. informed that direction has been issued for LA for MGR Railway Track. (31-08-2015) Issue Considered</p>		
CS350019 7(1170)(J harkhand)	PKTCL- Purulia Kharagpu r Transmis sion Company Limited	Power	In view of the growth of generation projects in different pockets of Eastern region, it is felt desirable to strengthen the interconnection of the state grids with the regional grid so as to facilitate exchange of additional power between them. The following transmission lines have been planned as system strengthening scheme for exchange of power between West Bengal Grid and inter-state transmission system (ISTS). 400 kV D/C line from Purulla Pumped Storage Power Project (PSPP) in West Bengal to Ranchi 765/400 kV sub-station of Powergrid in Jharkhand. Purulia Pumped Storage Power Station of West Bengal has a capacity of 900 MW and is well connected to the state	<p>Issue(Jharkhand) Forest File Of both Saraikela Division & Jamshedpur Division For 400kV D/C Kharagpur Chaibasa Line is pending Conservator Forest Jamshedpur</p>	<ul style="list-style-type: none"> The proposal for diversion of 33.484 ha forest land for Kharagpur-Chaibasa 400 KV transmission line sent to MoEF&CC, Ranchi Regional Office by GoJ on 12.08.2015. MoEF&CC has granted stage-1 approval with certain conditions. Compliance of conditions of stage-1 approval yet to be submitted by the User Agency. <p>कुल रकवा 4.198 हेक्टेयर भूमि का FRA के तहत अनापत्ति प्रमाण-पत्र निर्गत किया गया है।</p>	<ul style="list-style-type: none"> Principal Secretary, Forest & Environment informed that working permission will be issued within 7 days.
				<p>Issue(Jharkhand) Forest File is Pending with DFO Saraikela From 10thJan 2015 File no is : FP JH TRANS 9871 2014 Diversion of Forest land is</p>	<ul style="list-style-type: none"> The proposal for diversion of 59.501 ha forest land for Purulia- Ranchi 400 KV transmission line 	<ul style="list-style-type: none"> Issue resolved

			<p>grid through 400 kV lines to Arambagh and Bidhannagar 400 kV sub-station of West Bengal State Electricity Transmission Comply Ltd. (WBSETCL). The Ranchi 400 kV substation is a strong substation in Eastern Region grid and also one of the gateways for power exchange with Western Region grid. The proposed 400 kV line between Purulia PSPP and Ranchi would provide a strong interconnection between WBSETCL system and ISTS system. 400 kV D/C line from Kharagpur 400 kV sub-station of WBSETCL to Chaibasa 400/220 kV SUB-station of Powergrid. The 400 kV sub-station at Kharagpur of WBSETCL has been commissioned with LLO of Kolaghat-Baripada line. Further, a 400 kV line between Kharagpur and Kolaghat is under implementation by WBSETCL. The Chaibasa sub-station of Powergrid is under implementation with LLO of both circuits of Jamshedpur-Rourkela line. The proposed 400 kV line between Kharagpur and Chaibasa would strengthen the 400 kV interconnection of WBSETCL system with</p>	<p>4.198 Ha. Line Name : 400 kV DC Kharagpur Chiabasa Transmission Line. Project Name : Purulia Kharagpur Transmission Company Limited</p> <p>Latest Decision & Minutes Nodal officer forest directed to resolve the issue with DFO Jamshedpur within 7 days. (17-06-2015) Issue Considered</p> <p>Issue(Jharkhand) Certificate For Forest Rights Act For 400 kV Kharagpur Chaibasa Line from District Collector, Jamshedpur.</p> <p>Latest Decision & Minutes Nodal officer forest directed to resolve the issue with DFO Jamshedpur within 7 days. (17-06-2015) Issue Considered</p> <p>Issue(Jharkhand) Forest Proposal is pending with DFO Jamshedpur For Site Visit. Diversion of Forest land is 29.547 Ha. Line Name : 400 kV DC Kharagpur Chiabasa Transmission Line. Project Name : Purulia Kharagpur Transmission Company Limited</p> <p>Latest Decision & Minutes Nodal officer forest directed to resolve the issue with DFO Jamshedpur within 7 days. (17-06-2015) Issue Considered</p> <p>Issue(Jharkhand) DFO Ranchi site visit is pending From 17 NOV 14. Diversion of</p>	<p>sent to MoEF&CC, Ranchi Regional Office by GoJ on 06.08.2015.</p> <ul style="list-style-type: none"> MoEF&CC has granted stage-1 approval with certain conditions. Compliance of conditions of stage-1 approval yet to be submitted by the User Agency. 	<ul style="list-style-type: none"> Issue resolved Issue resolved Principal Secretary, Forest & Environment
--	--	--	--	---	---	---

			the ISTS system.	<p>Forest land is 21.618 Ha . Line Name : 400 kV DC Purulia Ranchi Transmission Line. Project Name : Purulia Kharagpur Transmission Company Limited</p> <p>Latest Decision & Minutes Nodal officer forest directed to resolve the issue with DFO Jamshedpur within 7 days . (17-06-2015) Issue Considered</p>		<p>requested to expedite the matter. Representative of the company was asked to meet the Principal Secretary, Forest in the office.</p>
				<p>Issue(Jharkhand) Forest Proposal For Khunti ,Ranchi& Jamshedpur is with DFO .</p> <p>Ministry Latest Comments Forest Proposal For Khunti ,Ranchi still pending with DFO . pragarwa(29-04-2015)</p> <p>Latest Decision & Minutes Pending for NOC of Jungal Jhar land and certificate under FRA. Decision Work on issuing NOC of Jungal Jhar land is in progress. DCs and DFOs were directed to clear the pending NOC for FRA by 28, February 2015. (20-01-2015) Issue Considered</p>		

				<p>Issue(Jharkhand) File is pending with DFO Khunti From 16 Jan 14 for In Principal approval of Forest (Stage 1) . Diversion of Forest land is 37.88 Ha . Line Name : 400 kV DC Purulia Ranchi Transmission Line. Project Name : Purulia Kharagpur Transmission Company Limited</p> <p>Latest Decision & Minutes Nodal officer forest directed to resolve the issue with DFO Jamshedpur within 7 days . (17-06-2015) Issue Considered</p>		
				<p>Issue(Jharkhand)-06-10-2015 Forest files of PKTCL project for Both KharagpurChaibasa Transmission line &Purulia to Ranchi Transmission Line has been accorded Stage 1 Clarence .Currently the file is Undergoing stage 1 Compliance with DFOs of Ranchi ,Khunti , Jamshedpur , Saraikela . Request Support in Commencement Of Work permission from State Government</p>		

Umm

CS370010 6(1252)(J harkhand)	Chas - Ramgarh section	Road Transport and Highways	Chas - Ramgarh section of NH-23	<p>Issue(Jharkhand) District : Ramgarh, Land Acquisition:- (i)Valuation Data of structures in respect of left out plots submitted to EE, BCD, Ramgarh vide PIU letter no. 1436 dated 11.07.2015. Authentication of structures awaited. (ii) An amount of Rs. 18,49,23,632.00 has been made available to CALA for LA compensation. Disbursement of LA compensation of 18.49 Cr. is to be expedited by CALA through special camps.</p> <p>Ministry Latest Comments For Point (i) Authentication of structures in respect of left out plots is awaited from EE, BCD, Ramgarh since 11.07.2015. For point (ii) (a) LA compensation made to beneficiaries so far = Rs. 6,66,67,432/- (b) Pending with CALA = Rs. 11,82,56,200/- projectdirector(25-08-2015)</p>	<ul style="list-style-type: none"> The proposal for diversion of 23.6874ha forest land sent to MoEF&CC, Ranchi Regional Office by GoJ on 12.08.2015. MoEF&CC has granted stage-1 approval on 24.09.2015 with certain conditions. Compliance of conditions of stage-1 approval yet to be submitted by the User Agency. Ramgarh : 3(G) award in 10/10 villages given to NHAI. 	<ul style="list-style-type: none"> DC Ramgarh and Bokaro were asked to ensure payments of Land Acquisition Compensation by December 2015. Secretary Revenue and Principal Secretary Forest were asked to conduct review meeting regularly with DCs.
				<p>Issue(Jharkhand) District - Ramgarh Utility Shifting : DW&SD Estimate – Revised estimate for shifting of drilled tube well for an amount of Rs. 99,69,700/- has been received on 23.05.2015 from EE, DW&SD, Ramgarh. But some discrepancies observed in quantity of drilled tube well accordingly requested to EE, Ramgarh for making necessary correction and joint site visit also.</p> <p>Ministry Latest Comments Pending with EE, DW & SD, Ramgarh since 01.06.2015 for</p>	<p>Land Requirement Pvt : 36.011 ha Govt land : 27.729 ha Forest land : 23.68 ha</p> <p>Status of 36.011 Pvt Land Acquisition (28 villages)</p> <p>Bokaro : 3(G) award in 16/ 18 villages given to NHAI. : 3(G) award in balance 2 village Telidih & Bandhgora (11.03 ha) in process</p> <p>Ramgarh : 3(G) award in</p>	

			<p>manning some corrections. projectdirector(17-06-2015)</p> <p>Latest Decision & Minutes Transfer of 1.36 Ha of GM land and 0.5667 Keshre Hind land is pending. DC asked to complete transfer before 30th June. Revised estimate for tube well is pending with EE, DW&SD, Ramgarh. Site inspection has been completed by DFO on 12.6.15. Nodal officer directed to complete the work within 7days. (17-06-2015) Issue Considered</p>	<p>10/10 villages given to NHAJ.</p> <p><u>3(G) Payment / allocation</u></p> <p>Bokaro : Rs. 12.063 cr / 47.10 cr</p> <p>Ramgarh : Rs. 12.059 cr / 24.64 cr</p> <p><u>Govt. land (27.729 ha)</u></p> <p>State Govt. has already issued working permission in govt. land pending its transfer to NHAJ</p> <p><u>Forest land Diversion: 23.68 ha</u></p> <p>"In-Principle" approval of Stage-I clearance given by Regional Office, MoEF, Ranchi dated 24.9.2015. DFO Bokaro & Ramgarh have given Demand Note to NHAJ for payment. NHAJ needs to make payment.</p> <p>Land Availability for the project at present is 91 %</p>	
			<p>Issue(Jharkhand) District : Bokaro , Land Acquisition:- (i) Proposal for transfer of 7.9291 (4.1415 Ha GM + 3.7876 Ha GM JJ) of GM land was submitted to DPLR, Bokaro vide PIU letter no. 52 dated 10th April 2014. Transfer of DPLR land awaited from DPLR, Bokaro. (ii) Proposal for transfer of 12.8279 Ha of BSL land was submitted to GM, Town Administration, BSL, Bokaro vide</p>	<p>Ministry of Steel / SAIL has given Demand Note for Rs. 16 cr. to NHAJ on 18.11.2015 for payment.</p> <p>DPLR land 4.14 hac. has been given. 0.2834 hac. NOC under consideration. Details of GM land – 26.44 1. BSL land – 12.0587 ha. -NOC under</p>	

				<p>letter no. 2929 dated 23.01.2015. Transfer of BSL land awaited from GM, Town Administration, BSL, Bokaro.</p> <p>(iii) Proposal for transfer of 1.5660 Ha of ITI land was submitted to Principal, ITI, Chas, Bokaro vide PIU letter no. 3666 dated 26th March 2015. Transfer of ITI land awaited from Principal, ITI, Chas, Bokaro</p> <p>(iv) Proposal for transfer of 0.0202 Ha of D.V.C. land was submitted EE, D.V.C, Tenughat vide PIU letter no. 45 dated 07th April 2015 (v) Proposal for transfer of 1.3947 Ha. of Railway land was submitted to DRM, SER, Adra Division Purulia vide PIU letter no. 1476 dated 15.07.2015. (vi) 3(D) of two villages & left out plots published on 22.06.2015 Valuation of structures of these two villages & left out plots also submitted to CALA on 15.07.20.15 for preparation of 3(G) award.</p> <p>(vii) An amount of Rs. 47,10,86,590.00 has been made available to CALA, Bokaro on 07.08.2015 for LA compensation. Disbursement of LA compensations (47.10 cr.) is to be expedited by CALA through special Camps.</p> <p>(viii) Proposal for transfer of 3.6245 Ha. of additional GM land was submitted to DPLR, Bokaro vide PIU letter no. 1883 dated 24.08.2015. Transfer of DPLR land awaited from DPLR, Bokaro</p> <p>Ministry Latest Comments For point (i) Director Industry GoJ has issued direction for</p>	<p>consideration.</p> <p>2. DPLR Land – 4.14 ha. NOC has been given.</p> <p>3. Total area of requisitioned – 9.5242 ha.</p> <ul style="list-style-type: none"> • transfer proposal sent to commissioner, Hzb. – 3.1581 ha. • area under cancellation of jamabandi & Raiyati claim (including GM+GMJJ land) – 3.0280 ha. Out of total 61 cases, 54 cases sent to Commissioner Hzb. for cancellation of Jamabandi and 07 cases for Raiyati claims to SDO, Bermo for review. • NOC from various departments – <ul style="list-style-type: none"> (i) ITI – 1.5668 ha. – NOC under consideration. (ii) PWS – 0.0405 ha – NOC issued. (iii) District Board – 0.0445 ha. – NOC issued. (iv) DPLR Land – 0.2834 ha. – NOC issued. <p>Total area – 1.9352 ha.</p> <p>Forest and Raiyati land identified – Notified forest land – 0.6477 ha. – NOC issued under FRA.</p>	
--	--	--	--	--	---	--

				<p>transfer of 7.9291 Ha. 3(G) award in respect of affected three (03) village is awaited from DPLR since 12.03.2015. (Working permission is also not yet received) For point (ii) Transfer of 12.0587 Ha BSL land pending with Ministry of SAIL, New Delhi since March 2015. Demand of funds in respect of affected three (03) villages (land + structures) is also awaited from GM (Town) Admn, BSL since 23.01.2015. (Working permission is also not yet received) For point (iii) Transfer of 1.5660 Ha of ITI land pending with Principal, ITI, Chas, Bokaro since 26th March 2015 For point (iv) Transfer of 0.0202 Ha of D.V.C. land pending EE, D.V.C, Tenughat on 07th April 2015 For point(v) Transfer of 1.3947 Ha. Railway land is pending with DRM, SER, Adra Division, Purulia since 15.07.2015. For point (vi) 3(G) award of two villages & left out plots is pending with CALA since 15.07.2015 This is required to be finalized at topmost priority. For point (vii) Pending with CALA since 04.06. 2015 (a) LA compensation made to beneficiaries so far = Rs. 49,89,216/- (b) LA compensation is required to be expedited at topmost priority. (c) Pending with CALA = Rs. 46,60,97,374/- For point (viii) Transfer of 3.6245 Ha. DPLR land pending with DPLR Bokaro since 24.08.2015. (Working permission is also awaited.) projectdirector(25-08-2015)</p>	<p>GMJJ land – 0.5263 ha. – NHAJ has not submitted requisition. Raiyati Land – 0.2146 ha (NHAJ has been informed) Total Land – 1.3886 ha. total pending area was 6.0907 ha (FRA) Out of which notified Forest – 1.634 ha. has been delisted by NHAJ, so no clearance required. Revised requisition for an area of 5.1152 ha was submitted on 23.03.15. NOC under FRA has been cleared. No area pending under NOC for FRA as per present requirement.</p>	
--	--	--	--	---	--	--

Un

				<p>Issue(Jharkhand) District - Bokaro Forest Diversion : (1) Proposal for issuance of NOC for diversion of 0.7692 Ha GM JJ land has been submitted to GM, Town (Admn.), BSL, Bokaro on 16.01.2014. NOC of GM JJ land (BSL) awaited from GM, Town (Admn.), since 16.01.2014. (2) A modified diversion proposal of 16.1419 Ha of forest land was submitted to DFO vide PIU letter no. 3596 dated 23.03.2015. All NOCS under FCA 1980 & FRA 2006 have been received from DC, Bokaro on or before 17/04/15.</p> <p>Ministry Latest Comments For Point no (i) NOC under FCA 1980 & FRA 2006 for 0.7692 Ha GMJJ land is pending with DC, Bokaro since 16.01.2014. projectdirector(10-07-2015)</p> <p>Latest Decision & Minutes Site inspection has been completed by DFO on 12.6.15. Nodal officer directed to complete the work within 7days. 12 ha BSL land pending. Sec. Revenue requested to look the matter. Dist Bokaro: Transfer of 2.95 Ha of GM land is pending with DC. Transfer of 7.9291 Ha of land pending with DPLR (Industry Dept) is pending. Transfer of 0.0445 Ha of Dist Board land is pending and 1.566 Ha of ITI Chas is pending with Principal ITI, Chas. DC asked to clear all pending issues within before 30th June. (17-06-2015) Issue Considered</p>	<p>All Estimates given to NHA. Estimate approved by NHA also.</p> <p>Issue Resolved</p>
--	--	--	--	---	---

				<p>Issue(Jharkhand) District : Bokaro, Land Acquisition :- (i) Proposal for transfer of 7.9291 (4.1415 Ha GM + 3.7876 Ha GM JJ) of GM land was submitted to DPLR, Bokaro vide PIU letter no: 52 dated 10th April 2014. (ii) Proposal for transfer of 12.0578 Ha of BSL land was submitted to GM, Town Administration, BSL, Bokaro vide letter no. 2929 dated 23.01.2015. Transfer of BSL land awaited from GM, Town Administration, BSL, Bokaro (iii) Proposal for transfer of 0.0202 Ha of D.V.C. land was submitted EE, D.V.C, Tenughat vide PIU letter no. 45 dated 07th April 2015 (iv) Draft 3(A) proposal of village Tandbalidih & leftout plots submitted to DLAO on 14.09.2015 for authentication. Draft 3(D) proposal of village Bandhgora submitted to DLAO on 08.10.2015 for authentication. (v) 3(D) of two villages (Telidih & Bandhgora) and left out plots published on 22.06.2015 Valuation of structures of these two villages & left out plots also submitted to CALA on 15.07.20.15 for preparation of 3(G) award. (vi) An amount of Rs. 47,10,86,590.00 has been made available to CALA, Bokaro on 07.08.2015 for LA compensation. Disbursement of LA compensations (47.10 cr.) is to be expedited by CALA through special Camps. (vii) Proposal for transfer of 3.6245 Ha. of additional GM land was submitted to DPLR, Bokaro vide PIU letter no. 2200 dated 24.08.2015. Transfer of DPLR</p>	<p>Note: Work has begun by NHAJ from 8.9.2015</p>	
--	--	--	--	---	--	--

Handwritten signature

				<p>land awaited from DPLR, Bokaro</p> <p>Ministry Latest Comments For Point (i) Director Industry GoJ has issued direction for transfer of 7.9291 Ha. Transfer of DPLR land awaited from DPLR, Bokaro. (Working permission is also not yet received) For point (ii) Transfer of 12.0587 Ha BSL land pending with Ministry of SAIL, New Delhi since March 2015. Demand of funds in respect of affected three (03) villages (land + structures) is also awaited from GM (Town) Admn, BSL since 23.01.2015. (Working permission is also not yet received) For (iii) Transfer of 0.0202 Ha of D.V.C. land pending EE, D.V.C, Tenughat on 07th April 2015 For (iv) Draft 3(A) Authentication of village Tandbalidih & leftout plots pending with CALA since 14.09.2015. Draft 3(D) Authentication of village pending with CALA since 08.10.2015. For point (v) 3(G) award of two villages & left out plots is pending with CALA since 15.07.2015 This is required to be finalized at topmost priority. For point (vi) (a) LA compensation made to beneficiaries so far = Rs. 9,75,03,836/- (b) LA compensation is required to be expedited at topmost priority. (c) Pending with CALA = Rs. 37,35,82,754/- for point (vii) Transfer of 3.6245 Ha. DPLR land pending with DPLR Bokaro since 24.08.2015. (Working permission is also awaited.) projectdirector(09-10-2015)</p>		<p>NOC issued. Issue resolved.</p>
--	--	--	--	---	--	---

un

				<p>Issue(Jharkhand) District - Bokaro Land Acquisition : (1) Proposal for transfer of 7.9291 (4.1415 Ha GM + 3.7876 Ha GM JJ) of Government land was submitted to DPLR, Bokaro on 10th April 2014. Transfer of DPLR land awaited from DPLR, Bokaro. (2) valuation of structure of two villages and leftout plots submitted to EE,BCD on 11.07.2015 for authentication (3) Disbursement of 3(G) compensations (27.35 cr) is to be expedited.</p> <p>Ministry Latest Comments Director Industry GoJ has issued direction for transfer of 7.9291 Ha . Transfer order is (i) (1) awaited from DPLR since 12.03.2015. (Working permission is also not yet received) (2) Preparation of 3(G) award of four(04) village pending with CALA since 21.10.2014 (3) Pending with CALA since 04.06.2015 projectdirector(10-07-2015)</p>		
				<p>Issue(Jharkhand) District : Ramgarh Forest Diversion (i) The modified forest diversion proposal of 7.5455 Ha of forest land was submitted to DFO, Ramgarh on 18.10.2013 (All desired NOCs under FCA 1980 & FRA 2006 have been issued by DC, Ramgarh on or before 31.01.2015)</p> <p>Ministry Latest Comments For Point (i) Stage -1 clearance is awaited. projectdirector(10-07-</p>		

Handwritten signature

				<p>2015)</p> <p>Issue(Jharkhand) Transfer of GM land of 26.34 ha and 1.51 ha in the districts of Bokaro and Ramgarh respectively awaited since a year. Authentication of Notification u/s 3A awaited for 11.73 ha in Bokaro District since more than a year Slow award of compensation in district Bokaro and Ramgarh In Bokaro and Ramgarh district NOC awaited since more than a year for diversion of 36.66 ha and 2.79 ha respectively under Forest Act 1980 and needs to be expedited. Tree felling permission awaited from DFO, Bokaro since more than a year</p> <p>Ministry Latest Comments Valuation exercise for 25.275 acres of land acquired by SAIL (Bokaro Steel Plant) and required by NHAI for realignment & widening of NH -23 has been completed. The valuation of land is for Rs. 16 Crores (Sixteen Crores rupees). SAIL has requested to NHAI accept the valuation to further process transfer proposal for approval by competent authority. Response from NHAI is awaited. Dir. (KSN) File No. 8(23)/IDD jssteel(23-10-2015)</p> <p>Latest Decision & Minutes The representative of NHAI informed that estimate of around 16 crores for 10 ha (Approx.) of land has been received from</p>		
--	--	--	--	--	--	--

				<p>Bokaro Steel Plant. NHA has sought three clarifications on 21.10.2015. Representative of SAIL agreed to provide required information within 7 days. NHA requested for parallel processing of the case at SAIL for early transfer of land. (23-10-2015) Issue Considered</p>		
				<p>Issue(Jharkhand) District : Ramgarh, Land Acquisition :- (i) Draft 3(A) proposal of village Chitarpur & leftout plots submitted to DLAO on 14.09.2015 for authentication. (ii) Valuation Data of structures in respect of left out plots submitted to EE, BCD, Ramgarh vide PIU letter no. 1436 dated 11.07.2015. Authentication of structures awaited. (iii) An amount of Rs. 24,64,99,796.00 has been made available to CALA for LA compensation. Disbursement of LA compensation to be expedited by CALA through special camps.</p> <p>Ministry Latest Comments For Point (i) Draft 3(A) Authentication of village Chitarpur & leftout plots pending with CALA since 14.09.2015. For Point (ii) Draft 3(A) Authentication of village Chitarpur & leftout plots pending with CALA since 14.09.2015. For Point (iii) (a) LA compensation made to beneficiaries so far = Rs. 10,58,93,700/- (b) Pending with CALA = Rs. 14,06,06,096/- (c) LA compensation is required to be expedited at topmost priority. projectdirector(09-10-</p>		

				2015)		
				<p>Issue(Jharkhand) District : Ramgarh Land Acquisition (i) Preparation of 3(G) award of two villages (Sonr and Marangmarcha) is pending with CALA. (ii)valuation of structure of leftout plots submitted to EE,BCD on 11.07.2015</p> <p>Ministry Latest Comments For Point (i) 3 (G) of Sonr is Pending with DLAO-cum-CALA since 21.10.2014. For Point (ii) 3(G) of Five (05) Villages Pending with DLAO-cum-CALA since 21.10.2014 projectdirector(10-07-2015)</p>		
				<p>Issue(Jharkhand) District : Bokaro Forest Diversion This office vide letter no. 2634 dated 30.01.2014, submitted a list of total 14337 Nos. of trees authenticated by representative of forest department to DFO, Bokaro for issuance of necessary permission for the cutting of trees. DFO, Bokaro vide their letter No. 146 dated 31.01.2015 has issued NOC for cutting of 5461 Nos. of trees out of 14337 Nos. But, after issuance of repeated reminders / request, permission for cutting of remaining 8876 nos. trees is still awaited by this office.</p> <p>Ministry Latest Comments Tree felling permission of remaining 8876 nos. of trees pending with DFO, Bokaro since</p>		

Handwritten signature

				30.01.2014. projectdirector(28-07-2015)		
CS370015 0(1325)(J harkhand)	Six Laning of Bihar – Jharkhan d Border (Chordah a) to Barwa Adda section of NH-2 from Km. 249.320 to Km. 400.132 of NH-2 in the State of Jharkhan d under NHDP Phase V.	Road Transport and Highways	The proposed six - laning comprises the section of NH-2 commencing from Km. 249.320 (Bihar – Jharkhand Boarder (Chordaha)) to Km. 400.132 (BarwaAdda) in the State of Jharkhand. The total design length of the Project Highway is 152.015 Km. The Project includes Bagodar Bypass (Length-4.956 Km) & Rajganj Bypass (Length-3.001 Km), the total length of bypasses being 7.957 Km and Major Bridges such as Brakar Bridge, Surajkund Bridge etc. The Project also includes two new Flyovers at Chauparan (Design Ch: 264+202) & Barkattha (Design Ch: 309+075) and widening of existing Flyover at Barhi (Design Ch: 282+780) by adding one lane on each side. Both the existing ROBs at Design Ch: 281.840 & Ch: 358.118 have been proposed to be widened by adding two lanes on each side. NHAI intends to rejuvenate this high density corridor of NH-2 by widening the existing 4-lane road to 6-lane road with improved facility for safer and faster uninterrupted	<p>Issue(Jharkhand) District - Giridih Land Acquisition :- Valuation of structure in respect of 29 (15+14) village submitted DLAO – cum- CALA as on 01.12.2014, 23.02.2015 for preparer 3(G) award. 3(G) award of 26 villages has been received from CALA.</p> <p>Ministry Latest Comments Preparation 3(G) award in respect to one (01) village pending with DLAO –cum–CALA since 23.02.2015 projectdirector(25-07-2015)</p>	<p>D.C. Giridih. 1) 3G award of 28 village sent to NHAI one village is completely GM land.</p> <p>2) Award sanctioned of 20 villages received by DLAO cum CALA, Giridih on 11.08.2015.</p>	
				<p>Issue(Jharkhand) District – Hazaribag, Land Acquisition :- (i) Proposal for transfer of 0.0334 Ha (0.0825 Acre)District Board land submitted to the Secretary of District Board Hazaribag, vide PIU letter No. 56 dated 07.04.2015. (ii) Proposal for transfer of 0.1103 Ha (0.2725 Acre)Agriculture Deptt. land submitted to the District Agriculture Officer, Hazaribag, vide PIU letter No. 55 dated 07.04.2015. (iii) Due to Public Hindrance the valuation work of structure in Two (02) Mouza namely Pipra & Singhrama could not be completed. The same is Intimated to DC Hazaribag vide this office letter no.1063 dated 19.06.2015 for Deployment of Local Support/ Police force . (iv) Draft 3(A) of left out plots of an area 7.8016 Ha (Pvt.-6.5425 +</p>	<p><u>Land Requirement</u></p> <p>Private Land : 196.53 ha Govt land : 62.9072ha Forest land : 51.76 ha</p> <p><u>Status of 196.53 ha Pvt Land Acquisition (102 villages) (3(G) award in 98 /102 villages given to NHAI).</u> Break up is as below:</p> <p>Hazaribag : 3(G) award in 38/40 villages given to NHAI : 3(G) in balance 2 village Pipra & Singhrama in process Giridih : 3(G) award in 29/29 villages given to NHAI Dhanbad : 3(G) award in 31/33 villages given to NHAI</p>	<ul style="list-style-type: none"> • Company raised the issue of slow payment of LA compensation in Hazaribagh, Giridih & Dhanbad districts • DC Hazaribagh, Giridih & Dhanbad asked to complete the payment of LA compensation by December 2015. • Secretary Revenue and Principal Secretary Forest were asked to conduct review meeting regularly with DCs.

			<p>movement of passenger, minimize accident, ensure driving comforts and freight. The main objective for widening is to make the carriageway worthy for 6-lane traffic which will help in reducing the traffic congestion as well as the capacity constraints on the existing NH-2. The proposed alignment passes through several town / villages namely (Chordaha, Chauparan, Barhi, Panchmadhav, Kariyatpur, Barsot, Kosma, Barakatha, Gorhar, Atka, Bagodar, Aura, Kulgo, Ghanghari, Dumri, Nimiyaghat, Topchanchi, Ranjganj & Barwa Adda).</p>	<p>GM-1.2591) has been submitted to CALA Hazaribag vide PIU letter No. 723 dated 02.06.2015 for authentication. (v) LA compensation : An amount of Rs. 83,72,76,628.00 has been made available to CALA on 17.07.15, 20.07.15, 28.07.15, 29.07.15, 08.08.15, 12.08.15 & 14.08.15 for disbursement. Process of LA compensation to beneficiaries is required to be expedited.</p> <p>Ministry Latest Comments For point (iii) Valuation of two (02) village pending with DLAO – cum- CALA Hazaribag since 19.06.2015 still pending as on date. For point (iv) Authentication of Draft 3(A) of left out plots pending with CALA Hazaribag since 02.06.2015 still pending as on date. For Point (v) CALA / DC, Hazaribag LA compensation made so far to beneficiaries is Rs. 1,24,86,850.00 Disbursement of LA compensation is required to be expedited by CALA, Hazaribag projectdirector(02-10-2015)</p>	<p>: 3(G) in balance 2 village Ranjganj & Daludih in process</p> <p><u>3(G) Payment / allocation</u> Hazaribag : Rs. 1.93 cr / 83.72 cr Giridih : Rs. Nil / 157.59 cr Dhanbad : fund not allocated by NHAI</p> <p><u>Govt. land (62.9072 ha)</u></p> <p>State Govt. has already issued working permission in govt. land pending its transfer to NHAI</p> <p><u>Forest Land Diversion: 51.76 ha</u></p> <p>All NOCs issued.</p> <p>Combined Forest Diversion Proposal for Stage-I clearance is sent to MoEF, Regional Office, Ranchi on 20.7.15 / 28.8.15 by Forest & Env Deptt. Jharkhand</p> <p>Following are required by MoEF :</p> <p>(i) Gram Sabha Proceedings of 4 villages Barkatha, Sardarpur, Jokat & Bahera in Hazaribag District</p>	
--	--	--	--	--	---	--

					<p>(ii) Land Suitability Certificate , Site Inspection Report, Geo Referenced map & Cost Benefit Analysis from DFO , Hazaribag (W) & Hazaribag (E) Forest Division</p> <p><u>Wildlife Clearance</u> Wild Life clearance for this project has been considered for clearance by NBWL in its 36th meeting on 4.11.2015. Chief Wild Life Warden, Jharkhand is to issue NOC now.</p> <p><u>Environmental Clearance</u> accorded on 23.6.14</p> <p>Note: Current Land availability : 82.85 %</p>	
				<p>Issue(Jharkhand) District – Hazaribag, Utility Shifting Estimates:- (i) Revised estimate has been received by this office on 15.05.2015 from E.E., Drinking Water Supply & Sanitation Department, Hazaribagh. During the scrutiny of estimate certain observations (e.g. Salvage value not included, supporting details of rates taken for Drilling portion, Civil portion &</p>	<p>Revised Estimate on SOR 2014-15 awaited from Executive Engineer, DW&SD Hazaribag</p>	


Oh

				<p>Fitting of fixing C.I. air value etc. not found attached) have been made by this office, accordingly received estimate returned to EE, Drinking Water Supply & Sanitation Department, Hazaribagh vide letter no. 593 dated 25.05.2015 in original for re-submission of the same after compliance of the observations.</p> <p>Ministry Latest Comments for point (i) Revised Water Utility Shifting estimate based on SOR 2014-15 along with Line plan of utility shifting as well desired certificate in appropriate format awaited from EE, DE&SD, Hazaribagh since 30.09.14 (Last reminder issued vide PIU letter no. 2574 dt. 22.09.15), still pending as on date. projectdirector(02-10-2015)</p>		
				<p>Issue(Jharkhand) District Giridih, Land Acquisition :- (i) LA compensation : An amount of Rs. 1,57,59,30,345.00 has been made available to CALA on 06.06.15, 04.08.15 & 06.08.15 for disbursement. Process of LA compensation to beneficiaries is required to be expedited.</p> <p>Ministry Latest Comments For point (i) CALA / DC, Giridih LA compensation made so far Rs. NIL Disbursement of LA compensation is required to be expedited by CALA, Giridih projectdirector(02-10-2015)</p>		
				<p>Issue(Jharkhand)</p>	<ul style="list-style-type: none"> • The proposal for • 	

Handwritten mark

			<p>District Giridih, Forest Diversion:- (i) Proposal for diversion of 5.3194 Ha of Forest land submitted to DFO, Giridih (East) on 30.07.12. All NOCs have been issued by the DC Giridih under FCA 1980 & FRA 2006</p> <p>Ministry Latest Comments For point (i) Diversion of 5.3194 Ha of Forest land pertaining to Giridih (East) is pending with APCCF-(central) MOEF, GOI, Ranchi since 30.04.2015/20.07.15 Stage-1 clearance awaited from MoEF, RO Ranchi. projectdirector(25-08-2015)</p> <p>Latest Decision & Minutes The representative of MoEF informed that RO Ranchi has considered the proposal on 27.10.2015 and sought additional information from the State Govt. (30-10-2015) Issue Considered</p>	<p>diversion of 51.7665 ha forest land sent to MoEF&CC, Ranchi Regional Office by GoJ on 30.04.2015.</p> <ul style="list-style-type: none"> • MoEF&CC, Ranchi Regional Office has raised queries on following points :- (1) Records of all consultations and meetings held for identifications and settlement of rights under FRA, 2006, which are required as per para (a) of the Ministry's letter no 11-9/1998-FC (pt) dated 03.08.2009. (2) Total no of trees proposal for felling Division-Wise. (3) Geo-referenced Maps of the proposed forest land for diversion and degraded forest land for C.A. (4) Land suitability certificates of proposed CA land from concerned DFO's. (5) Site inspection Reports of DFO, Hazaribagh East and Giridih Forest Division, which are not available in the uploaded proposal. (6) Detail of area calculation. <p>Compliance of queries yet to be submitted by the User</p>
--	--	--	--	--

					Agency.	
				<p>Issue(Jharkhand) District Dhanbad, Land Acquisition :- (i) 3(G) Award:- Valuation details of structures in respect of 32 villages (20 + 10 + 02 vill.) duly vetted by EE, BCD, Dhanbad submitted to CALA, Dhanbad on 10.10.2014, 22.12.2014 & 04.06.2015 respectively for preparation of 3(G) award. (ii)</p> <p>Ministry Latest Comments For point (i) Preparation of Individual 3(G) award of 33 villages pending with CALA since 10.10.2014, 22.12.2014 & 04.06.2015 respectively. projectdirector(25-08-2015)</p>		
				<p>Issue(Jharkhand) District Dhanbad, Utility Shifting Estimates:- (i) An Estimates Rs. 14,29,70,012.00 (Rs. 6,86,45,902.00 + Rs. 2,57,46,829.00 + Rs. 3,40,55,126.00 + Rs. 1,45,22,155.00) for shifting of electrical utilities in respect of Dhanbad district was received by PIU in February 2013 from GM-cum-CE, Electrical Supply Area, Dhanbad. Vide PIU, Dhanbad letter no. 1774 dated 30.09.2014, concerned authority has been requested to re-submit the estimate based on current SOR 2014-15. The revised estimate based on SOR 2014-15 along with Line Plan of utility shifting as well as the desired certificate in appropriate format is awaited.</p>	Revised Estimate on SOR 2014-15 awaited from GM cum CE Electric Supply Area Dhanbad	



				<p>Ministry Latest Comments for point (i) Revised estimate pending with GM-cum-CE, Electrical Supply Area, Dhanbad since 30.09.2014. •1stReminder issued vide, PIU letter no. 2598 dated 15.12.2014. •2nd Reminder issued vide, PIU letter no. 3612 dated 24.03.2015. •3rdReminder issued vide, PIU letter no. 429 dated 13.05.2015. •4thReminder issued vide, PIU letter no. 1818 dated 01.08.2015. But the revised estimate is still awaited from GM cum CE, Electrical Supply Area, Dhanbad projectdirector(02-10-2015)</p>		
				<p>Issue(Jharkhand) District – Hazaribag (Jharkhand) Land Acquisition : a) Due to Public Hindrance the valuation work of structure at Two (02) Mouza namely Pipra & Singhrama could not be completed. The Same is Intimated to DC Hazaribag vide this office letter no.1063 dated 19.06.2015 for Deployment of Local Support/ Police force .b)3(G) Award:-Valuation Sheets of structure in respect of 40 villages duly vetted by EE, BCD, Haz. Submitted to CALA, Hazaribagh for preparation of 3(G) Award. 3(G) award of 30 (19+11) villages only has been received so far. c) 3 (H) process of compensation is required to be expedited.</p>		
				<p>Ministry Latest Comments</p>		

Un...

			<p>For Point a) Valuation of two (02) village pending with DLAO – cum– CALA Hazaribag since 19.06.2015 For Point b)3(G) award of 10 villages is pending with CALA, Hazaribag since 26.12.14, 02.02.15 & 04.02.2015 respectively. For point c) CALA / DC, Hazaribag projectdirector(23-07-2015)</p>		
			<p>Issue(Jharkhand) District Giridih, Utility Shifting Estimates:- (i) Revised estimate for electrical utility shifting has been received by this office on 07.04.2015 from GM –cum- C.E., Electric Supply Area, Giridih but the desired certificate & Jointly Verified list of poles was not found attached with the estimate.</p> <p>Ministry Latest Comments For point (i) Revised estimate not yet received from GM–cum- C.E., Electric Supply Area, Giridih since 13.05.2015. Last reminder issued to GM cum CE, Giridih on 02.07.2015, still pending as on date projectdirector(02-10-2015)</p>	Revised Estimate on SoR 2014-15 is awaited from GM cum CE Electric Supply Area Giridih	
			<p>Issue(Jharkhand) District :Hazaribag (Jharkhand) Forest Diversion Details : Issues: (a) Proposal for diversion of 46.4177 Ha of Forest land submitted to DFO, Hazaribagh (West) on 22.03.2013 & Hazaribagh (East) on 31.01.2014. All NOCs have been issued by DC, Hazaribagh & DC, Giridih under FA 1980 & FRA 2006</p>		

				<p>Ministry Latest Comments Diversion of 46.4177 Ha of Forest Land pertaining to Hazaribag (East) & (West) is pending with PCCF-cum-ED, Ranchi since 05.08.2013 Stage-1 clearance awaited from Govt of Jharkhand since 05.08.2013. projectdirector(23-03-2015)</p> <p>Latest Decision & Minutes The representative of MoEF informed that the REC has sought some additional information from State Govt. (12-10-2015) Issue Considered</p>		
				<p>Issue(Jharkhand) District :Dhanbad (Jharkhand) Valuation of Structures: Issues: Valuation sheets of structures in respect of remaining 02 villages has been submitted to EE, BCD Dhanbad vide PIU letter No. 392 dated 09.05.2015</p> <p>Ministry Latest Comments Pending with EE, BCD Dhanbad since 09.05.2015. projectdirector(08-06-2015)</p>	Revised Estimate given to NHA	Issue resolved.
				<p>Issue(Jharkhand) District :Dhanbad (Jharkhand) Land Acquisition: 3(G) Award:- Valuation details of structures in respect of 30 villages (20 + 10 + 2 vill.) duly vetted by EE, BCD, Dhanbad submitted to CALA, Dhanbad on 10.10.2014 & 22.12.2014 & 04.06.2015 respectively for preparation of 3(G) award.</p>		

				<p>Ministry Latest Comments Individual 3(G) award of 32 villages pending with CALA since 10.10.2014, 22.12.2014 & 04.06.2015 respectively. projectdirector(17-06-2015)</p>		
				<p>Issue(Jharkhand) District :Giridih (Jharkhand) Forest Diversion: Pending Issues: Proposal for diversion of 5.3194 Ha of Forest land submitted to DFO, Giridih (East) on 30.07.12. All NOCs have been issued by the DC Giridih under FA 1980 & FRA 2006.</p> <p>Ministry Latest Comments Diversion of 5.3194 Ha of Forest land pertaining to Giridih (East) is pending with PCCF-Jharkhand since 21.03.2015. Stage-1 clearance awaited from MoEF projectdirector(17-06-2015)</p>		
				<p>Issue(Jharkhand) District :Giridih (Jharkhand) Land Acquisition: Pending Issues: 3(G) award : Valuation details of 29 villages submitted to CALA, Giridih vide EE, BCD, Giridih letter no. 865 & 125 dated 01.12.2014 & 23.02.2015 respectively for preparation of 3(G) award. 3(G) award of only 10 villages has so far been received.</p> <p>Ministry Latest Comments 3(G) award of remaining 18 villages is pending with CALA, Giridih projectdirector(17-06-</p>	<p><i>Out of 20 village sanction award of NHAI payment of compensation of 10 villages stopped due to valuation of structure. Payment of compensation of rest 10 villages under process.</i></p>	<p>DC Giridih was asked to expedite the matter.</p>

OK

				2015)		
				<p>Issue(Jharkhand) District :Hazaribag (Jharkhand) Utility Shifting: Revised estimated has been revived by this office on 15.05.2015 from E.E Drinking water Supply & Sanitation Department, Hazaribag. During the Scrutiny of estimate certain observations (e.g. not included Salvage, does not attached, supporting of rates taken per Drilling portion, Civil portion & Fitting of fixing C.I. air value ,does not attached, supporting of rates taken per Drilling portion, Civil portion & Fitting of fixing C.I air value etc.) have been made by this office, accordingly received estimate returned to EE, Drinking water Supply & Sanitation Department, Hazaribagh vied letter no. 593 dated 25.05.2015 in original for re-submission of the same after compliance of the observation.</p> <p>Ministry Latest Comments Pending with Executive Engineer, Drinking Water Supply & Sanitation Department, Hazaribagh since 25.05.2015 projectdirector(17-06-2015)</p>	<p>Revised Estimate on SoR 2014-15 awaited from Executive Engineer, DW&S Hazaribagh</p>	
				<p>Issue(Jharkhand) District :Hazaribag (Jharkhand) Forest Diversion: Pending Issues: (a) Proposal for diversion of 46.4177 Ha of Forest land submitted to DFO, Hazaribagh (West) on 22.03.2013 & Hazaribagh (East) on 31.01.2014. All NOCs have been issued by DC, Hazaribagh & DC,</p>		

				<p>Giridih under FA 1980 & FRA 2006. Stage -1 clearance awaited. (b) Wild Life Clearance : Revised proposal for Wild Life clearance has been submitted to DFO (WLS), Hazaribagh on 19.09.2014.</p> <p>Ministry Latest Comments (a) Diversion of 46.4177 Ha of Forest Land pertaining to Hazaribag (East) & (West) is pending with Addl. Principal Chief Conservator of Forest (Central) MOEF Govt. of India, Ranchi since 30.04.2015. Stage -1 clearance awaited from MoEF (b) NOC of wild life is awaited from NBWL, JMCEF since 29.04.15 projectdirector(25-07-2015)</p>		
				<p>Issue(Jharkhand) District :Hazaribag (Jharkhand) Land Acquisition: Pending Issues: (a) Proposal for transfer of 4.5020 Ha (11.1199 Acre) DVC land submitted to the Director, Rehabilitation & Resettlement DVC Hazaribag, vide PIU letter No. 57 dated 07.04.2015. (b) Proposal for transfer of 0.0334 Ha (0.0825 Acre) District Board land submitted to the Secretary of District Board Hazaribag, vide PIU letter No. 56 dated 07.04.2015. (c) Proposal for transfer of 0.1103 Ha (0.2725 Acre) Agriculture Deptt land submitted to the District Agriculture Officer, Hazaribag, vide PIU letter No. 55 dated 07.04.2015. (d) 3(G) Award:- Valuation Sheets of structure in</p>		

			<p>respect of 40 villages duly vetted by EE, BCD, Haz. submitted to CALA, Hazaribagh for preparation of 3(G) Award. 3(G) award of 19 village only has been received so far.</p> <p>Ministry Latest Comments (a) Pending with Director, DVC since 07.04.2015. (b) Pending with Secretary of District Board, Hazaribag since 07.04.2015. (c) Pending with District Agriculture Officer, Agriculture Deptt, Hazaribag since 07.04.2015. (d) 3(G) award of 21 villages is pending with CALA, Hazaribag since 21.10.14, 26.12.14, 02.02.15 & 04.02.2015 respectively. projectdirector(17-06-2015)</p>		
			<p>Issue(Jharkhand) District :Dhanbad (Jharkhand) Utility Shifting Estimates Issues: Estimates for an amount of Rs. 60,68,950.00for shifting of Water utilities in respect of Dhanbad district was received by PIU in July 2013 from E.E., Drinking Water Supply & Sanitation Department , Division No.-2, Dhanbad. Vide PIU, Dhanbad letter no. 1765 dated 30.09.2014, concerned authority has been requested to re-submit the estimate based on current SOR 2014-15. Reminder issued vide PIU letter no. 2593 dated 15.12.2014.The revised estimate based on SOR 2014- 15 alongwith Line Plan of utility shifting as well as the desired certificate in appropriate format is awaited.</p>	<p>Revised Estimate Given to NHAI</p>	<p>Issue resolved.</p>

				<p>Ministry Latest Comments Status: Revised estimate pending with E.E., Drinking Water Supply & Sanitation Department, Division No.-2, Dhanbad since 30.09.2014. projectdirector(23-03-2015)</p> <p>Latest Decision & Minutes Representative of NHA1 informed that no issues pending at State Govt. Level. Dist Dhanbad: Balance 3.34 Ha of GM land is pending with AC, Dhanbad. Transfer of 6.8 Ha GM land pending with Commissioner Hrg. Individual 3(G) of 31 villages pending with CALA, Dhanbad. Asked to clear all pending issues before 30th June. Valuation of structures of 2 villages pending with EE, BCD, Dhanbad Revised estimates for Electrical utilities pending with GM-cum-CE, Electrical Supply Area, Dhanbad. (17-06-2015) Issue Considered</p>		
				<p>Issue(Jharkhand) District :Dhanbad (Jharkhand) Land Acquisition:Issues: (a) Proposal for transfer of 10.1525 Ha (7.0312 +1.4290 + 1.6923 Ha) of GM land was submitted to AC, Dhanbad on 07.02 2014, 12.02.14 & 19.01.2015 respectively. Transfer order awaited. (b) Draft 3(D) in respect of 02 (Two) villages & left out plots submitted to CALA, Dhanbad on23.01.2015. (C)Valuation details of structures in respect of 30 villages (20 + 10</p>		

				<p>vil.) duly vetted by EE, BCD, Dhanbad submitted to CALA, Dhanbad on 10.10.2014 & 22.12.2014 respectively. 3(G) award preparation & disbursement in respect of 31 villages awaited from CALA since 10.10.2014 & 22.12.2014 respectively. (d) Valuation details of structures in respect of 30 villages (20 + 10 vil.) duly vetted by EE, BCD, Dhanbad submitted to CALA, Dhanbad on 10.10.2014 & 22.12.2014 respectively. 3(G) award preparation & disbursement in respect of 31 villages awaited from CALA since 10.10.2014 & 22.12.2014 respectively.</p> <p>Ministry Latest Comments (i) Transfer of 7.1847 Ha GM land processed to commissioner by AC, Dhanbad vide letter 58(eq0)/jk0 dated 08.11.2014 & letter no. 932 dated 20.03.2015 respectively. Balance 2.9678 Ha GM land is pending with AC, Dhanbad since 12.02.2014. (ii) Transfer of 3.2341 Ha GM land forwarded to Joint Secretary, Revenue & Land Reform, Govt. of Jharkhand by Commissioner on 5.02.15. Transfer order awaited. (iii) 3(G) award of 31 villages pending with CALA since 10.10.2014 & 22.12.2014. projectdirector(08-05-2015)</p> <p>Latest Decision & Minutes The representative of NHA informed that for Dhanbad Distt.</p>		
--	--	--	--	--	--	--

UN

			<p>awards in 33 villages are yet to be passed by CALA. Issue forwarded to Jharkhand. (29-07-2015) Issue Considered</p>		
			<p>Issue(Jharkhand) District :Giridih (Jharkhand) Land Acquisition: Issues: (a)Proposal for transfer of 18.1051 Ha of GM land (15.7334 Ha & 2.3717Keshre Hind land) submitted to AC, Giridih on 10.03.2014 & 27.05.2014. Transfer order awaited. (b) Proposal for transfer of remaining 0.1256 Ha of GM land submitted to AC, Giridih on 24.01.2015. Transfer order awaited. (c) Valuation details of structures in respect of 15 + 14 = 29 villages duly vetted by EE, BCD, Giridih, submitted to CALA, Giridih on 01.12.2014 & 23.02.15 respectively.</p> <p>Ministry Latest Comments Status: (a) Transfer of 17.3066 Ha GM land duly authenticated by DC, Giridih forwarded to Commissioner Hazaribag vide letter 1169 dt. 17.7.14, 1255dt. 30.07.14, 181 dt. 31.01.15, 182 dt.31.01.15 , 210 to 220 dt. 04.02.15&321 to 328 dt.12.02.15 & 484 dt. 04.03.15 Balance 0.7985 Ha Gm land is pending with AC, Giridih since 10.03.2014. Transfer order awaited. Transfer of 16.2962 Ha GM land forwarded to Joint Secretary, Revenue & Land Reform, Govt. of Jharkhand by Commissioner on 19.02.15,20.02.15& 25.02.15.Transfer order awaited</p>		

			<p>from Govt. of Jharkhand. b)Transfer of 0.1256 Ha GM land pending with AC, Giridih since 24.01.2015.Transfer order awaited. (c) 3 (G) award in respect of all 29 village is waited from DLAO cum CALA since 23.02.2015 projectdirector(23-03-2015)</p> <p>Latest Decision & Minutes 3(G) award of remaining 18 villages pending with CALA, Giridih. Diversion of 5.3194 ha of forest land pending with Giridih (East is pending eith PCCF-Jharkhand. Nodal Officer forest asked to clear within one week. (17-06-2015) Issue Considered</p>		
			<p>Issue(Jharkhand) District :Hazaribag (Jharkhand) Wild life Clearance:Issues: Revised proposal for Wild Life clearance has been submitted to DFO (WLS), Hazaribagh on 19.09.2014.Wild Life clearance awaited.</p> <p>Ministry Latest Comments As per minutes of meeting held in Jharkhand on 17.6.2015-No issues pending at State Govt level. Transfer of 0.0334 ha of District Board land and 0.1103 Ha of Agricultural land is pending at District level. 3(G) award of 40 villages is pending with CALA, Hazaribag. DC asked to expedite the transfer and awards. uscci(25-06-2015)</p> <p>Latest Decision & Minutes</p>		

			<p>The representative of MoEF informed that the matter was considered by NBWL on 18.8.2015 and the proposal was deferred for submission of information regarding the implementation of earlier mitigation measures. (20-08-2015) Issue Considered</p>		
			<p>Issue(Jharkhand) District :Dhanbad (Jharkhand) Utility Shifting: Pending Issues: An Estimates Rs. 14,29,70,012.00 (Rs. 6,86,45,902.00 + Rs. 2,57,46,829.00 + Rs. 3,40,55,126.00 + Rs. 1,45,22,155.00)for shifting of electrical utilities in respect of Dhanbaddistrict was received by PIU in February 2013 from GM-cum-CE, Electrical Supply Area, Dhanbad. Vide PIU, Dhanbad letter no. 1774 dated 30.09.2014, concerned authority has been requested to re-submit the estimate based on current SOR 2014-15. Reminder issued vide PIU letter no. 2598 dated 15.12.2014.The revised estimate based on SOR 2014-15 alongwith Line Plan of utility shifting as well as the desired certificate in appropriate format is awaited.</p> <p>Ministry Latest Comments Revised estimate pending with GM-cum-CE, Electrical Supply Area, Dhanbad since 30.09.2014. •1st Reminder issued vide, PIU letter no. 2598 dated 15.12.2014. •2nd Reminder issued vide, PIU letter</p>	<p>Revised Estimate on SoR 2014-15 is awaited from GM cum CE Electrical Supply Area Dhanbad</p>	

				<p>no. 3612 dated 24.03.2015. 3rd Reminder issued vide, PIU letter no. 429 dated 13.05.2015 projectdirector(17-06-2015)</p> <p>Issue(Jharkhand) District : Giridih (Jharkhand) Utility Shifting: Revised estimate has been received by this office on 07.04.2015 from GM- cum C.E, Electric Supply Area, Giridih but the desired certificate not enclosed along with revised estimate is awaited.</p> <p>Ministry Latest Comments Pending With GM-cum- C.E, Electric Supply Area, Giridih since 13.05.2015 projectdirector(17-06-2015)</p>		
CS370015 5(1353)(J harkhand)	Rehabilitation and up-gradation of NH-32 from Rajganj to W.B Border under NHDP Phase IV-B in the State of Jharkhand.	Road Transport and Highways	Initially the project alignment was planned from Rajganj to W.B Border via Dhanbad, Mahda More. After detailed field studies and active fire Zone of Govindupur & Dhanbad. The revised alignment was finalized alignment starts from design Ch 0+000 Rajganj bypass of NH-02 (Design Ch. 390+867) and ends at Design Ch. 56+889 at W.B. Border. Now the Project Name has been renamed as "Rajganj-Maheshpur-Bhurungia-Chas-W.B.Border". The project alignment is divided into three sections which are as	<p>Issue(Jharkhand) District Bokaro, Forest Division :- (i) The Proposal for issuance of NOC under FRA 2006 for 2.1665 Ha (RF & GMJJ) land was submitted to DC Bokaro on 04.04.2014 out of this NOC of 1.9601 Ha (1.1171 Ha GMJJ + 0.8430 Ha NF) land has been issued by DC on 08.06.2015. Whereas NOC under FRA of remaining 0.2064 Ha of NF land pertaining to AMC is still pending with DC/Bokaro since 29.07.2015.</p> <p>Ministry Latest Comments For point (i) NOC under FRA, 2006 for remaining 0.2064 Ha (0.2064 {AMC}) land pending with DC, Bokaro since 29.07.2015. Stage-1 clearance for diversion of 1.9601 Ha. forest</p>	<ul style="list-style-type: none"> Proposal is pending for FRA Certificate and NOC for JJ land. 	<ul style="list-style-type: none"> DC Dhanbad and Bokaro asked to expedite the land acquisition process and disbursal of compensation.

			<p>follows: The first section consists development of existing MDR from 2-lane to 4-lane up gradation with Footpath cum drain section at built up area from Rajgunj design Ch. 0+000 to ending point of Mahespur bypass design Ch. 18+800 (existing Ch. 31+835 of old NH-32 alignment). The section includes major re-alignments of length 1.500 Km at Rajbhitia of Rajganj & Govindpur and a Bypass (Maheshpur Bypass) of length 5.000 Km. The second section consists development of NH-32 from existing 2-lane to widening and up gradation 4-lane with Footpath cum drain section at built up area beginning from ending of Mahesh pur Bypass design Ch. 18+800 (existing Ch. 31+835) to Chas (Bokaro Steel city) design Ch. 37+750 (existing Ch. 59+490). The section includes major re-alignments of length 3.255 Km at Bhuringia, pipratand & Telmachu. The third section consists development and upgradation of exting NH-32 2-lane to widening and 2-lane with Paved shoulder from design Ch. 37+750 (existing Ch. 59+490) to design Ch.</p>	<p>land is pending with Dy. Secy, Depart of Forest, Govt. of Jharkhand since 28.07.2015. projectdirector(25-08-2015)</p> <p>Latest Decision & Minutes The representative of MoEF informed that the proposal for FC I has not been received from the State Govt. (30-10-2015) Issue Considered</p> <p>Issue(Jharkhand) District Bokaro, Land Acquisition : (i) 3(G) Status: Valuation data of 06 Villages & 04 villages duly vetted by Executive Engineer, BCD submitted to CALA on 30.03.2015 & 13.04.2015 respectively for preparation of 3(G) award. 3(G) award of five (05) villages have been received from CALA. 3(G) award of remaining five (04) villages is still pending with CALA /AMC.</p> <p>Ministry Latest Comments For Point (i) (i) 3(G) award of Three (03) villages (Pupanki, Nawadih & Dumarjor) pending with CALA, Bokaro since 02.02.2015& 13.04.2015. (ii) 3(G) award of One (01) village – Kamaldih, pending with CALA (AMC), Bokaro since 27.10.2014 & 28.07.2015. projectdirector(09-10-2015)</p>	<p>Land Requirement</p> <p>Private Land : 78.339 ha Govt land : 49.2366ha Forest land : 9.1679 ha</p> <p>Status of 78.339 Private Land Acquisition (39 villages)</p> <p>Bokaro : 3(G) award in 5 / 10 villages given to NHAI. : 3(G) award in balance 5 villages Pupanki, Nawadih, Dumarjor, Kamaldih & Kandrra is in process.</p> <p>Dhanbad : 3(G) award in 18 / 29 villages given to NHAI. : 3(G) award in balance 11 villages is in process.</p> <p>3(G) Payment / allocation</p> <p>Bokaro : Nil / 94.16 cr</p>	
--	--	--	--	---	---	--

			<p>56+889 (existing Ch. 70+560). The revised alignment follow through the routes Rajgung, Maheshpur, Bhurungia, Katras & Chas (Bokaro Steel city) and - also crossing major river, . The project also involves crossing of Damodar river which involve construction of a major four lane bridges. The total design length of the project highway becomes 56+889 Kms from Rajganj to west Bengal Border.</p>	<p>Dhanbad : Fund not allocated by NHAI</p> <p><u>Govt. land (49.2366 ha)</u></p> <p>State Govt. has already issued working permission in govt. land pending its transfer to NHAI</p> <p><u>Forest Diversion: 8.9615 ha</u></p> <p>All NOCs issued.</p> <p>DFO Dhanbad has uploaded forest diversion proposal (7.0014 ha). DFO Bokaro is yet to upload proposal (1.9601 ha) online.</p> <p>Land Availability for the project at present is 71%</p>		
				<p>Issue(Jharkhand) District Dhanbad Utility Shifting Estimates: (i) An estimate for an amount of Rs. 1,73,77,583.10 for Erection of 11 KV & LT Line for shifting of existing line from TilatardHospital Colony to Bilbera was received by PIU in June 2013 from General Manager, BCCL, Govindpur Area, Dhanbad. Vide PIU Dhanbad letter no. 1750 dated 29.09.2014, Concerned Authority has been requested to re-submit the estimate based on current SOR 2014-15. The revised estimate based on SOR 2014-15 alongwith Line Plan of utility shifting as well as the desired certificate in appropriate format is awaited. (ii)The following revised estimate based on SOR</p>	<p>Permission / NOC conveyed by Ministry of Coal, Gol dated 4.8.2015</p>	

				<p>2014-15 are still awaited from Electrical Supply Area, GM-cum-CE, Dhanbad (a) Estimate for an amount of Rs. 90,93,470.00 for shifting of Electrical Utility from Telmaccho Bazar to Sinidih Telephone Exchange under Layabad Division (b) Estimate for an amount of Rs. 9,92,94,535.00 for shifting of Electrical Utility from Pupunki Ghatbera (Telmachhu Over bridge) to Mirdha (Nearest Bengal) under Chas Division. (c) Estimate for an amount of Rs. 2,28,36,724.00 for shifting of Electrical Utility from Goshala Railway Bridge To Bilbera under Loyabad Division (d) Estimate for an amount of Rs. 2,48,03,100.00 for shifting of Electrical Utility from Rajganj To Nichitpur Railway Bridge under Loyabad Division (The estimate received by PIU in March 2013 from General Manager-cum-Chief Engineer, JSEB, Electric Supply area, Dhanbad. But, revised estimate based on SOR 2014-15 is still awaited.)</p> <p>Ministry Latest Comments For point (i) Revised estimate pending with General Manager, BCCL, Govindpur Area, Dhanbad since 29.09.2014. Reminder issued vide PIU letter dated 30.03.2015. For Point (ii) Revised estimate pending with General Manager-cum-Chief Engineer, JSEB, Electric Supply Area, Dhanbad since 29.09.2014. • Reminder issued vide PIU letter dated 30.03.2015. • Last reminder issued to GM-</p>		
--	--	--	--	--	--	--

			<p>cum-CE, Electrical Supply Area, Dhanbad vide PIU letter no. 1710 dated 30.07.2015. projectdirector(09-10-2015).</p> <p>Latest Decision & Minutes The representative of MoC informed that NOC and estimates from BCCL have been issued. Issue forwarded to Jharkhand for utility shifting relating to JSEB. (15-10-2015) Issue Considered</p>		
			<p>Issue(Jharkhand) District Dhanbad, Land Acquisition : (i) 3(G) Status: Valuation data of 29 Villages duly vetted by Executive Engineer, BCD submitted to CALA on 02.02.2015 for preparation of 3(G) award. 3(G) award of 18 villages out of 29 villages received from CALA, Dhanbad on 18.09.2015.</p> <p>Ministry Latest Comments For point (i) 3(G) award of all 11 Vill. pending with CALA since 02.02.2015. projectdirector(09-10-2015)</p>		
			<p>Issue(Jharkhand) District - Dhanbad Land Acquisition : (1) An estimate for an amount of Rs. 1,73,77,583.10 for Erection of 11 KV & LT Line for shifting of existing line from Tilatard Hospital Colony to Bilbera was received by PIU in June 2013 from General Manager, BCCL, Govindpur Area, Dhanbad. Vide PIU Dhanbad letter no. 1750 dated</p>	Revised Estimate Awaited from BCCL	Estimate received from BCCL. Issue resolved.

			<p>29.09.2014, Concerned Authority has been requested to re-submit the estimate based on current SOR 2014-15. The revised estimate based on SOR 2014-15 alongwith Line Plan of utility shifting as well as the desired certificate in appropriate format is awaited. (2) Estimate for an amount of Rs. 90,93,470.00 for shifting of Electrical Utility from Telmaccho Bazar to Sinidih Telephone Exchange under Layabad Division (3) Estimate for an amount of Rs. 9,92,94,535.00 for shifting of Electrical Utility from PupunkiGhatbera (Telmacho Over bridge) to Mirdha (Nearest Bengal) under Chas Division. (4) Estimate for an amount of Rs. 2,28,36,724.00 for shifting of Electrical Utility from Goshala Railway Bridge To Bilbera under Loyabad Division (5) Estimate for an amount of Rs. 2,48,03,100.00 for shifting of Electrical Utility from Rajganj To Nichitpur Railway Bridge under Loyabad Division</p> <p>Ministry Latest Comments Revised estimate pending with General Manager, BCCL, Govindpur Area, Dhanbad since 29.09.2014. Reminder issued vide PIU letter dated 30.03.2015. projectdirector(17-06-2015)</p>		
			<p>Issue(Jharkhand) District - Dhanbad Land Acquisition : (1) The revised proposal of 22.4038 Ha BCCL land submitted to GM Estate, BCCL vide PIU letter no. 3649</p>		

			<p>dated 26.03.2015. (Initial Proposal 10.8137 Ha land submitted to GM Estate, BCCL vide PIU letter no. 49 & 877 dated 10.04.2014 & 08.07.2014 respectively.) (2) 3(G) Status : Valuation data of 27 Villages duly vetted by Executive Engineer, BCD submitted to CALA on 02.02.2015 for preparation of 3(G) award.</p> <p>Ministry Latest Comments (1) Transfer / NOC of 22.4038 Ha BCCL Land pending with GM, Estate, BCCL, Dhanbad since 10.04.2014 / 26.03.2015 (2) 3(G) award of all 29 Vill. pending with CALA since 02.02.2015 projectdirector(17-06-2015)</p>		
			<p>Issue(Jharkhand) District - Bokaro Utility Shifting : (1) An estimate for an amount of Rs. Rs. 1,73,77,583.10 for Erection of 11 KV & LT Line for shifting of existing line from Tilatard hospital Colony to Bilbera was received by PIU in June 2013 from General Manager, BCCL, Govindpur Area, Dhanbad. Vide PIU Dhanbad letter no. 1750 dated 29.09.2014, Concerned authority has been requested to re-submit the estimate based on current SOR 2014-15. The revised estimate based on SOR 2014-15 alongwith Line Plan of utility shifting as well as the desired certificate in appropriate format is awaited. (2) Estimate for an amount of Rs. 90,93,470.00 for shifting of Electrical Utility from</p>		

UN