

**Proceeding of the CCI-PMG Meeting held on 17.6.2015 under the chairmanship of**

**Chief Secretary, GoJ with Joint Secretary, GoI,**

SL No	Name of Project	Ministry/Issues	Latest Decision & Minutes	Issues & Decision ( on 17.6.2015)
1	Six-Laning of Aurangabad-BarwaAdda	<p><b>NHAI</b></p> <p><b>Issue(Jharkhand)</b></p> <p>(1) Slow progress of Land acquisition. Land Acquisition progress is not satisfactorily. Only 60% land under possession.</p> <p>(2) Request for transfer of 55 ha forest land is pending with Jharkhand State Government since 30/07/2012.</p> <p>DC HazariBagh reported that NHAI-NH02 ( Chouparan to Barakatha -65 KM) No. of Villages -47, 3D one-38 , No. of Villages in which Rayati land not needed to be acquired- 8, Remark- One Village Nawadih is recently added by NHAI 3A has been done.</p> <p>Proposal is pending for want of Noc of JungalJhar land and certificate under FRA. Land Acquisition- 3(A) 109 villages notified in Gazette. 3(D) 102 Village required to be done 3(D) 96 Village notified in Gazette. 3(D) of 6 Villages not forwarded to DLASO for authentication. 3(G) is going on. 3(G) Award.</p>	<p><b>Decision &amp; Minute( on 20.1.2015)</b></p> <p>1. DC, Hazaribagh was directed to send the proposal of transfer of balance 13.8028 Ha of G.M land to Commissioner within one week.</p> <p>2. * Rate to be finalised by DC and forwarded to NHAI within 30days.</p> <p>3. D.C, Giridih was directed to send the proposal of transfer of balance 8.7133Ha. G.M land to Commissioner within one week.</p> <p>4. Proposal for diversion of 40.5539 Ha. of forest land is pending. Principal Secretary, Forest was requested to look into the matter.</p> <p>5. D.C Hazaribagh reported that NOC/ FRA is not pending at district level Proposal of transfer for 65. 257 out of 74.17 acres has been sent to Commissioner. Commissioner N. C. Division, Hazaribagh was requested to look into the pending matter and resolve within one week.</p> <p>6. Principal Secretary, Revenue &amp; Land reforms department was requested to notify the power of DLAO Dhanbad for the district</p>	<p><i>Proposal for diversion of 51.7665 ha forest land sent of MoEF &amp; CC, Gol, Ranchi Regional Office vide GoJ letter no. 2313,dt 30.04.15. Now, issue is pending with Gol.</i></p> <p>Notified DLAO to Dhanbad by 30June15 by Revenue Dept.</p>

		<p>District HazariBagh, 40 Vilages Remarks- Case file for award is all 40 villages prepared. Site visit of rate finalization done. Individual award in 14 villages by January, 2015.</p> <p>Girdih, 29 villages, Remarks- Case file for award in 27 villages prepared. Site visit of rate finalization in progress. Individual award in 13 villages by Feb, 2015.</p> <p>Dhanbad, 33 vilages , Remarks - Case file for award in 18 villages prepared. Site visit of rate finalization in progress. Individual award in 10villages by JanuaryFeb, 2015.</p>	<p>7. Principal Secretary, Forest and Environment, was requested to look the pending matter with PCCF.</p> <p>8. NHAI to ensure attendance of its officers in district level meetings.</p> <p>9. Orders in all lands pending issues for RaiyatiManyata will be passed by 28.02.2015. (20-01-2015) Issue Considered</p>	
2	<p>Six Laning of Bihar – Jharkhand Border (Chordaha) to BarwaAdda section of NH-2 from Km. 249.320 to Km. 400.132 of NH-2 in the State of Jharkhand under NHDP Phase V.</p>	<p><b>Issue(Jharkhand)</b>  District : Dhanbad (Jharkhand)  Utility Shifting Estimates Issues: Estimates for an amount of Rs. 60,68,950.00 for shifting of Water utilities in respect of Dhanbad district was received by PIU in July 2013 from E.E., Drinking Water Supply &amp; Sanitation Department , Division No.-2, Dhanbad. Vide PIU, Dhanbad letter no. 1765 dated 30.09.2014, concerned authority has been requested to re-submit the estimate based on current SOR 2014-15. Reminder issued vide PIU letter no. 2593 dated 15.12.2014.The revised estimate based on SOR 2014- 15 alongwith Line Plan of utility shifting as well as the desired certificate in appropriate format is awaited.</p>	<p><b>Ministry Latest Comments</b>  Status: Revised estimate pending with E.E., Drinking Water Supply &amp; Sanitation Department, Division No.-2, Dhanbad since 30.09.2014. project director(23-03-2015)</p>	<p>Representative of NHAI informed that no issues pending at State Govt. Level.  <b>Dist Dhanbad:</b>  Balance 3.34 Ha of GM land is pending with AC, Dhanbad.  Transfer of 6.8 Ha GM land pending with Commissioner Hzg.  Individual 3(G) of 31 villages pending with CALA, Dhanbad.  Asked to clear all pending issues before 30<sup>th</sup> June.</p> <p>Valuation of strictures of 2 villages pending with EE, BCD, Dhanbad  Revised estimates for Electrical utilities pending with GM-cum-CE, Electrical Supply Area, Dhanbad.</p>

		<p><b>Issue(Jharkhand)</b> District :Dhanbad (Jharkhand) Land Acquisition:Issues:</p> <p>(a) Proposal for transfer of 10.1525 Ha (7.0312 +1.4290 + 1.6923 Ha) of GM land was submitted to AC, Dhanbad on 07.02 2014, 12.02.14 &amp; 19.01.2015 respectively. Transfer order awaited.</p> <p>(b) Draft 3(D) in respect of 02 (Two) villages &amp; left out plots submitted to CALA, Dhanbad on 23.01.2015.</p> <p>(C)Valuation details of structures in respect of 30 villages (20 + 10 vil.) duly vetted by EE, BCD, Dhanbad submitted to CALA, Dhanbad on 10.10.2014 &amp; 22.12..2014 respectively. 3(G) award preparation &amp; disbursement in respect of 31 villages awaited from CALA since 10.10.2014 &amp; 22.12.2014 respectively.</p> <p>(d) Valuation details of structures in respect of 30 villages (20 + 10 vil.) duly vetted by EE, BCD, Dhanbad submitted to CALA, Dhanbad on 10.10.2014 &amp; 22.12..2014 respectively. 3(G) award preparation &amp; disbursement in respect of 31 villages awaited from CALA since 10.10.2014 &amp; 22.12.2014 respectively</p>	<p><b>Ministry Latest Comments</b> Status: (i)Transfer of 3.2341 Ha GM land processed to commissioner by AC, Dhanbad vide letter 58(eq0)/jk0 dated 08.11.2014 respectively. Balance 6.9184 Ha GM land is pending with AC, Dhanbad since 12.02.2014.</p> <p>(ii)Transfer of 3.2341 Ha GM land forwarded to Joint Secretary, Revenue &amp; Land Reform, Govt. of Jharkhand by Commissioner on 5.02.15. Transfer order awaited.</p> <p>(iii) Authentication of Draft 3(D)in respect of 02 (Two) villages &amp; left out plots pending with CALA, Dhanbad since 23.01.2015.</p> <p>(iv) 3(G) award of 31 villages pending with CALA since 10.10.2014 &amp; 22.12.2014. projectdirector(23-03-2015)</p>	<p>No issues pending</p>
		<p><b>Issue(Jharkhand)</b> District :Giridih (Jharkhand) Land Acquisition: Issues:</p> <p>(a)Proposal for transfer of 18.1051 Ha of GM land (15.7334 Ha &amp; 2.3717Keshre Hind land) submitted to AC, Giridih on</p>	<p><b>Ministry Latest Comments</b> Status: (a) Transfer of 17.3066 Ha GM land duly authenticated by DC, Giridih forwarded to Commissioner Hazaribag vide letter 1169 dt. 17.7.14, 1255dt. 30.07.14, 181 dt. 31.01.15, 182 dt.31.01.15 , 210 to 220 dt. 04.02.15&amp;321 to 328 dt.12.02.15 &amp; 484 dt. 04.03.15 Balance 0.7985 Ha</p>	<p>3(G) award of remaining 18 villages pending with CALA, Giridih. Diversion of 5.3194 ha of forest land pending with Giridih (East is pending eith PCCF- Jharkhand. Nodal Officer forest asked to clear within one week.</p>

	<p>10.03.2014 &amp; 27.05.2014. Transfer order awaited.</p> <p>(b) Proposal for transfer of remaining 0.1256 Ha of GM land submitted to AC, Giridih on 24.01.2015. Transfer order awaited.</p> <p>(c) Valuation details of structures in respect of 15 + 14 = 29 villages duly vetted by EE, BCD, Giridih. submitted to CALA, Giridih on 01.12.2014 &amp; 23.02.15 respectively.</p>	<p>Gm land is pending with AC, Giridih since 10.03.2014. Transfer order awaited. Transfer of 16.2962 Ha GM land forwarded to Joint Secretary, Revenue &amp; Land Reform, Govt. of Jharkhand by Commissioner on 19.02.15,20.02.15&amp; 25.02.15. Transfer order awaited from Govt. of Jharkhand.</p> <p>b)Transfer of 0.1256 Ha GM land pending with AC, Giridih since 24.01.2015. Transfer order awaited.</p> <p>(c) 3 (G) award in respect of all 29 village is waited from DLAO cum CALA since 23.02.2015 projectdirector(23-03-2015)</p>	
	<p><b>Issue(Jharkhand)</b> District :Hazaribag (Jharkhand) Wild life Clearance:Issues: Revised proposal for Wild Life clearance has been submitted to DFO (WLS), Hazaribagh on 19.09.2014.Wild Life clearance awaited.</p>	<p><b>Ministry Latest Comments</b> Status: Pending with State Wild Life Board, Govt. of Jharkhand since 19.12.2014. SBWL meeting was held on 10.03.15 project director(23-03-2015)</p>	<p>No issues pending at State Govt level.</p> <p>Transfer of 0.0334 ha of District Board land and 0.1103 Ha of Agricultural land is pending at District level.</p> <p>3(G) award of 40 villages is pending with CALA, Hazaribag. DC asked to expedite the transfer and awards.</p>
	<p><b>Issue(Jharkhand)</b> District :Hazaribag (Jharkhand) Forest Diversion Details : Issues: (a) Proposal for diversion of 46.4177 Ha of Forest land submitted to DFO, Hazaribagh (West) on 22.03.2013 &amp;Hazaribagh (East) on 31.01.2014. All NOCs have been issued by DC, Hazaribagh&amp; DC, Giridih under FA 1980 &amp; FRA 2006</p>	<p><b>Ministry Latest Comments</b> Diversion of 46.4177 Ha of Forest Land pertaining to Hazaribag (East) &amp; (West) is pending with PCCF-cum-ED, Ranchi since 05.08.2013 Stage-1 clearance awaited from Govt of Jharkhand since 05.08.2013. projectdirector(23-03-2015)</p>	<p>No issues pending at State Govt.</p> <p>Revised proposal for wild Life clearance is pending with SBWL/NBWL.</p>

h

n

		<p><b>Issue(Jharkhand)</b> District :Hazaribag (Jharkhand) Land Acquisition: Pending Issues:</p> <p>(a)Proposal for transfer of 34.0331 Ha of GM land (Revised to 28.3682 Ha) submitted to AC by DLAO-cum-CALA on 11.01.14,17.01.14 &amp; 12.07.14 transfer order is awaited .</p> <p>(b) 3(G) award preparation &amp; disbursement in respect of 40 villages 14 +07 +09 +10 = 40 villages awaited since 21.10.14 ,26.12.14,02.02.02.15&amp; 04.02.15 respectively.</p>	<p><b>Ministry Latest Comments</b> Present Status: (i)Transfer of 28.3176 Ha GM land forwarded to Commissioner, Hazaribagh by Adl. Collector Haz. videdt. 12.06.14, 23.06.14, 11.08.14, 27.08.14, 15.10.14 &amp; 30.01.15. Balance 0.0506 Ha GM land is pending with AC, Hazaribagh since 11.01.2014 &amp; 5.6649 Ha land is identified by CO/AC of different Deptt.</p> <p>(ii)Transfer of 28.3176 Ha GM land forwarded to Joint Secretary, Revenue &amp; Land Reform, Govt. of Jharkhand by Commissioner on 7.7.14, 8.7.14, 25.7.14, 14.8.14, 27.8.14, 8.12.14, 31.1.15, 13.2.15 &amp; 2.3.15 Transfer order awaited. (a) 3(G) award disbursement of 40 villages 14 + 07 + 09 +10 = 40 villages is pending with CALA since 21.10.14 ,26.12.14, 02.02.15 &amp; 04.02.15 respectively. project director(23-03-2015)</p>	<p>No issues pending at State Govt</p>
3	Ranchi-Mahulia (Jamshedpur) Section Road Transport and Highways	<p><b>Issue(Jharkhand)</b> In Ranchi district Possession of 6 Km land belonging to village Arra, Baram, Kawali&amp;Turup in Ranchi Bypass is awaited from State Govt. In Ranchi District, physical possession of 12 Km between Bundu to Rargaon is awaited</p>		<p><i>For Saraikela division :-Revised proposal has been submitted by 22<sup>nd</sup> June 2015 and Working permission has been granted by 30 Jun 2015.</i></p> <p><i>LA in 4 villages for 11 km is pending due to lack of fund. NHAH has to deposit fund of land acquisition before August. Otherwise, the land acquisition process initiated under LA Act 1984 will lapse.</i></p> <p><i>Chief Secretary expressed his displeasure over slow speed of execution of work and asked for work to be expedited by NHAH.</i></p>

le

a

4	<p>Chas - Ramgarh section of NH-23 / Two lane with paved shoulder of Chas – Ramgarh Section of NH-23 from Km. 0.000 to Km. 78.192 in the state of Jharkhand under NHDP Phase IV</p>	<p><b>Issue(Jharkhand)</b>  Transfer of GM land of 26.34 ha and 1.51 ha in the districts of Bokaro and Ramgarh respectively awaited since a year. Authentication of Notification u/s 3A awaited for 11.73 ha in Bokaro District since more than a year Slow award of compensation in district Bokaro and Ramgarh In Bokaro and Ramgarh district NOC awaited since more than a year for diversion of 36.66 ha and 2.79 ha respectively under Forest Act 1980 and needs to be expedited. Tree felling permission awaited from DFO, Bokaro since more than a year</p>	<p><b><u>Bokaro District</u></b></p> <p>Transfer of remaining 11 ha is pending with District.</p> <p>1.566 Ha of ITI Chas is pending with Principal ITI Chas. He has asked for permission from Dept. BSL and DVC have not transferred. DC Bokaro issued all FRA certificated. Stage –I pending with <i>Nodal officer Ranchi</i>. Total village-25  Out of 25 villages, 3 (G) award has been handed over to NHAI for 16 villages, total area 11.67 Ha. 2 villages 3 (D) has been handed over to NHAI on dated 22.05.15.</p> <p>District - Bokaro  Land Acquisition :</p> <p>(1) Proposal for transfer of 2.7564 Ha &amp; 0.1962 Ha (Total 2.9526 Ha) of GM land was submitted to Addl. Collector, Bokaro on 10th April 2014 &amp; 11th February 2015 respectively. Transfer of GM land awaited from Addl. Collector, Bokaro.</p> <p>(2) Proposal for transfer of 7.9291 (4.1415 Ha GM + 3.7876 Ha GM JJ) of GM land was submitted to DPLR, Bokaro on 10th April 2014. Transfer of DPLR land awaited from DPLR, Bokaro.</p> <p>(3) Proposal for transfer of 12.8279 Ha of BSL land was submitted to GM, Town Administration, BSL, Bokaro on 10th April 2014. Transfer of BSL land awaited from GM, Town Administration, BSL, Bokaro.</p> <p>(4) Proposal for transfer of 0.0445 Ha of JilaParishad land was submitted to Chairman, JilaParisad, Chas, Bokaro on 26th March 2015. Transfer of JilaParisad land awaited from Chairman, JilaParisad, Chas, Bokaro.</p>	<p>Site inspection has been completed by DFO on 12.6.15. Nodal officer directed to complete the work within 7days.</p> <p>12 ha BSL land pending. Sec. Revenue requested to look the matter .</p> <p>Dist Bokaro:  Transfer of 2.95 Ha of GM land is pending with DC.  Transfer of 7.9291 Ha of land pending with DPLR (Industry Dept) is pending.  Transfer of 0.0445 Ha of Dist Board land is pending and 1.566 Ha of ITI Chas is pending with Principal ITI, Chas. DC asked to clear all pending issues within before 30<sup>th</sup> June.</p>
---	---	--	---	--

le

a

			<p>(5) Proposal for transfer of 1.5660 Ha of ITI land was submitted to Principal, ITI, Chas, Bokaro on 26th March 2015. Transfer of ITI land awaited from Principal, ITI, Chas, Bokaro</p> <p>(6) Proposal for transfer of 0.0202 Ha of D.V.C. land was submitted EE, D.V.C, Tenughat on 07th April 2015</p> <p>District - Bokaro Forest Diversion :</p> <p>(1) Proposal for issuance of NOC for diversion of 0.7692 Ha GM JJ land has been submitted to GM, Town (Admn.), BSL, Bokaro on 16.01.2014. NOC of GM JJ land (BSL) awaited from GM, Town (Admn.), since 16.01.2014.</p> <p>(2) A modified diversion proposal of 16.1419 Ha of forest land was submitted to DFO vide PIU letter no. 3596 dated 23.03.2015.</p> <p>All NOCS under FCA 1980 &amp; FRA 2006 have been received from DC, Bokaro on or before 17/04/15.</p> <p><b><u>Ramgarh Distri</u></b> GM land has not been transferred. Total village- 10 Out of 10 villages, 3 (G) award has been handed over to NHAI for 09 villages, total area 9.5170 Ha. One village 3 (D) just received paper publication in process</p> <p>District - Ramgarh Land Acquisition :</p> <p>(1) Proposal for transfer of 1.3604 Ha (1.2228 Ha &amp; 0.1376 Ha) of GM land was submitted to AC, Ramgarh on 17.04.2014 &amp; 14.08.2014 respectively. Transfer of 1.2228 Ha and 0.1376 Ha = 1.3604 Ha of GM land awaited from AC, Ramgarh.</p>	<p>Transfer of 1.36 Ha of GM land and 0.5667 Keshre Hind land is pending. DC asked to complete transfer before 30<sup>th</sup> June.</p> <p>Revised estimate for tube well is pending with EE, DW&amp;SD, Ramgarh.</p>
--	--	--	--	--

le

n

			<p>(2) Proposal for transfer of 0.5667 Ha of Keshre Hind land submitted to AC, Ramgarh on 08.07.2014. Transfer of Keshre Hind land awaited since 08.07.2014.</p> <p>District - Ramgarh</p> <p>Utility Shifting : DW&amp;SD Estimate – Revised estimate for shifting of drilled tube well for an amount of Rs. 99,69,700/- has been received on 23.05.2015 from EE, DW&amp;SD, Ramgarh. But some discrepancies observed in quantity of drilled tube well accordingly requested to EE, Ramgarh for making necessary correction and joint site visit also.</p>	<p>Site inspection has been completed by DFO on 12.6.15. Nodal officer directed to complete the work within 7days.</p>
5	<p>Rehabilitation and up-gradation of NH-32 from Rajganj to W.B Border under NHDP Phase IV- B in the State of Jharkhand.</p>	<p>Road Transport and Highways</p> <p>Initially the project alignment was planned from Rajganj to W.B Border via Dhanbad, Mahda More. After detailed field studies and active fire Zone of Govindupur&amp;Dhanbad. The revised alignment was finalized alignment starts from design Ch 0+000 Rajganj bypass of NH-02 (Design Ch. 390+867) and ends at Design Ch. 56+889 at W.B. Border. Now the Project Name has been renamed as "Rajgunj-Maheshpur-Bhurungia-Chas-W.B.Border". The project alignment is divided into three sections which are as follows: The first section consists development of existing MDR from 2-lane to 4-lane up gradation with Footpath cum drain section at built up area from Rajgunj design Ch. 0+000 to ending point of Mahespur bypass design Ch. 18+800</p>	<p>District - Dhanbad</p> <p>Land Acquisition :</p> <p>(1) Transfer proposal of 13.8387 Ha GM land submitted to AC, Dhanbad on 10.04.2014 (2) The revised proposal of 22.4038 Ha BCCL land submitted to GM Estate, BCCL vide PIU letter no. 3649 dated 26.03.2015 (3) 3(G) Status : Valuation data duly vetted by Executive Engineer, BCD submitted to CALA on 02.02.2015 for preparation of 3(G) award.</p> <p>District - Dhanbad</p> <p>Forest Diversion :</p> <p>Proposal submitted to PCCF -cum- ED on 13.08.2014 for Stage-1 clearance. (All NOCs under FCA &amp; FRA have been issued on or before 13.02.2015.)</p> <p>District - Bokaro</p> <p>Land Acquisition :</p> <p>Transfer proposal of 8.4106 Ha of GM land submitted to AC, Bokaro on 31.05.2014. Transfer</p>	<p><b>Dist Dhanbad:</b> Transfer of 13.84 Ha of GM land is pending at Dist level. 3(G) award of all 31 village pending with CALA. DC asked to complete by 30<sup>th</sup> June.</p> <p>Diversions of 7.0014 Ha of forest land is pending with PCCF-cum-ED, ranchi. Nodal officer asked to complete with one week.</p> <p>Transfer of 8.41 Ha of GM land is pending with Commissioner, Hazaribag and District Dhanbad. DC asked to transfer before 30<sup>th</sup> June.</p>



		<p>(existing Ch. 31+835 of old NH-32 alignment). The section includes major re-alignments of length 1.500 Km at Rajbhitia of Rajganj&amp;Govindpur and a Bypass (Maheshpur Bypass) of length 5.000 Km. The second section consists development of NH-32 from existing 2-lane to widening and up gradation 4-lane with Footpath cum drain section at built up area beginning from ending of Mahesh pur Bypass design Ch. 18+800 (existing Ch. 31+835) to Chas (Bokaro Steel city) design Ch. 37+750 (existing Ch. 59+490). The section includes major re-alignments of length 3.255 Km at Bhuringia, pipratand&amp;Telmachu. The third section consists development and upgradation of exting NH-32 2-lane to widening and 2-lane with Paved shoulder from design Ch. 37+750 (existing Ch. 59+490) to design Ch. 56+889 (existing Ch. 70+560). The revised alignment follow through the routs Rajgung, Maheshpur, Bhurungia, Katras&amp; Chas (Bokaro Steel city) and also crossing major river, . The project also involves crossing of Damodar river which involve construction of a major four lane bridges. The total design length of the project highway becomes 56+889 Kms from Rajganj to west Bengal Border.</p>	<p>order of GM land awaited. District - Bokaro Forest Diversion : The Proposal for insurance of NOC under FRA 2006 for 2.1665 Ha (RF &amp; GMJJ) land was submitted to DC Bokaro on 04.04.2014 out of this NOC of 1.7618 Ha &amp; 0.0769 Ha (GMJJ + NF) land has been issued by DC on 09.09.2014 &amp; 17.04.2015. Whereas NOC of remaining 0.3278 Ha of GMJJ land pertaining to DPLR &amp; AMC is still pending with DC/Bokaro.</p> <p>District - Bokaro Utility Shifting : (1) An estimate for an amount of Rs. Rs. 1,73,77,583.10 for Erection of 11 KV &amp; LT Line for shifting of existing line from Tiltard hospital Colony to Bilbera was received by PIU in June 2013 from General Manager, BCCL, Govindpur Area, Dhanbad.Vide PIU Dhanbad letter no. 1750 dated 29.09.2014, Concerned authority has been requested to re-submit the estimate based on current SOR 2014-15. The revised estimate based on SOR 2014-15 alongwith Line Plan of utility shifting as well as the desired certificate in appropriate format is awaited. (2) Estimate for an amount of Rs. 90,93,470.00 for shifting of Electrical Utility from Telmaccho Bazar to Sinidih Telephone Exchange under Layabad Division</p>	<p>NOC under FRCA 2006 is pending with DC, Bokaro. NHA representatives asked to meet DC to resolve the issue.</p> <p>Revised estimate is pending with GM-cum-CE, Electric supply area Dhanbad. Asked to submit revised estimate by 30<sup>th</sup> June.</p>
--	--	--	--	--

le

n

			<p>(3) Estimate for an amount of Rs. 9,92,94,535.00 for shifting of Electrical Utility from PupunkiGhatbera (Telmacho Over bridge) toMirdha (Nearest Bengal) under Chas Division.</p> <p>(4) Estimate for an amount of Rs. 2,28,36,724.00 for shifting of Electrical Utility from Goshala Railway Bridge To Bilbera under Loyabad Division</p> <p>(5) Estimate for an amount of Rs. 2,48,03,100.00 for shifting of Electrical Utility from Rajganj To Nichtipur Railway Bridge under Loyabad Division.</p>	
6	Hazaribag-Ranchi Section of NH-33	<p><b>Issue(Jharkhand)</b> Encroachment to be removed in 1.3 km in Ranchi district Slow disbursement of Compensation in Ranchi district</p>		Construction is completed. This project may be dropped for next review.
7	<p>Tori-Shivpur - Kathautia New BG Rail Line</p> <p>This Rail Line (92.10 Km) was approved in August 2000 and Railways were entrusted for the complete work (from land acquisition, forestry clearance etc. up to commissioning)</p>	<p>Coal</p> <p><b>Issue(Jharkhand)</b> Application for land acquisition for Shivpur-Kathutia submitted and breakup of forest/non forest land awaited from Jharkhand govt.Application for forestry clearance will be processed after getting break up of land.</p>	<p><b>Latest Decision &amp; Minutes</b></p> <p>1. After tree cutting, work should be started. D.C. Latehar was directed to visit the site within one week with Senior officers of railway and DFO and resolve the matter.</p> <p>2. DC. Latehar was directed to send proposal for 14.18 acres of G.M JJ land transfer to the Revenue department within one week.</p> <p>3. DC. Latehar was directed to send proposal for 25.28 acres of G.M khas land to revenue department by 31.01.2015.</p> <p>4. Principal Secretary, Revenue and Lnadreformes was requested to notify DLAO Ram garh within one week.</p> <p>5. Mines Secretary was directed to look into the</p>	<p>Secretary Revenue and Land reforms inform that the proposal of the GM land is being put up before Cabinet today.</p> <p>Representative of Railway informed that the proposal of 220 acres of has been submitted last month. Dy Commissioner asked to complete the acquisition work before end of October.</p>

b

n

		<p>Tori-Shivpur (43 kms) - Land Acquisition pending. shivpur-Kathutia (about 49 kms) - land acquisition pending.</p> <p>Tori-Shivpur (44 km) Land is not available in continuous stretch, but in more than 100 patches. Further only 49% of total 950.7 acres has been handed over. Hence the State Government has to notify rules for new Land Acquisition Act and expedite acquisition.</p> <p>Jharkhand Shivpur-Kathautia (53 km) section Land acquisition for 1297 acre Private land needs to be expedited.</p>	<p>pending issue of patta for soil cutting. Chief Engineer of Railway to meet Secretary, Mines.</p> <p>6. Principal Secretary, Forest and Environment was requested to depute a range officer to solve transit permit issue.</p> <p>7. Forest corporation was directed to expedite tree cutting work. Railway was directed to ensure that work on the cleared parts starts.</p> <p>8.Regarding further, acquisition of land under the Railway act, Railways directed to submit proposals timely. (20-01-2015) Issue Considered</p> <p>Latest Decision: The representative of MoEF informed that the proposal has not yet been received from the State of Jharkhand.(19-05-2015) Issue Considered</p> <p>Jharkhand Tori-Shivpur (44 km) Land is not available in continuous stretch, but in more than 100 patches. Further only 49% of total 950.7 acres has been handed over. Hence the State Government has to notify rules for new Land Acquisition Act and expedite acquisition.</p> <p>Jharkhand Shivpur-Kathautia (53 km) section Land acquisition for 1297 acre Private land needs to be expedited.</p>	<p>69 acres of GM land received .</p> <p>Acquisition of 303 acres Raiyati land , Nodal agency directed to submit the application by 30.5.15.to DC Chatra as per New LARR Act 2013.</p> <p>Secretary Revenue and Land reforms inform that the proposal of 21.78 acres of GM land is being put up before Cabinet today. 152.89 acre GMJJ land ,Nodal officer forest directed to receive the proposal from CF and within 15 days will send the proposal to GOI. DC Chatra directed to look into the matter of 2.65 acres whether it is Raiyati or GM land. Dc asked to complete this work by 15 July 15.</p>
8	Koderma-Ranchi	Railways		

*Handwritten marks: a checkmark and a squiggle.*

	<p>new line project</p>	<p>Construction of 189Km long Koderma-hazaribagh-Barkakana-Ranchi new line on cost sharing basis with Govt. of Jharkhand. Project is important for coal evacuation also</p> <p><b>Issue(Jharkhand)</b> Acquisition of 22.11 acre land in 4 villages (involving govt and riyati land) is required on priority as completion of ROB on Koderma-Hazaribagh section is holding commissioning of project. Koderma-Hazaribagh targeted for commissioning in 2013-14.</p>	<p><b>Latest Decision &amp; Minutes</b></p> <p>Pending for framing of Rules under the Land Acquisition Act 2013.</p> <p>DC, Hazaribagh reported that matter not pending with Dist. level. An area of 1.745 acres for notification under new L.A. Act has sent to Govt. vilde letter no, 516, dt 31.07.14.</p> <p>1.Koderma D.C. to pursue with Revenue Department the proposal for rate approval. 2.D.C. Hazaribagh to get the remaining (10 per cent ) work done for the over bridge at Padma. (20-01-2015) Issue Considered</p> <p><b>Ramgarh District –</b> Raiyati Land – 110.935 acres to be acquired in New L.A. Act. GM Land – 16.51 acre has been transferred. GMJJ Land – 68.23 acre NOC has been issued</p>	<p><b>District Ramgarh:</b></p> <p>Railways asked for details about Jamabandhi No, Raiyat name, etc from CO, Mandu and CO, Patratu for submitting LA requisition. DC, Ramgarh asked to give details with 15 days.</p> <p><b>District Ranchi:</b></p> <p>Railways asked for details about Jamabandhi No, Raiyat name, etc from CO, Angara for submitting LA requisition. DC, Ranchi asked to give details with 15 days</p> <p>Acquisition of 110 acres of Raiyati land , Nodal agency directed to submit the application within 10 days.</p>
--	-------------------------	--	---	---

h

~

9	<p>To augment the iron ore production capacity of Gua Iron Ore Mine of SAIL from 2.4 MT to 10 MT including installation of Beneficiation and Pellet Plant facilities at Gua, Jharkhand.</p>	<p>Steel Steel Authority of India Limited (SAIL), a Maharatna company, is currently implementing Modernisation &amp; Expansion plan to enhance its annual Hot Metal production capacity from the present 13.8 Million Tonnes (MT) to 23.46 MT. Accordingly, the annual requirement of iron ore will also increase to about 39 MT from the present level of 24 MT. SAIL at present is operating nine iron ore mines in the State of Jharkhand, Odisha and Chhattisgarh to meet the requirement of iron ore. To meet the increased requirement of iron ore, SAIL is increasing the capacity of existing mines in Jharkhand and Odisha to their full potential. Gua iron ore mine consisting of four leases, namely Duargaiburu, Jhillingburu I, Jhillingburu II and Topailore, located in the State of Jharkhand, is linked to the eastern sector steel plants of SAIL at Burnpur, Rourkela, Bokaro and Durgapur for supply of iron ore. The project involves an investment of approximately Rs 3000 Crore for augmenting the iron ore production capacity of Gua iron ore mine, installation of a beneficiation plant of 12.5 Million Tonnes Per Annum (MTPA) and a Pellet Plant of 4 MTPA. This pellet plant will also be the first captive pellet plant of SAIL.</p>	<p><b>Latest Decision &amp; Minutes</b> The representative PP informed that the pending issue is FC II clearance relating to additional area of 361 ha for which compliance of FC I report is pending with State Govt. of Jharkhand. (17-02-2015) Issue Considered</p> <p><b>Latest Decision &amp; Minutes</b> 1. Stage-2 approval for pre-broken 274.691 ha. granted by MoEF,GoL 2. Stage-1 approval for fresh 361.295 ha. granted by MoEF, Got. Compliance of conditions pending with User Agency. In the light of Section-8A(5) of MMDR Amendment Ordinance, 2015 dated 12.01.2015 the period of said leases, where mineral is used for captive purpose are deemed to have been extended upto a period ending on 31.3.2030 with effect from the date of expiry of the period, if any or a period of fifty years from the date of grant of such lease, whichever is later, subject to the condition that all the terms and conditions of the lease have been complied with. It has been intimated by Deputy Commissioner of West Singhbhum that record for lease renewal in 8 cases of sale of surface lease had been sent to Deputy Commissioner. Again by rectifying the error and calculating the commercial rate including salami etc., records has been sent to Deputy Commissioner, Singhbhum (Kolhan) Sub-division, Chaibasa with recommendations vide letter No. 4 (a) and 5 (a) dated 17.1.15 and it has been sent to Principal Secretary, Department of Revenue and Land Reforms. Ranchi regarding lease renewal vide their letter no.32(b) and 33(b) dated 19.01.2015.</p>	<p>This is pending at Gol level</p>
---	---	---	---	-------------------------------------

10

11

		<p><b>Issue(Jharkhand)</b> Saranda Wildlife Management Plan approval is pending with the State Government.</p> <p><b>Issue(Jharkhand)</b> A. Recommendations of the State Govt. for approval of MoEF for grant of: 1. Stage-II FC for already broken up area of 274.691 Ha 2. Stage-I FC for 635.986 ha as per direction of CCI. B. Renewal of Leases</p>	<p>Decision DC, Chaibasa informed that surface lease renewal application have been sent to revenue department. Principal Secretary, Revenue was requested to dispose the matter within 60days.</p> <p>Principal Secretary, Revenue was requested to post/give the power for DLAO. Stage-II clearance is pending at RCCF level. Principal Secretary, Forest was requested to look into the matter for timely submission (20-01-2015) Issue Considered</p>	<p>Secretary Revenue and Land reforms is requested to look into the matter and resolve the issues.</p>
10	Tilaiya Ultra Mega Power Project	<p>Power Jharkhand Integrated Power limited, a Special Purpose Vehicle (SPV) and a wholly owned subsidiary of Reliance Power is implementing 4000 MW Tilaiya Ultra Mega Power Project (TUMPP) based on Super Critical Technology at Tilaiya Village, Hazaribagh District, Jharkhand. Tilaiya UMPP is fourth in the series of nine UMPPs of 4000 MW capacity each at coal mine pit-head and coastal locations across the country. These projects are being developed under the UMPP policy of Govt. of India. The project was awarded through the International Competitive Bidding (ICB) Process based on lowest levelised tariff for 25 Years. The entire Capacity from the Project has been contracted to 18</p>	<p><b>Latest Decision &amp; Minutes</b> The proposal for forest land diversion for Kerendari B &amp; C Coal Block is under consideration of GoJ. (20-01-2015) Issue Considered</p>	<p>Unilateral decision of project proponent to drop the project. Min. of Power to decide on project proponent.</p>

h a

	<p>distribution companies across 10 States for a term of 25 years. Ministry of Coal, Govt of India, has allocated Kerendari BC coal mines for TUMPP. The project is in development phase land and acquisition is in progress</p> <p><b>Issue(Jharkhand)</b> The application for the forest land diversion for the coal block was submitted in May 2011. The application has been processed at the district and state level. The proposal is yet to be recommended by the state forest dept to MoEF for consideration and approval by Forest Advisory Committee.</p>		
	<p><b>Issue(Jharkhand)</b> The Application for land acquisition was first submitted in Feb 2009, and revised application was submitted in May 2011. The Proposal is still with State Revenue department for initiation of the LA Process under LA Act 1894. As per PPA, the procurers (Govt of Jharkhand being the lead procurer) need to achieve up to issuance of Section 9 notification for the coal block land within 6 months of the handing over of the project to the successful bidder (i.e. Feb 2010).</p>	<p><b>Latest Decision &amp; Minutes</b> Proposal for diversion of forest land for approach road to UMPP is under consideration of RCCF, Hazaribagh. Status of land to be acquired (in Acres) Total land - 1575.42 Forest land - 1194.27 Raiyati Land- 188.77 GM JJ - 26.11 GM Khas/Aam - 166.27 (20-01-2015) Issue Considered</p>	
	<p><b>Issue(Jharkhand)</b> JPL completed the EIA/EMP studies for the captive coal block as per ToR issued by MoEF and submitted the draft to JSPCB. JSPCB conducted the Public Hearing and forwarded the Proposal to</p>	<p><b>Latest Decision &amp; Minutes</b> Public hearing has been fixed on 2.3.2015. DC &amp; SSP to ensure that public hearing is conducted and maintain law &amp; order. (20-01-2015) Issue Considered</p>	

to a

		MoEF for further processing. The Proposal was considered in the 57th EAC meeting in Sep '12. Environmental Clearance for the coal block is still awaited		
		<b>Issue(Jharkhand)</b> As per PPA, PFC being the nodal agency ought to secure Stage-I clearance for the Forest Land and hand over the entire land required for the plant within 6 months of handing over to the successful bidder (i.e. Feb 2010). Transfer of Forest land by forest Department, Govt. of Jharkhand, to Tilaiya UMPP is pending owing to clearance from MoEF regarding the Compensatory Afforestation on degraded forest land.		
		<b>Issue(Jharkhand)</b> The application for land acquisition for approach road was submitted in May 2012. The application lapsed due to delay in processing and has been re submitted in Jul 2014 as per new Land Acquisition Act. Proposal is pending with DC Hazaribagh.	<b>Latest Decision &amp; Minutes</b> Regarding cost of degraded forest land to be used under CA, comments from Revenue and Land Reforms Department has been sought for. 11.05 Forest Land Proposal has been sent to Government of India vide Departmental letter No.3162 dated 30.7.12. Redressal Report has been received vide letter No. 3163 dated 8.8.2014 from Principal Chief Forest Conservator on the queries raised by Eastern Region Department of Ministry of Environment and Forests letter no JHC0232/2012 dated 20.9.12. Regarding Water supply from Tilaiya Dam , Report was sought from the Water Resource Department , which has been received and is under consideration at Department level. 491.11 Forest land Forest land has been released vide Department letter No.1489 dated 21.4.2011.	



			<p>The order regarding releasing of forest land has been cancelled vide department letter No.2055 dated 2.6.2011. It was directed by Government of India vide letter no.11.44/2013 -FC (PT-II) dated 13.1.14 that besides the compensatory afforestation, the price of land will also be taken from the user authority in Ultra Mega Power Project. Comments of the Revenue and Land Reforms Department vide Departmental letter No.55 dated 7.1.2015 regarding determining the price of forest land. <b>1742.5 forest land Proposal has been received from PCCF vide letter No.24 dated 3.1.2013.</b> Proposed project is a project of Government of india Undertaking or it will be treated as private project. In this regard guidelines has been received vide GOI letter no11.144/2013 - FC(P.T.II) dated 13.1.2014. Accordingly, compliance report has been sought vide letter 2540 dated 2.6.14. Clarification report on the query has been received from PCCF. It is under consideration at department level.</p>	
		<p><b>Issue(Jharkhand)</b> The Forest Diversion Proposal (64 Acres) for approach road of Power Plant was submitted in May 2012. The Proposal is pending with Divisional Forest Office, Hazaribagh (west) for recommendation to State Forest Department since then.</p>		
11	TATA Power-3X660 MW Tiruldih Thermal Power Project	<p>Power</p> <p><b>Issue(Jharkhand)</b> Tata Power has been allocated 55 MCM of water (32 MCM from downstream of Chandil dam in Subarnarekha river &amp; 23 MCM in the upstream of Chandil dam in subarnarekha river). We have already</p>	<p><b>Latest Decision &amp; Minutes</b> Water Resources Department to resolve allocation of water. (20-01-2015) Issue Considered</p>	<p>Principal Secretary Water resources Department requested to look the matter and resolve the issues.</p>

h n

		<p>completed detailed engineering study for water availability in Subarnarekha basin. Subsequently, a presentation was made to WRD where we technically explained the advantages of drawing 55 MCM of water directly from Chandil reservoir. Tata Power is yet to receive the letter from WRD, GoJ for permission to draw 55 MCM of water directly from Chandilreservoir.After the receipt of this letter further technical study will be conducted for drawl of 55 MCM of water from Chandil reservoir which will be submitted to WRD for further approval.</p>		
		<p><b>Issue(Jharkhand)</b>  Delay in land acquisition through LA Act: Application has been made on 07.01.2013 to DC-Office, Gram sabha completed on 13.09.2013, sec 40(2) procceding have been forwarded by DC-Saraikela to L&amp;R Deptt. GoJ on 18.10.2013. Issue: From october-2013 onwards there is no visible progress. We are already lagging behind the schedule and if any further delay happens in Land acquisition under LA Act, we would not be able to meet our target for financial closure and starting of project activity. We would also like to bring it to your kind notice that as per valid MoU with GoJ, we were ascertained of all the required support in land acquisition and various other statutory clearances from GoJ for the said project.</p>	<p><b>Latest Decision &amp; Minutes</b>  Court proceedings are obstructed due to Assembly election. 52 cases under Section 49 of CNT Act are pending in the Court of Deputy Commissioner Saraikela, Kharsawan, in which a total raqba of 90.4207 acre is involved. Hearing of these cases is being conducted expeditiously. A record for effor rectification by the letter no.714(B) dt 13.6.14 of the Secretary to Commissioner Singhbhum (Kolhan) Division, Chaibasa has been received, in whicvh 5.90 acre land has not yet been received from Regional Officer, Kukudu. An official letter No.157/Bhu a dated 8.11.14 for the social impact assessment of the total 1250.00acre land in MaujaKuda , Podka, Chaura and Gundaldih under the Kukudu region has been sent to Principal Secretary, Revenue and Land Reforms Department, Jharkhand Ranch, action on which under the new Act , LARR Act 2013 is going on (20-01-2015) Issue Considered</p>	<p>. User Agency has not submitted LA requisition with DC.</p>

to a

		Tata Power has entered into MoU with GoJ for setting up coal based 3X660 Mw supercritical thermal power project in SaraikelaKharsawanDist of Jharkhand. The water allocation of 55 MCM has been allocated from water resoruce department GoJ, Civil Aviation clearance for chimney has.	Jharkhand Delay in <b>Extension of MoU</b> with State Govt.: Tata Power has entered into anMoU with the State Govt. for establishment of coal based power projects in the state of Jharkhand on 5th October 2005.	Principal Secretary Energy Department requested to put up the matter before HPC in last week of June 2015.
12	1050 MW Maithon Right Bank Thermal Power Project at Maithon	Power Maithon Power Limited (MPL ), a joint venture of The Tata Power Company Limited and Damodar Valley Corporation, has set up 1050 MW thermal power project at Maithon, Dhanbad, Jharkhand. Both the Unit 1 and 2 have commissioned on 1st September, 2011 and 24th July, 2012 respectively <b>Issue(Jharkhand)</b>	<b>Latest Decision &amp; Minutes</b> Forest land released No forestry issue pending. Dhanbad informed that MPL has D.C, applied for mutation for 3 villages Yet one village (Paludih), mutated in favour of DVC. The mutation of rest two village will be completed very soon. 115acre G.M Land-In compliance of Revenue & land Reforms Department latter no. 2281, dated 09.06.2014, a latter has been sent to DVC for surrender of G.M .land (letter no. 2134. dated 30.09.2014). <b>Latest Decision &amp; Minutes</b> 1. DLAO to be posted by Revenue Department.  2. DVC to provide schedule by 31.3.2015. DC, submitted that all mutation work will be done by 31May 2015. (20-01-2015) Issue Considered	DLAO to be posted by Revenue Department. DC, is asked to complete all mutation work by 15 July 2015.  MPL has not complied the order of Revenue Dept to surrender the land as per letter No: 2134. dated 30.09.2014.  DVC informed that R&R plan for KTPP is submitted to DC, Koderma. Revenue Secretary requested to follow up the case and to give approval of R&R plan.
13	Pakri-Barwadih Coal Block Power  Ministry of coal allocated the Pakri-Barwadih coal block to NTPC on 11.10.200	<b>Issue(Jharkhand)</b> Transfer of balance 142 acres of GM(Govt.) land - pending with Revenue Department, Jharkhand, since Jan.2011. Total- 644 acres, Approved - 502 acres, Pending - 142 acres	<b>Latest Decision &amp; Minutes</b> Principal Secretary, Land Reforms and Revenue Department was requested to look into the pending matter for transfer of 142 acres of the GM land which is pending since 2011. Proposal of 31.07 acre out of 142 acre of GM land has been approved by State cabinet.. (20-01-2015) Issue Considered	Rate fixation of GM land by DC, Hazaribagh as per circular.

b a

		<p><b>Issue(Jharkhand)</b>  No policy for encroachers available in Jharkhand State for the following . In Govt. land and GM jungle-jhari land - for less than 30 years and b. In forest area - for those not covered under Forest Rights Act, 2006 There are encroachers residing on coal block area for a period of less than as well as more than 30 years. NTPC is ready to pay compensation to these encroachers based on policy guidelines of the State Govt. While there are policy guidelines available in the State of Jharkhand for compensation, rehabilitation and resettlement of the encroachers residing on GM land and GM-jungle-jhari land for more than 30 years, no policy guidelines exist for encroachers residing on such land for less than 30 years as well as on forest land, for those not covered under Forest Rights Act, 2006. State Govt. of Jharkhand may kindly issue policy guidelines for such encroachers and Dist. Admn. may kindly certify the list of these</p>	<p><b>Latest Decision &amp; Minutes</b>  Notified forest land released. No forestry issue pending.</p> <p>Principal Secretary, Land Reforms and Revenue Department was requested to look into the pending matter for transfer of 142 acres of the GM land which is pending since 2011.</p> <p>. DC &amp; SSP, Hazaribagh was directed to review law and order for ensuring that work proceeds without any disturbance.</p> <p>DC, Hazaribgh to ensure completion of work by 31March 2015. NTPC to ensure work starts in full Capacity. (20-01-2015) Issue Considered</p> <p>Proposal of 31.07 acre out of 142 acre of GM land has been approved by State cabinet.</p>	<p>DC &amp; SSP, Hazaribagh was directed to review law and order for ensuring that work proceeds without any disturbance</p> <p>Representative of NTPC inform that mining contact is under process of award to be finalised within one month.</p>

ke  
n

		encroachers for payment of compensation by NTPC.		
14	Chatti-Bariatu coal block	<p>Power</p> <p>Ministry of coal allocated the Chatti-Bariatu coal block to NTPC on 25.01.2006, it has Geological reserves of 194 MT, Production Target - Feb.2015 Annual rated capacity - 7 MTPA, Project Status as on 25.07.13 • Geological Report available. Mining Plan approved by MOC. • Environment clearance accorded by MOEF. • Stage-I &amp; II forest clearances accorded by MOEF. • MDO appointed. • All notifications for mining area land acquisition completed. RAP approved by NTPC Board. Payment for 190 acres of land compensation disbursed to project affected families till date. • Govt. of Jharkhand has approved transfer of 66 acres of Govt. land. • Total expenditure of approxRs 95 Cr. incurred so far.</p> <p><b>Issue(Jharkhand)</b></p> <p>Transfer of balance 133 acres of GM(Govt.) land - pending with Revenue Department, Jharkhand, since Jan.2011. Total- 199 acres, Approved - 66 acres, Pending - 133 acres.</p>	<p><b>Latest Decision &amp; Minutes</b></p> <p>Proposal of 132.64 acre GM land has been approved by State cabinet. Notified forest land released . Allotment of Chatti-Bariatu Coal Block (NTPC) has been quashed by the order of Hon'ble Supreme Court. (20-01-2015) Issue Considered</p> <p><b>Latest Decision &amp; Minutes</b></p> <p>Coal Block cancelled as per Supreme Courts order dated 24.08.2314 85 24.09.2014. D.O Hazaribaah reported that details of encroachers in ChattiBariatu Coal mining project Hazaribagh as below. 1- Forest land-As survey number of encroacher- 137, area of land -209.31 2. GM, JJ- Number of encroachers -35, area of land -38.445,. 3. G.M Khas- Number of encroachers-437 area of the land-190.935.</p> <p><b>Latest Decision &amp; Minutes</b></p> <p>Proposal for 132. 64 acres of GM land has been approved by State Cabinet. 2. Since Coal block has been de allocated, no immediate action is required. (20-01-2015) Issue Considered.</p>	Issue over.
15	Kerandari Coal Block	<p>Power</p> <p>Ministry of coal allocated the Kerandari coal block to NTPC on 25.01.2006, it has Geological reserves of 285 MT, Production Target - Aug.2015 Annual rated capacity - 6 MTPA, Project Status</p>		No issues pending at State Govt.

		<p>as on 25.07.13 • Geological Report available. Mining Plan approved by MOC. • Environment Clearance accorded by MOEF. • Stage-I forest clearance accorded by MOEF. Stage-II proposal is under process at RCCF, Hazaribagh. • MDO – Under tendering. • All notifications for mining area land acquisition completed. RAP approved by NTPC Board. Payment for 106 acres of land compensation disbursed to Project Affected families, till date. • Govt. of Jharkhand transferred 106 acres of Govt. land to NTPC. • Total expenditure of approxRs 119 Cr incurred so far.</p>		
		<p><b>Issue(Jharkhand)</b>  No policy for encroachers available in Jharkhand State for the following a. In Govt. land and GM jungle-jhari land - for less than 30 years and b. In forest area - for those not covered under Forest Rights Act, 2006 There are encroachers residing on coal block area for a period of less than as well as more than 30 years. NTPC is ready to pay compensation to these encroachers based on policy guidelines of the State Govt. While there are policy guidelines available in the State of Jharkhand for compensation, rehabilitation and resettlement of the encroachers residing on GM land and GM-jungle-jhari land for more than 30 years, no policy guidelines exist for encroachers residing on such land for less than 30 years as well as on forest land, for those not covered under</p>	<p><b>Latest Decision &amp; Minutes</b>  Allotment of Kerandari Coal Block (NTPC) has been quashed by the order of Hon'ble Supreme Court. Latest Decision &amp; Minutes No immediate action is needed in view of deallocation of coal block. (20-01-2015) Issue Considered</p>	

to ~

		<p>Forest Rights Act, 2006. State Govt. of Jharkhand may kindly issue policy guidelines for such encroachers and Dist. Admn. may kindly certify the list of these encroachers for payment of compensation by NTPC.</p> <p><b>Issue(Jharkhand)</b> Transfer of balance 161 acres of GM (Govt.) land - pending with Revenue Department, Jharkhand, since Jan.2011. Total- 254 acres, Approved - 93 acres, Pending - 161 acres.</p>	<p><b>Latest Decision &amp; Minutes</b> Proposal for 132. 64 acres of GM land has been approved by State Cabinet. 2. Since Coal block has been deallocated, no immediate action is required. (20-01-2015) Issue Considered</p>	
16	Rohini OC	<p>Coal Rohini OC - CCL This is a coal mining project submitted for Stage-I Forest Clearance. This project is part of CCI Note vide Case No.4/CCInvest/2013 dated 20-02-2013 <b>Issue(Jharkhand)</b> This is a coal mining project submitted for Stage-I Forest Clearance.</p>	<p><b>Latest Decision &amp; Minutes</b> Reply of query raised by MoEF, Gol is under consideration of PCCF. <b>Latest Decision &amp; Minutes</b> 1.Principal Secretary, Forest to dispose of query raised by MOEF within one month. (20-01-2015) Issue Considered.</p>	DC is directed to finalise the settlement of GMJJ land ownership issue.
17	Kedla UG	<p>Coal Kedla UG - CCL This is a coal mining project submitted for Stage-II Forest Clearance. This project is part of CCI Note vide Case No.4/CCInvest/2013 dated 20-02-2013 <b>Issue(Jharkhand)</b> Proposal for diversion of 168.5 ha was accorded Stage-I approval on 4.4.2011. Compliance report received without</p>	<p><b>Latest Decision &amp; Minutes</b> Compliance of conditions of Stage-1 approval sent to MoEF, Got vide Go.,1 letter no. 6117 dt. 28.11.2007. Gol vide letter no. 8-5512003FC dt. 11.11.2012 asked for submission of resolution of Gram Sabha. Reply of query not received from user agency.</p>	Nodal officer of Forest department directed to review resolve all the matter with DFO & CCL on 18.6.15.

		documentary evidence in support of settlement of rights under the Forest Rights Act, 2006. MoEF vide letter dated 12.10.2012 requested the State Govt. to submit the said documents. The same are still awaited. Another proposal for diversion of 29.19 ha of forest land was accorded Stage-I approval on 27.11.2006. Report on compliance to conditions stipulated in the stage-I approval received from the State Government without details of transfer in ad-hoc CAMPA of funds realised from the user agency. The same is awaited from the State Government.		
		<b>Issue(Jharkhand)</b> This is a coal mining project submitted for Stage-II Forest Clearance	<b>Latest Decision &amp; Minutes</b> MoEF, Gol has directed to treat it as open cast project and realise C.A. and NPV and submit compliance. Reply not received from user agency. Decision. Secretary Forest was requested to resolve remaining issues within one month. CA and NPV to be deposited by CCL & Demand note be raised by forest department. (20-01-2015) Issue Considered	
18	Murlidih OCP	<b>Coal</b> Murlidih OCP - BCCL This is a coal mining project submitted for Stage-I Forest Clearance. This project is part of CCI Note vide Case No.4/CCIInvest/2013 dated 20-02-2013 <b>Issue(Jharkhand)</b> Report on satisfactory compliance to conditions stipulated in the stage-I approval is awaited from the Government of Jharkhand for stage-II approval.	<b>Latest Decision &amp; Minutes</b> FRA DGPS map & approved mine plan is still pending with BCCL. Related matter is pending at user agency level. Decision User agency directed to submit mining plan to nodal officer within one month. (20-01-2015) Issue Considered	Nodal officer of Forest department directed to review and resolve all the matter with DFO & CCL by 15 July.



19	Saunda - D	<p>Coal Saunda - D - CCL This is a coal mining project submitted for Stage-I Forest Clearance. This project is part of CCI Note vide Case No.4/CCInvest/2013 dated 20-02-2013 <b>Issue(Jharkhand)</b> This is a coal mining project submitted for Stage-I Forest Clearance.</p> <p><b>Issue(Jharkhand)</b> Report on satisfactory compliance to conditions stipulated in the stage-I approval is still awaited from the State Government.</p>	<p><b>Latest Decision &amp; Minutes</b> DC, Ramgarh was directed to re-send the Gram Sabha proceeding within Ten days. (20-01-2015) Issue Considered</p> <p><b>Latest Decision &amp; Minutes</b> Stage-I compliance pending. Gram Sabha proceeding has not yet been received in this office. Latest Decision &amp; Minutes DC, Ramgarh was directed to re-send the Gram Sabha proceeding within Ten days. (20-01-2015) Issue Considered</p>	<p>Nodal officer of Forest department directed to review resolve all the matter within one month.</p>
20	Urimari OC	<p>Coal Urimari OC - CCL This is a coal mining project submitted for Stage-I Forest Clearance. This project is part of CCI Note vide Case No.4/CCInvest/2013 dated 20-02-2013 <b>Issue(Jharkhand)</b> This is a coal mining project submitted for Stage-I Forest Clearance</p>	<p><b>Latest Decision &amp; Minutes</b> Compliance of stage-1 approval not received from user agency. Latest Decision &amp; Minutes User agency was directed to submit compliance of stage-I clearance. (20-01-2015) Issue Considered.</p>	<p>Nodal officer of Forest department directed to review resolve all the matter within one month.</p>
21	Road and bridge construction	<p>Road Transport and Highways</p> <p>1. Chandrapura gomia road, This is a work entrusted to RCD govt. of Jharkhand, the work has been awarded by govt. of Jharkhand on 24-02-2014. 2. Construction of two number bridges one at rajrappa area and second at kunnar river near govindpur phase 2 OCP.</p>	<p><b>Latest Decision &amp; Minutes</b> Issue relates to Govt. of Jharkhand. (17-02-2015) Issue Considered</p>	

		<p>3. High level bridge over damodar river in tandawa-ray-khalari road under piparwa area. The actual project cost is 141 crore</p> <p><b>Issue(Jharkhand)</b> Jharkhand govt to expedite submission of details like project cost, agency charges , consultancy charges to CCL.</p> <p><b>Issue(Jharkhand)</b> Govt of Jharkhand to expedite the work for early completion.</p>	<p><b>Latest Decision &amp; Minutes</b> Issue relates to Govt. of Jharkhand. (17-02-2015) Issue Considered</p>	<p>Principal Secretary RCD, requested to look into the matter and finalise the DPR.</p>
22	Jharia Master Plan	<p>Coal Master Plan Dealing with Fire, Subsidence and Rehabilitation in Jharia Coalfields within the leasehold of Bharat coking Coal Limited(BCCL</p> <p><b>Issue(Jharkhand)</b> Strengthening of JRDA Rehabilitation of non BCCL persons in Jharia Coalfield are of utmost importance and JRDA is not able to rehabilitate non-BCCL persons due to several problems like:-</p> <p>(i) They are not able to acquire land for making rehabilitation houses.</p> <p>(ii) BCCL has given NOC for 849.68 acre land for making rehabilitation houses by JRDA in and around Belgoriamouza. But JRDA could not take possession of this land on the pretext that "Persons from whom land has been acquired wants employment"</p>	<p><b>Latest Decision &amp; Minutes</b> JRDA is taking action on this and advertisement have been published for the following posts and applications have been received in response of it. Selection Committee has been constituted for all posts and applications are being examined: Chief Executive Officer- 1 Administrative Head-1 Legal Officer-1 Junior Engineer-2 Ameen-3 Clerk-2 Computer Operator Latest Decision &amp; Minutes CCL, CMD was requested that his presence as a member of the JRDA in meeting of JRDA would ensure that most issues get resolved at the JRDA itself. (20-01-2015) Issue Considered.</p>	<p>DC reported that HPC approval for invoking emergency section 40 of LARR Act is pending at GoI level.</p>

		<p>(iii) Then BCCL gave NOC for 86.44 acre land in Bhuli Township where all infrastructure is available. But JRDA could not take possession mentioning law and order problems.</p> <p>(iv) JRDA demanded money for purchase of land which was provided by BCCL. But they are neither able to take possession of the land nor able to purchase more land.</p> <p>(v) JRDA is working with only 29 persons on deputation against sanctioned strength of 108 persons. Therefore sufficient manpower is required to be provided in JRDA immediately to cope up the rehabilitation jobs.</p> <p>(vi) JRDA is headed by Commissioner, Chotanagpur as Chairman of JRDA and Dy.Commissioner, Dhanbad as MD of JRDA who are burdened by the administrative and law order jobs of the district and therefore less priority is being given to JRDA jobs. As such, some independent senior level IAS officer may be posted in JRDA to look after the jobs of JRDA for faster decision and smooth functioning.</p>		
		<p><b>Issue(Jharkhand)</b> SHIFTING OF RAJPUTI BASTI 627 bighas(209 acres) of coal bearing land was inherited by BCCL at Kenduadih under Coking Coal Mines Nationalisation Act, 1972. The area is critically endangered due to fires and subsidence</p>	<p><b>Latest Decision &amp; Minutes</b> There are some families in the Rajput Basti which consider themselves as legal raiyats whereas BCCL says that as per the Order of Honble Supreme Court, there is no legal raiyat in the Rajput colony. The operative part of the order of Honble Supreme court is as under- Defendants/respondent are</p>	

*pe* *a*

		<p>and requires rehabilitation of people from this area to non-coal bearing area for safety of the people. There are about 5000 families residing in Kenduadih-Rajput Basti, located over this area. BCCL filed 1st petition in lower court for possession of the land in the 1982, and later on in the High court. State Government claimed ownership of the land as per Bihar Reforms Act and filed a suit. However, Hon'ble Supreme Court of India passed Decree in favour of BCCL in 14.5.1994 (appeal no. 840/1988) for the physical possession of land to BCCL. Eviction case was filed against the encroachers on the said land and court of Estate Officer passed order for eviction under PP Act, 1971. Eviction of encroachers did not materialize despite communications to District Administration, Dhanbad. Again, BCCL filed writ petition No. 534/2006 in Jharkhand High Court in 2006 for enforcement of decree passed by Hon'ble Supreme Court. But, D.C., Dhanbad filed affidavit in Oct, 2006 before Jharkhand High Court that encroachers can be evicted only after provision of rehabilitation site. Meanwhile, the danger of fire and subsidence aggravated in and around this area.</p>	<p>hereby permanently restrained from interfering with the possession of the plaintiff over the entire land of Khewat No.-11 of village Kenduadih. Efforts are being made to shift the affected families of Rajput Basti to Belgadia and meetings are being conducted by JRDA for this too. Approx. 600-700 residence will be prepared in Belgadia in March-April, 2015 and then the people of the Rajput Basti will be motivated to shift there. (20-01-2015) Issue Considered</p>	
		<p><b>Issue(Jharkhand)</b> SLOW PROGRESS OF MASTER PLAN IMPLEMENTATION:</p>	<p><b>Latest Decision &amp; Minutes</b> Issues not related to Forest &amp; Environment Department.</p>	

le ✓

		<p>1.JRDA/District Administration have to acquire a total 1105 Ha. of land for implementation of Master Plan.</p> <p>2.BCCL has provided total fund of about Rs 314.88 crores (during the period from 2004 to Sep, 2013) as a corpus fund including land acquisition.</p> <p>3.However, JRDA has utilized only about Rs. 288.82 crores till 31st July, 2014.</p> <p>4.Actual physical possession of the land is very less and it needs to be expedited so that rehabilitation of families from the fire and subsidence affected areas may be done at the earliest for smooth implementation of Master Plan and for safety of persons residing in endangered areas.</p>	<p>1. 849.68 Acre land which is previously acquired from Mukund Overcast Project has been provided NOC by the BCCL but it is not possession in JRDA</p> <p>2. 86.44 Acre of land at Bhulli could not be taken in position by the JRDA due to resistance of Raiyat. High Power Central Committee advised that " Chairman Advised that Government of Jharkhand could explore taking action under survey and settlement rules in the absence of proper record and settle the issue afresh so as to facilitate further action. A letter has been returned to DLAO, Dhanbad for the purpose.</p> <p>3. A proposal of 352.27 Are of Raiyati land has been sent to DLAO, Dhanbad for action. Action at DLAO label is stand still due to new Land Acquisition Act, 2013 As per JRDA hurdle in acquisition of land is due to Poor Budgeting and Poor funding for it. Till date 14.92 Acre of land has been acquired on which rehabilitation activities are continuing (20-01-2015</p>	
		<p>Master Plan Dealing with Fire, Subsidence and Rehabilitation in Jharia Coalfields within the leasehold of Bharat coking Coal Limited(BCCL)</p>	<p>Jharkhand CLUSTER WISE LEASE RENEWAL: 1.Renewal of Mining Lease was applied in 2005 for different mines of BCCL. 2.Renewal application was returned back for want of EMP clearances 3.EMP clearances for all mines &amp; washeries have also been submitted. 4.Renewal of mining leases in cluster form has been submitted before Jharkhand Government on dated 09.07.2013 to DMO – Dhanbad 5.Mining lease has expired in the year 2002, 2003 &amp; 2005 6.Approval from Jharkhand Government in this respect is still awaited. 7.Recently DMO- Dhanbad has asked for submission of original lease documents along with</p>	

			<p>relevant Mauza Plans. We are arranging to collect these documents for submission.</p> <p>Latest Decision: The representative of MoC informed that the original documents are not available with BCCL since lease was signed prior to nationalisation. The same is also not available with State treasury. BCCL was advised to trace out the document and ensure submission. The representative of BCCL to be present in the next meeting. List for consideration on 24.6.2015.(19-05-2015)</p>	
23	Coal mining projects of CCL in Jharkhand	<p>Coal</p> <p>There are several coal mining projects in CCL which are pending due to land authentication, FRA etc.</p> <p><b>Issue(Jharkhand)</b></p> <p>Rohini OCP (105.67 Cr) (2.0 MTY) Forest proposal of 74.81 Ha was awaiting Stage-II clearance from MOEF. However, MoEF raised queries 2nd time on 21.11.14. Reply of CCL submitted on 27.11.2014 to State forest deptt. as well to MoEF. Compliance of the queries to be forwarded by State Govt. to MOEF for early stage-II clearance</p>	<p><b>Latest Decision &amp; Minutes</b></p> <p>All the authentication issued will be resolved the concerned DCs by 28 Feb 2015 and if needed by putting camps for verification.. (20-01-2015) Issue Considered</p>	All land authentication work has to be completed before 15 <sup>th</sup> July by DC
		<p><b>Issue(Jharkhand)</b></p> <p>Road and bridge construction (1000cr.)</p> <p>A) Govt of Jharkhand to expedite the work for early completion. B) Jharkhand govt to expedite submission of details like project cost, agency charges , consultancy charges to CCL. C) Govt of Jharkhand to expedite</p>	<p><b>Latest Decision &amp; Minutes</b></p> <p>Not related to Forest &amp; Environment Department. (20-01-2015) Issue Considered</p>	No issues pending