

**Proceedings of the CCIPMG meeting held under chairmanship of Chief Secretary, Govt. of Jharkhand, dated
16 March, 2016 at 02:30 PM**

Project ID/S .No/ Location	Project Name Project Cost Posted by Posted on	Sponsoring Ministry	Description	Issues (Recipient)-Created Date Recipients Comments Decisions & Minutes	Current Status	Latest Decisions and Minutes (16 March)
CS330000 3(51) Jharkhand	IOCL Project-Paradip-Raipur-Ranchi Pipeline Rs.1793 Crores dhootuk 30-04-2013	Petroleum and Natural Gas	Overall Physical Progress achieved is 72.1 percent. All major materials received at site. Pipeline laying is in progress. Compliance of conditions imposed in 1st stage Forest Clearance in progress for obtaining 2nd stage Forest Clearance. Delay in 2nd stage Forest clearance in Odisha and Jharkhand.	Issue(Jharkhand)-27-10-2015 The representative of IOC mentioned that there is an issue of acquisition of 1.33 acre of private land in village Anigara district Khunti pending. (Pragati Issue UID No. 504/3) Latest Decision & Minutes IOCL was asked to submit demand raised by DC Khunti within 15 days for payment to land owners. DC Khunti was directed to expedite the issue and complete land by January 2016. (23-11-2015) Issue Considered	Land & revenue - 3.99 acre Raiyati land (2.66 acre in Murhu Block and 1.33 acre in Khunti Block). Award has been declared for 3.99 acre and 20 lakh compensation has been distributed and 6 lakh will be distributed shortly.	DC Khunti was directed to handover the possession of rest of the land by 31 March 2016 to the User Agency.
CS360004 0(1379) Bihar	Eastern Dedicated Freight Corridor EDFC Rs.30357 Crores jsrailways 15-09-2015	Railways	a. Dedicated Freight Corridors are being developed to augment the rail transport capacity to meet the growing requirement of movement of freight traffic. These corridors will immensely improve efficiency of rail transport which will have a major bearing on the	Issue(Jharkhand)-22-12-2015 i. District HAZARIBAGH :- a. Disbursements not yet started. b. ROR of 2 villages (Sardhatanr and Mainukhar) not given by State Govt. Immediately required. c. District has not forwarded Government land resumption proposal (0.69 Ha) against which fund of Rs .0.36 Crore	Dist. Hazaribagh <ul style="list-style-type: none"> • 1.4 करोड़ रुपये वितरित किये गये। • 2 ग्रामों का RoR , DFCCIL को उपलब्ध करा दिया गया है। • Out of 2.2855 acre of GM Land. 	The Chief Secretary asked the all DC's to expedite the land acquisition in these type of linear project because land acquisition problem in small stretch of land may delay whole project.

logistics costs in the economy. The DFC project is being implemented by the Dedicated Freight Corridor Corporation of India Limited (DFCCIL), a Special Purpose Vehicle created in October, 2006. DFCCIL is a wholly owned PSU of the Ministry of Railways. Eastern DFC (EDFC) starts from Ludhiana and terminates at Dankuni in WB. Western DFC (WDFC) originates at JN Port near Mumbai and goes to Dadri in UP.

made available. ii. District KODERMA:- a. Disbursements of 7 villages where awards have been declared has not yet started. b. Estimate for 6.09Ha Government land not yet received. c. Structure valuation for 15 villages yet to be done by Ex. Engineer / PWD / Buildings to be advised accordingly. d. Joint Measurement for 6 villages to be done.

- 1.7055 acre GM land has been transferred.
- Also 0.25 acre of land is for Raiyat Manyta.
- Rest area of 0.33 acre has Masjid over it. The negotiation with anjuman Committee is going on

Dist. Koderma

- PAPs list का सत्यापन कार्य किया जा रहा है। तदोपरान्त Award घोषित किया जायेगा।
- DFCCIL से राशि अबतक अप्राप्त है।
- 12 ग्रामों का संरचना मूल्यांकन का कार्य हो गया है। 03 ग्रामों का एक सप्ताह में कर लिया जायेगा।
- Joint measurement मात्र 02 ग्रामों में किया जाना है, जिसमें से मुरियामा ग्राम का हो गया है एवं तिलैया का कार्य चल रहा है।

Forest Department -

- On Forest diversion proposal for 1.0931ha, DFO Giridih (East) has sought some essential details from

Koderma -
The company officials told that there is a dispute between company and revenue authorities on the nature /classification of land. It is resolved that the decision of the revenue authority is final in all these cases.

Giridih -

Payment should be made in 15 days, and possession to be given as soon as possible. DFCCIL was asked to strengthen the accounts section manpower to fasten the disbursement of compensation because compensation disbursement is delayed due to lack of manpower from DFCCIL side.

Hazaribagh -

Masjid is located in the site of the project. DC informed that a new masjid should be constructed before demolishing existing one. DFCCIL was asked to comply the direction of DC.

					<p>the User Agency. Reply from User Agency awaited</p> <ul style="list-style-type: none"> • Forest diversion proposal for 0.1417ha returned to User Agency by DFO, Dhanbad on 22.08.2015 for inclusion of Jungle-Jhar land in the proposal. Revised proposal not submitted by the User Agency 	
				<p>Issue(Jharkhand)-15-09-2015 Processing of forest proposals for 1.09 Ha in Giridih & 0.14 Ha in Dhanbad District. Latest Decision & Minutes Land acquisition compensation is slow. No disbursement in some districts. Secretary Revenue was asked to conduct co ordination meeting with DCs. (23-11-2019) Issue Considered</p>	<p>80% Disbursement already done. कुल रैयतों की संख्या-333 भुगतान किये गये कुल रैयतों की संख्या-239 05 रैयतों को भुगतान हेतु अभिलेख तैयार है। 56 मामलों में आपत्ति प्राप्त हुए है। 33 रैयत द्वारा Arbitrator के यहाँ आपत्ति दायर किया गया है। जिसका निष्पादन होने पर भुगतान किया जायेगा।</p>	
				Issue(Jharkhand)-22-12-	Land & revenue -	

				<p>2015 District DHANBAD:- a. Awards for only 31 villages out of 50 villages declared so far. No disbursement to PAPs so far while 1st award was declared on 20.10.2013. b. Out of total 25.38 Ha Govt. Land, no proposal forwarded to Government. Estimate for 18.84 Ha pending with district. ii. District GIRIDIH :- a. Slow disbursement of compensation to PAPs (Rs. 3.27 Crore disbursed till date out of Rs.21.87 Crore i.e. 14.95%).</p>	<p>Awards declared for 38 villages out of 38 villages. 19 PAPs amount of Rs. 9,57,380/- has been disbursed. Rest in process.</p> <p>Total area (15.988+4.875) acres has been transferred. Proposal (1.5025+5.65 acre) received for transfer of GM land. Land will be transferred within 1 month</p>	
CS370018 4(1399) West Bengal	Chichira - Kharagpur section on NH-6 Rs.1131.82 Crores jsroads 26-10-2015	Road Transport and Highways	Chichira - Kharagpur section on NH-6 in the State of West Bengal	<p>Issue(Jharkhand)-26-10-2015 Proposal for diversion of 54.556 ha forest land from Kharagpur and Jhargram Forest Divisions is under consideration of RO, MoEF, Bhubaneshwar. It is requested to expedite the forest clearance. Latest Decision & Minutes The representative of MoEF informed that additional information has been sought from the State Govt. vide letter dated 8.10.2015. (17-11-2015) Issue Considered</p>		
CS370019 4(1442)	Ranchi- Rargaon -Jamshedpur	Road Transport	4-laning of Ranchi- Rargaon -Jamshedpur	Issue(Jharkhand)-31-12-2015		The progress of the work is very slow and it

Jharkhand	section Rs.1479 Crores jsroads 31-12-2015	and Highways	section of NH-33	The State Govt promised NHA to provide land for the Ranchi bypass. However, till date, only 14 Km length has been provided out of 25 Km required		appears that concessionaire is not interested in executing the work. The matter may be taken up with the NHA.
CS350007 8(604) Jharkhand	1050 MW Maithon Right Bank Thermal Power Project at Maithon Rs.5500 Crores Maithon power 31-08-2013	Power	Maithon Power Limited (MPL), a joint venture of The Tata Power Company Limited and Damodar Valley Corporation, has set up 1050 MW thermal power project at Maithon, Dhanbad, Jharkhand. Both the Unit 1 and 2 have commissioned on 1st September, 2011 and 24th July, 2012 respectively.	Issue(Jharkhand)-31-08-2013 The Company possesses total land of around 1116 acres comprising of Private or Raiyati Land (565 acres), Government Land (GM Land) (115 acres) and Forest land (436 acres). The above land has been acquired by Government of Jharkhand (GoJ) for DVC to set up a 1050 MW Thermal Power Project at Maithon, Jharkhand. As per Shareholding Agreement dated 2nd September, 2005 executed between DVC and Tata Power, DVC has agreed to transfer the title in these lands in favour of the MPL after obtaining necessary approval from the State Govt. of Jharkhand, as per applicable laws. Approval of GoJ is pending for the following items- 1. Raiyati land of 565 acres has been leased to MPL by the DVC for 35 years which can be renewed thereafter. However, mutation of the same is pending for approval with the Dept of Revenue & land Reforms	Land & revenue - Meeting has been held with DCs and Officers of MPL. Mutation of 5 villages has been done out of 15 villages and remaining 10 villages document did not submit by MPL	Progress in the issue of mutation of land. Good progress in case of land acquisition, Payments done and land issue resolved, 89% land payment has been made. The chief secretary said that work should not be delayed. DC should help project to resolve the law and order issue. MPL was asked to submit documents for mutation in the remaining 10 villages.

(GOJ). 2. Approval for leasing out of GM Land of 115 acres in favour of MPL by DVC is pending with Dept of Revenue & land Reforms (GOJ) since 2008. 3. Out of 436 acres of Forest Land, GoJ has notified only 238.39 acres so far. Notification of balance 197.61 acres is pending with Dept of Revenue & land Reforms (GOJ).

Latest Decision & Minutes
 Representative of company raised the issue of Law and Order problem related to construction of railway line outside the boundary and it is pending for more than four years. DC Dhanbad was asked to hold meeting with Officials of Maithon Power Project and form a committee to solve this issue and to construct the railway line at the earliest. Representative of the company informed that no progress in mutation of land records in the name of the Company. Only 3 villages out of 15 villages are mutated. DC Dhanbad was asked to expedite the matter. (23-11-2015) Issue Considered

CS350016 5(847) Jharkhand	TATA Power- 3X660 MW Tiruldih Thermal Power Project	Power	Tata Power has entered into MoU with GoJ for setting up coal based 3X660 Mw supercritical	Issue(Jharkhand)-23-05-2014 Tata Power has been allocated 55 MCM of water (32 MCM		Plant will be commissioned in 2021. Allotted water has been
---------------------------------	--	-------	---	--	--	--

<p>Rs.12000 Crores tiruldih 23-01-2014</p>		<p>thermal power project in Saraikela Kharsawan Dist of Jharkhand. The water allocation of 55 MCM has been allocated from water resoruce department GoJ, Civil Aviation clearance for chimney has been obtained, TOR has been granted, Public hearing completed, EAC presentation completed. The total land requirement for project is 1243 acres out of which 450 acres private land has been acquired through will full sale and purchase and 130 acres of Tribal/OBC land application is with DC office for permission. Ther is no forest land in the identified plots. Out of 74 acres of GM land, for 5.8 acres 80% payment has already made for the remaining GM land application is with DC-office. Since the progress of land acquisition was unsatisfactory through will full sale purchase mode, we had gone ahead with application under LA act 1894, for which gram sabha has already been successfully</p>	<p>from downstream of Chandil dam in Subarnarekha river & 23 MCM in the upstream of Chandil dam in subarnarekha river). We have already completed detailed engineering study for water availability in Subarnarekha basin. Subsequently, a presentation was made to WRD where we technically explained the advantages of drawing 55 MCM of water directly from Chandil reservoir. Tata Power is yet to receive the letter from WRD, GoJ for permission to draw 55 MCM of water directly from Chandil reservoir. After the receipt of this letter further technical study will be conducted for drawl of 55 MCM of water from Chandil reservoir which will be submitted to WRD for further approval. Latest Decision & Minutes Principal Secretary Water resources Department requested to look the matter and resolve the issues. (17-06-2015) Issue Considered</p>		<p>surrendered as of now by the company but may require water after 5 or 6 years when plant will be commissioned after land acquisition (Of which progress is satisfactory).</p>
		<p>unsatisfactory through will full sale purchase mode, we had gone ahead with application under LA act 1894, for which gram sabha has already been successfully</p>	<p>Issue(Jharkhand)-23-01-2014 Delay in land acquisition through LA Act: Application has been made on 07.01.2013 to DC-Office, Gram sabha completed on 13.09.2013, sec</p>	<p>Land & revenue - Total area 982.91.130 acres Raiyati land requisition has been filed by project head, Tiruldih Thermal Power Project on</p>	

completed and sec 40(2) proceedings have been forwarded from DC office to Land and revenue dept. GoJ. LA subcommittee meeting is awaited which will be followed by LA committee approval. We have carried out Social impact assessment study through reputed institute. In the engineering activity front we have completed hydrology, hydrogeology, satellite imagery survey and Topography and geotechnical survey are in progress. Site office is operational.

40(2) proceedings have been forwarded by DC-Saraikela to L&R Deptt. GoJ on 18.10.2013. Issue: From October-2013 onwards there is no visible progress. We are already lagging behind the schedule and if any further delay happens in Land acquisition under LA Act, we would not be able to meet our target for financial closure and starting of project activity. We would also like to bring it to your kind notice that as per valid MoU with GoJ, we were ascertained of all the required support in land acquisition and various other statutory clearances from GoJ for the said project.
Latest Decision & Minutes
DC East Singhbhum was directed to expedite the issue. (23-11-2015) Issue Considered

dated-28.10.15. Spot verification Team has been formed under LARR Act, 2013 on dated-16.11.15. Verification is under process

um

CS350019 7(1170) Jharkhand	PKTCL- Purulia Kharagpur Transmission Company Limited Rs.1000 Crores pragarwa 24-12-2014	Power	In view of the growth of generation projects in different pockets of Eastern region, it is felt desirable to strengthen the interconnection of the state grids with the regional grid so as to facilitate exchange of additional power between them. The following transmission lines have been planned as system strengthening scheme for exchange of power between West Bengal Grid and inter-state transmission system (ISTS). 400 kV D/C line from Purulla Pumped Storage Power Project (PSPP) in West Bengal to Ranchi 765/400 kV sub-station of Powergrid in Jharkhand. Purulia Pumped Storage Power Station of West Bengal has a capacity of 900 MW and is well connected to the state grid through 400 kV lines to Arambagh and Bidhannagar 400 kV sub-station of West Bengal State Electricity Transmission Company Ltd. (WBSETCL). The Ranchi 400 kV substation is a strong substation in	<p>Issue(Jharkhand)-09-03-2015 DFO Ranchi site visit is pending From 17 NOV 14 . Diversion of Forest land is 21.618 Ha . Line Name : 400 kV DC Purulia Ranchi Transmission Line. Project Name : Purulia Kharagpur Transmission Company Limited</p> <p>Latest Decision & Minutes Principal Secretary, Forest and Environment requested to expedite the matter. Representative of the company was asked to meet the Principal Secretary, Forest in the office. (23-11-2015) Issue Considered</p>	<p>In Kharagpur-Chaibasa transmission line project - 95% work completed, 5% bottlenecks which has ROW problems and law and order problem</p> <p>Saraikela Kharsawan DC - Most of the issues related to Law and Order till 12 march, but remaining to be resolved as soon as possible. Also, sales tax issue is resolved. The Chief Secretary stressed that personal intervention of DC is required to solve remaining issues and necessary help should be extended as soon as possible.</p>
				<p>Issue(Jharkhand)-18-01-2016 400KV D/C Kharagpur-Chaibasa Transmission Line. In District Saraikela & Kharsawan: Critical RoW Issues between Tower No. 63/2- 64B/0(Total Affected 12 locations) in the villages of Joddiha, Patka, Telai, Chailma, Kashida, Lodha, Keshargaria of Rajnagar Block. This issue is pending for last 6 months which is impacting our date of</p>	

Eastern Region grid and also one of the gateways for power exchange with Western Region grid . The proposed 400 kV line between Purulia PSPP and Ranchi would provide a strong interconnection between WBSETCL system and ISTS system. 400 kV D/C line from Kharagpur 400 kV sub-station of WBSETCL to Chaibasa 400/220 kV SUB-station of Powergrid . The 400 kV sub-station at Kharagpur of WBSETCL has been commissioned with LILO of Kolaghat-Baripada line. Further, a 400 kV line between Kharagpur and Kolaghat is under implementation by WBSETCL. The Chaibasa sub-station of Powergrid is under implementation with LILO of both circuits of Jamshedpur-Rourkela line. The proposed 400 kV line between Kharagpur and Chaibasa would strengthen the 400 kV interconnection of WBSETCL system with the ISTS system.

commissioning.

Issue(Jharkhand)-18-01-2016
 400KV D/C Kharagpur- Chaibasa Transmission Line. In District Chaibasa, West Singhbhum: Critical RoW Issues Between Tower No. 66/1-66/6 (Total Affected 6 locations) in Villages of Chimihatu, Nakasha, Burujal, Charai in Chaibasa Block. We are seeking the help of Administration for continuing our Construction Activities and complete the project by Scheduled COD.

Issue(Jharkhand)-18-01-2016
 400KV D/C Purulia- Ranchi Transmission Line. In District Ranchi: Critical RoW Issues At Tower Location No. 19/1 at village Berenda, Location no. 24/3 at Village Jaherdih, Location no. 27/5 at Village Chandondih, Tehsil-Sonahatu AND Tower Location No. 31/0,31/3 at Village Nawadih, Tower location No. 32/0 at Village Besradiha in Tehsil Bundu and 36/4 at Village Beratoli in Tehsil Ranchi. This issue is pending for last 3 months which is impacting our date of commissioning. We are seeking the help of Administration for continuing

our Construction Activities and complete the project by Scheduled COD.

Issue(Jharkhand)-18-01-2016

400KV D/C Purulia- Ranchi Transmission Line. In District Khunti: Critical RoW Issues at Tower Location No. 48/0,48/1,48/2 and 49/0 at village Katamkuku, Tehsil-Khunti AND Tower Location no. 50/1,50/2,50/3 at Village KUIhutu & tower Location No. 51/0,52/0 at Village Changatoli, Tower Location No. 52/1,52/2,52/3 at Village Hakaganj, Tehsil-Karra. This issue is pending for last 2 months which is impacting our date of commissioning.

Issue(Jharkhand)-28-01-2016

Sales Tax department not issuing way bills from past two months which resulted in stoppage of the project for line materials (Steel, Insulators, Conductor, Hardware Fittings etc), requesting to sales tax authority to resolve it and issue way bill at the earliest vide our PKTCL TIN No. 20860109282.

Issue(Jharkhand)-08-02-2016

400KV D/C Kharagpur-
Chaibasa Transmission Line. In
District Saraikela &
Kharsawan: Critical RoW
Issues at Tower No. 59/15 &
60/1 in the village Chauradih
of Rajnagar Block. This issue is
pending for last 3 months
which is impacting our date of
commissioning.

**Issue(Jharkhand)-18-01-
2016**
400KV D/C Kharagpur-
Chaibasa Transmission Line In
District East
Singhbhum:Critical RoW Issues
at location no. 42/0 in Village -
Muchrishol,Block- Gurabanda,
PS-Gurabanda. We are seeking
the help of Administration for
continuing our Construction
Activities and complete the
project by Scheduled COD.

**Issue(Jharkhand)-23-02-
2016**
Right of Way issue in
Kharagpur Chaibasa Line at AP
66 AP 67 , No of locations : 6 .
Village : Chimihatu , District :
Pashchimi Singhbhum , Tehsil :
Chaibasa , State : Jharkhand
Issue : Severe ROW for last 1
Year . Help Required From
Chief Secy . Background : DC &
SDM visited once and Advised
rerouting through other village
By increasing 3 more locations
but even after we accepted

this proposal , work could not be started as Other village objected to this proposal of rerouting.

Issue(Jharkhand)-09-03-2015

File is pending with DFO Khunti From 16 Jan 14 for In Principal approval of Forest (Stage 1) . Diversion of Forest land is 37.88 Ha . Line Name : 400 kV DC Purulia Ranchi Transmission Line. Project Name : Purulia Kharagpur Transmission Company Limited

Latest Decision & Minutes

Nodal officer forest directed to resolve the issue with DFO Jamshedpur within 7 days . (17-06-2015) Issue Considered

Issue(Jharkhand)-13-11-2015

Facing Severe ROW Issue at section 59/9 to 64B/0 of 400 KV D/C Kharagpur-Chaibasa TL passing through District : Chaibasa ,Block- Rajnagar villages : Chakradharpur, Dubrajpur, Chowradih, Balubera, Kasidah, Kesargaria, Icha & Potka. Request Support From District Administration Chaibasa for early Resolution of this issue to complete this time bound National Important Project .

Issue(Jharkhand)-24-12-2014
 Forest Proposal For Khunti ,Ranchi & Jamshedpur is with DFO .
Ministry Latest Comments
 Forest Proposal For Khunti ,Ranchi still pending with DFO . pragarwa(29-04-2015)
Latest Decision & Minutes
 Pending for NOC of Jungal Jhar land and certificate under FRA. Decision Work on issuing NOC of Jungal Jhar land is in progress. DCs and DFOs were directed to clear the pending NOC for FRA by 28, February 2015. (20-01-2015) Issue Considered

Forest -

- The proposal for diversion of 59.501 ha forest land for Purulia-Ranchi 400 KV transmission line sent to MoEF&CC, Ranchi Regional Office by GoJ on 06.08.2015.
- MoEF&CC has granted stage-1 approval with certain conditions. Working permission on notified Forest Land granted by GoJ on 06.01.2016.

Issue(Jharkhand)-06-10-2015
 Forest files of PKTCL project for Both Kharagpur Chaibasa Transmission line & Purulia to Ranchi Transmission Line has been accorded Stage 1 Clarence . Currently the file is Undergoing stage 1 Compliance with DFOs of Ranchi , Khunti , Jamshedpur , Saraikela . Request Support in Commencement Of Work permission from State Government .

Issue(Jharkhand)-04-06-2015
 Forest File Of both Saraikela Division & Jamshedpur

Forest -

- The proposal for diversion of 33.484 ha forest land for

				<p>Division For 400kv D/C Kharagpur Chaibasa Line is pending Conservator Forest Jamshedpur .</p> <p>Latest Decision & Minutes</p> <p>► Principal Secretary, Forest & Environment informed that working permission will be issued within 7 days. (23-11-2015) Issue Considered</p>	<p>Kharagpur- Chaibasa 400 KV transmission line sent to MoEF&CC, Ranchi Regional Office by GoJ on 12.08.2015.</p> <ul style="list-style-type: none"> MoEF&CC has granted stage-1 approval with certain conditions. <p>Working permission on notified Forest Land granted by GoJ on 21.12.2015</p>	
CS430000 8(382) Karnataka	<p>Expansion of JSW Vijaynagar Steel Plant capacity from 10 MTPA to 16 MTPA Rs.15300 Crores jswsteellimited 28-06-2013</p>	Steel	Expansion of Brown Field steel plant capacity from 10 MTPA to 16 MTPA	<p>Issue(Jharkhand)-09-09-2015</p> <p>JSW Steel Limited has been allotted Moitra Coal Block, Located in Hazaribagh District, Jharkhand, in the recently conducted Coal Block Auction. We are facing lot of land related issues with State Govt of Jharkhand, pertaining to Moitra Coal Block. As per the Vesting Order Issued by Nominated Authority, Ministry of Coal, all the land purchased by the prior allottee shall be transferred and mutated in favour of JSW Steel Ltd (Successful Bidder). The company through its letter dated 03.06.2015, 10.07.2015 & 14.08.2015 has represented before the respective Deputy Commissioners with a copy to the Secretary (Revenue, Registration and Land</p>	<p>Land & revenue - Direction has been given vide Resolution No.-5281, dated-26.11.15</p>	<p>MOEF&CC is doing our carrying capacity study at Saranda Forest. The clarification may be sought from Ministry of Forest, Govt. of India.</p>

Reforms) Government of Jharkhand to transfer and mutata all falling under Mining Lease area & land offered for Compensatory Afforestation (CA) held by the prior allottee in favor of the Successful Bidder. The matter is still pending with Dept. of Revenue, Registration and Land Reforms, Government of Jharkhand. In absence of transfer & mutation of respective lands, successful Bidder is not being able to comply with the terms of the agreement. The State Govt is not taking any action in the absence of suitable guidance/clarification from Ministry of Coal. In view of the above, we sincerely request you to take up this matter with Ministry of Coal & Government of Jharkhand to facilitate transfer & mutation of all land, in the name of the Successful Bidder without any financial impact & within specified time frame, which will help us to start the operations on the Coal Block at earliest.

Ministry Latest Comments
Accepted for consideration by PMG. Dir (KSN) F No: 8(16)/2015-IDD jssteel(21-09-2015)

Latest Decision & Minutes
In view of the clarification given by MoC on transfer of

Forest -

- Stage-I approval granted in favour of previous allottee has

				<p>land to new allottee, the matter will be put up before the state Cabinet in next 15 days for approval. (23-11-2015) Issue Considered</p> <p>Forest issue - JSW Steel Limited has been allotted Moitra Coal Block, Located in Hazaribagh District, Jharkhand, in the recently conducted Coal Block Auction. We are facing lot of land related issues with State Govt of Jharkhand, pertaining to Moitra Coal Block.</p>	<p>been transferred to JSW with certain conditions by MoEF&CC on 04.06.2015.</p> <ul style="list-style-type: none"> The User Agency (JSW) is yet to submit complete compliance of conditions of Stage-I approval and conditions stipulated in FC transfer order dated 04.06.2015 	
CS430000 9(405) Jharkhand	JSW Steel Ltd Jharkahd Rs.35000 Crores jswsteellimited 05-07-2013	Steel	10 MTPA Green Field Integrated Steel Plant and 800 MW Captive Power Plant, ML granted by State Government. Allocated Iron Ore and Manganese Mine at Ankua and Rohne Coking Coal Block. Purchase 378 Ac private land.	<p>Issue(Jharkhand)-17-07-2013</p> <p>Records of right of Land in Sonahatu area of Ranchi district and soft copy of these records are not available in the State. Due to which the Land verification and acquisition process is taking too much time.</p> <p>Latest Decision & Minutes Company raised the issue of</p>	Land & revenue - In process	

				<p>mismatch between Hard Copy of LPC and online records of Register 2 while doing online mutation of land. Secretary Land Revenue was requested to coordinate with DC Ranchi and resolve the issue (23-11-2015) Issue Considered Forest Issue - Transfer of 450 Ac of govt land for the steel plant is pending with State Govt. State Govt has reduced water allocation from 132.8 McM to 40 McM from river Suvarnarekha by a recent order which needs to be revoked. State Govt to expedite transfer of non-forest land for afforestation for Ankua and Rhone Block mines.</p>	<p>Forest Issue -</p> <ul style="list-style-type: none"> Ankua Iron ore mines falls in Saranda Forest Division. After receiving the reports of Shah Commission MoEF&CC, Gol has decided to assess the carrying capacity of Saranda Region. Till the completion of study on carrying capacity, they have put all new mines on hold in Saranda Region. Rohne Coal Block has been deallocated. Forest Diversion proposal Steel Plant not submitted by the User Agency 	
CS430003 9(845) Jharkhand	500,000 Tonnes Per Annum Integrated Steel Plant Rs.1280 Crores Mukand 22-01-2014	Steel	Mukand signed a Memorandum of Understanding (MoU) with the Government of Jharkhand (GoJ) on 7 September 2006 to set up a 2 Million Tons Per Annum (MTPA) Integrated Steel Plant (ISP) in Barlanga Village, Dist. Ramgarh, Jharkhand. Since the MoU expired on 01 June 2011, in the meeting held on 25 March 2013	<p>Issue(Jharkhand)-06-01-2014 ISSUE: Approval from Dy. Commissioner (DC) Ramgarh, GOJ to purchase ST/OBC Land in village Barlanga for the project. ACTION REQUIRED: The total land acquired by Mukand on its own till date is 157.80 Acres. Out of the balance 64.20 Acres, 55 Acres is Tribal/OBC land for which approval of DC Ramgarh is required as this is essential to make the purchased land</p>	<p>Land & revenue - All Raiyats are not ready to sell their land to Mukund Steel Plant Company because of Partition (ciVokjk) not done between the Raiyats and they are not getting the value of land according to Government Rate. In above circumstances filed permission cases u/s 49 of CNT Act is pending</p>	<p>DC was asked to call a join meeting with the land owners and company to resolve issue regarding sec 49</p> <p>Issue regarding stamp paper pertaining to Hazaribagh Dist. resolved</p>

by the Chief Secretary, GoJ, it was decided that due to the good performance of Mukand, the MoU should be extended upto 31 March 2015. Against the request for allotment of 29 MCM water for the 2MTPA ISP, the Water Resource Department, GoJ (WRD) vide letter dated 30.05.2013 granted firm water allotment of 5 MCM only. As such, Mukand has been compelled to reduce its ISP capacity from 2 MTPA to 500,000 TPA. Rajhara Coal Block is captive Coal Block and Coal will be used to make Direct Reduced Iron (DRI) which will then be used in Steel Plant NOTE : 1) Rs 1280 Crores is the Estimated Project Cost 2) Date of Financial Closure and Date of Completion can be indicated after the issues indicated overleaf are resolved.

contiguous.
Latest Decision & Minutes
 ▶ Regarding approval for acquisition of 55 Acres Tribal/OBC land, DC Ramgarh informed that two records are ready. He was directed to resolve the issue within one month. For rest of the land Company may go for land acquisition. ▶ For pending stamp refund, DC Hazaribagh directed to resolve the issue within a month. ▶ For Intake Well approval, Principal Secretary WRD was requested to look in to the matter. (23-11-2015) Issue Considered

CS040000 7(371) Jharkhand	Tori-Shivpur - Kathautia New BG Rail Line Rs.2345 Crores jscoal 26-06-2013	Coal	This Rail Line (92.10 Km) was approved in August 2000 and Railways were entrusted for the complete work (from land acquisition, forestry clearance etc. up to	Issue(Jharkhand)-03-07-2013 shivpur-Kathutia (about 49 kms) - Stage-I FC pending. Ministry Latest Comments The Forest Advisory Committee after examination	Land & Revenue - Alternative route from Shivpur-Kathoutia to be finalised (Shivpur-Chatra-Gaya)	
---------------------------------	---	------	---	---	--	--

			commissioning)	<p>of the proposal in its meeting held on 28th November 2011 recommended the user agency to change alignment of the Railway line to avoid dense forest areas. The user agency agreed to change alignment. Rev jsmoef(05-07-2013)</p> <p>Latest Decision & Minutes</p> <p>The representative of MoEF informed that additional information has been sought from the State Govt. on 9.10.2015. However, Railways intimated that CCL is not permitting to go ahead with the project. Representative of MoC informed that CCL has intimated to Railways to go ahead with the land acquisition part of the project. Further, Railways have submitted that additional information has been sent to State Govt. (30-10-2015) Issue Considered Forest issue - Application for land acquisition for Shivpur-Kathutia submitted and breakup of forest/non forest land awaited from Jharkhand govt. Application for forestry clearance will be processed after getting break up of land</p>	<p>Forest -</p> <ul style="list-style-type: none"> • Forest Diversion proposal of 368.72 ha forest land for Shivpur- Kathautia new railway line sent to MoEF&CC, Ranchi Regional Office by GoJ on 06.08.2015. • Justification of more land (368.72 ha) instead of earlier applied (168.112 ha) and advised to realign and avoid forest area vide MoEF&CC, Ranchi Regional Office letter dated 06.01.2016. • Reply from User Agency awaited. 	
				Issue(Jharkhand)-12-05-2015	Land & Revenue - Annexure 1	

				<p>Tori-Shivpur (44 km) Land is not available in continuous stretch, but in more than 100 patches. Further only 49% of total 950.7 acres has been handed over. Hence the State Government has to notify rules for new Land Acquisition Act and expedite acquisition.</p> <p>Ministry Latest Comments Comments on PRAGATI portal: M/o Railways updated on March 23, 2015 Land acquisition is the critical factor. Ministry of Railways would request expeditious action. M/o Coal updated on March 23, 2015 Out of 1053.459 acres of land (re-assessed) only 45 per cent is available and 55% yet to be given. Land is not in continuous stretch but spread over 35 stretches. State Government to expedite framing rules under new Land Acquisition Act. G/o Jharkhand updated on March 20, 2015 Against 1138 acres, 466 handed over, 379 acres being transferred by 31st March. Demand being issued for 77 acres, Railways to deposit compensation by 15th April. After notification of Rules under New LA Act by 7th April, remaining 215 acres will be acquired within 3 months. Work in progress. cciosd(12-05-2015)</p>	<p>attached</p> <ul style="list-style-type: none"> • In addition to 1138 acres Land for Tori-Shivpur Line 10.22 acres proposal for Govt. land transfer filed by Railways. Demand issued by District and Railways have deposited the money. Railways to submit the map. The land transfer will be completed by March, 2016. • Acquisition of 18.565 acres Raiyati land requisition filed by Railway on dated-22.02.16 in Latehar District. Which is to be SIA. It is requested to Central 	
--	--	--	--	--	---	--

				<p>Latest Decision & Minutes DC Chatra and Latehar directed to expedite the transfer of private land to the company. DC Latehar assured that they will complete land acquisition by December 2015. (23-11-2015) Issue Considered</p>	<p>University for SIA vide letter No.-47, dated- 11.03.2016.</p>	
				<p>Issue(Jharkhand)-09-07-2013 Application for land acquisition for Shivpur-Kathutia submitted and breakup of forest/non forest land awaited from Jharkhand govt. Application for forestry clearance will be processed after getting break up of land. Ministry Latest Comments Comments on PRAGATI portal: M/o Railways updated on March 23, 2015 With delay of 2 years, NOCs from DC/Chhatra and Hazaribagh have been received recently. Application for stage-1 forest clearance is under preparation and will be submitted in 15 days. M/o Coal updated on March 23, 2015 NOC for Government Jungle Jhari land has been received from Government of Jharkhand in March 2015. Filing of Stage I Forest Clearance by 31/03/2015. G/o Jharkhand updated on March 20, 2015 NOC issued by the State</p>		

				<p>Government to Railway for 906 acres of Forest and Jungle-Jhari land. Railways will submit application for Stage-I forestry clearance by 31st March. cciosd(12-05-2015)</p> <p>Latest Decision & Minutes Dy Commissioner are asked to expedite the land acquisition process. (23-11-2015) Issue Considered</p>		
CS040004 0(782) Jharkhand	Saunda - D Rs.16.29 Crores jscoal 01-11-2013	Coal	Saunda - D - CCL This is a coal mining project submitted for Stage-I Forest Clearance. This project is part of CCI Note vide Case No.4/CCInvest/2013 dated 20-02-2013	<p>Issue(Jharkhand)-06-12-2013 Report on satisfactory compliance to conditions stipulated in the stage-I approval is still awaited from the State Government.</p> <p>Ministry Latest Comments MoEF has raised query on 2.4.2014 regarding certificate under ST & OTFD & Safety zone of 7.5 m around the lease area. Compliance of query has been submitted by CCL . FRA certificate issued by DC Ramgarh on 01.08.2014 and submitted to the office of DFO, Ramgarh. DFO Ramgarh to forward the proposal jscoal(10-12-2014)</p> <p>Latest Decision & Minutes The representative of MoEF informed that the compliance of FC I is still pending with State Govt. (31-08-2015) Issue Considered</p>	<p>Forest -</p> <ul style="list-style-type: none"> • Regularization for using 16 ha of safety zone area in already diverted Forest land sent to Gol on 12.09.2008. • Reply of queries raised by Gol received from PCCF. • GoJ on 21.08.2015 asked to clarify whether 7.5m safety zone still available or not. Reply not received • Stage 1 approval granted by MOEF, GOI on 08.07.2010 for diversion of 99.69ha in saunda'D' OCP. 	<p>Stage 1 compliance not done.</p> <p>Also, safety zone provided in the proposal is not as per the norms. Department of Forest and environment issued A letter regarding the same and user agency has to comply as early as possible</p>

					<ul style="list-style-type: none"> Compliance of Conditions of Stage 1 approval pending at user agency level 	
				<p>Issue(Jharkhand)-04-11-2013 This is a coal mining project submitted for Stage-I Forest Clearance. Ministry Latest Comments DFO Ramgarh is still to forward the proposal jscoal(10-12-2014) Latest Decision & Minutes The representative of MoC informed that proposal for stage I clearance has been submitted to Conservator of Forest which in turn has to be forwarded to nodal officer. (13-01-2016) Issue Considered</p>		
CS040014 2(1156) Jharkhand	Coal mining projects of CCL in Jharkhand Rs.4794.84 Crores cclcmd 13-11-2014	Coal	There are several coal mining projects in CCL which are pending due to land authentication, FRA etc.	<p>Issue(Jharkhand)-13-11-2014 Magadh OCP (706.4 cr)(20 MTY) A) Authentication of Land of Villages..... 1. Saradhu, 2. Kundi, 3. Dewalgarha, 4. Masilong and 5. Kurlanga Under Tandwa Block of Chatra District Villages..... B) Authentication of Land of Villages..... 1. Ara and 2. Chamatu Under Balumath Block of Latehar District. C) Identification and Hand over of 300 Acres of</p>	<p>Land & rvenue - Mauja Saradhu-653.32, Kundi - 58.08, Dewalgadda-28.71, Masilong-84.67, Kurulonga (Tandwa)-16.12 acre Total-986.90 acre authentication has been completed and sent to concerned Project. In village Ara & Chamatu authentication of GM and Raiyati land has been completed</p>	<p>Magadh OCP: Good progress in the project. Authentication of the land record is to be completed in May, 2016. Secretary, Department of revenue has to coordinate with the DC.</p>

			<p>Land in Tandwa block for establishment of ITI, schools, Skill Development Centre etc</p> <p>Latest Decision & Minutes DC Chatra was directed to complete 338 Acres of land verification by December 2015. (06-01-2016) Issue Considered</p>		
			<p>Issue(Jharkhand)-13-11-2014 Amrapali OCP(858.11 cr)(12 MTY) A) Authentication of Land of Villages 1. Ursu, 2. Kumarang Kalan, 3. Turhad, 4. Binglat and 5. Honhe Under Chatra District. B) Amrapali balumath road to be declared as NH, State government has sent the proposal to GOI vide letter no.7124(S)WE dated 17-09-2014.</p> <p>Latest Decision & Minutes DC Chatra was directed to complete 480 Acres of land authentication wait by December 2015. Secretary Land Revenue will hold separate meeting with DC. (23-11-2015) Issue Considered</p>	<p>Land & revenue - Mauja Ursu-208.85 acre, Kumarang kala-211.11 acre, Kumarang Khurd-94.47 acre, Binglat - 87.61, Honhe (Tandwa) - 13.73 acre Total - 615.77 acre authentication has been completed and sent to concerned Project</p>	<p>Amarpali OCP- Out of 591, 111 acres land authentication is done</p>
			<p>Issue(Jharkhand)-13-11-2014 Purnadih OCP (210.98 cr)(3 MTY) A) Authentication of Land in Villages..... 1. Hendja, 2. Kutki and 3. Dembua Under chatra district B) Forest</p>	<p>Land & revenue - Mauja Henjda - 315.02 acre, Kutki - 228.85 acre, Dimbua - 194.70 acre Total - 738.57 acre authentication has been completed</p>	<p>Purnadih OCP: Policy decision has to be taken on the issue of giving forest clearance to the already mined JJ land(deemed forest)</p>

Application for Stage-I Clearance to be forwarded to MOEF by Govt. of Jharkhand at the earliest.

Latest Decision & Minutes

► DC Chatra informed that out of the 323 ha of land required for mining, in 251 ha of land already mining has been completed without environmental clearance on JJ land. In this event, it is difficult to issue NOC under FRA, ► Secretary Land revenue was requested to work in coordination with Principal Secretary Forest to resolve the issue. (23-11-2015) Issue Considered

and sent to concerned Project

Forest -

- Proposal for diversion of 323.49 ha sent to DFO/DC by Nodal Officer on 24.08.2015.
 - User Agency has carried out mining in Jugle-Jhar area without getting prior approval of Central Government.
 - DFO, Chatra South has asked the User Agency to upload map in KML Format at proper place and DGPS map of CA Land on 23.01.2016.
 - Apart from this, RCCF Hazaribagh has asked the User Agency to submit NOC for GM (J.J) Land, FRA certificate, land schedule of lease hold area and duly authenticated plot wise detail of notified forest and GM (J.J) Land.
- Reply from the User Agency awaited**

Issue(Jharkhand)-13-11-2014
Tetariakhar OCP (78.6 cr)(2 MTY) Authentication of land in

Land & Revenue - Authentication of GM and Raiyati land has been completed

Issue resolved

				<p>village 1. Nagra under Latehar District. Latest Decision & Minutes DC Latehar was directed to complete all the formalities up to December 2015 and hand over to CCL. (23-11-2015) Issue Considered</p>		
				<p>Issue(Jharkhand)-13-11-2014 Konar OCP (74.53 cr)(3.5 MTY) Authentication Of land of villages.... 1. Bermo And 2. Govindpur Under Bokaro District Latest Decision & Minutes Work is pending because Circle Officer is ill. Secretary Land Revenue was requested to coordinate with DC Bokaro to make an alternate arrangement for CO to expedite the work (23-11-2015) Issue Considered</p>	<p>Land & revenue - In absence of CO, working permission has been given to concerned BDO</p> <p>Forest -</p> <ul style="list-style-type: none"> • Proposal for diversion of 93.58ha of Forest Land submitted by the user agency on 05.05.2015. • PCCF has asked some information from the User Agency. The User Agency has submitted the information which is sent to field offices for verification 	<p>Authentication of land records issue will be resolved in May, 2016. Principal secretary ,Department of forest and environment informed that the proposed washery site is a dense forest and number of trees are very high If possible washery may be located as a standalone project or reduction of the total requirement land may be explored.</p>
				<p>Issue(Jharkhand)-13-11-2014 Rajrappa OCP (510.85 cr)(3 MTY) A) Authentication Of land Of villages..... 1. Dhawaiya, 2. Semraber And 3. Gopa Under Bokaro District B) Forest Application for Stage-I clearance to be forwarded to MoEF, Govt. of</p>	<p>Land & revenue - -(i) Raiyati land verification of 370.02 acres has been completed & Authentication report has been handed over to CCL official. There is no pending application</p> <p>Forest -</p>	<p>Rajrappa - Proposal for forest diversion was submitted by CCL on 18 Jan 2016.</p>

				<p>India by Govt. of Jharkhand at the earliest</p> <p>Ministry Latest Comments - FAC held on 24.11.2015 Minutes of FAC meeting issued. - FAC requested state govt. to submit additional information/documents. jscoal(01-02-2016)</p> <p>Latest Decision & Minutes The representative of MoC informed that the complete proposal has been submitted to State Govt. for FC I which needs to be recommended to MoEF. (18-02-2016) Issue Considered</p>	<ul style="list-style-type: none"> • Proposal for diversion of 277.15 ha. Forest land sent to MoEF&CC, GOI vide GoJ letter no. 1582 dt. 24.03.2015. • MoEF&CC raised queries on 7 points vide letter dated 31.12.2015. <p>Reply from User Agency awaited</p>	
				<p>Issue(Jharkhand)-13-11-2014 Urimari OCP (143.57 cr)(2 MTY) Reply of queries raised by MoEF to be forwarded by Govt. of Jharkhand to MoEF Govt. of India for stage-I clearance.</p> <p>Latest Decision & Minutes Secretary Land revenue was requested to work in coordination with Principal Secretary Forest to resolve the issue. (23-11-2015) Issue Considered</p>	<p>Forest -</p> <ul style="list-style-type: none"> • Stage-I approval for diversion of 49.97ha of forest land for Urimari OCP granted by MoEF on 08.11.2010. Compliance of the conditions of Stage-I approval not received from the User Agency • Forest Diversion proposal for diversion of 34.64 ha of forest land sent to MoEF on 08.12.2009. • The latest queries raised by MoEF on 28.03.2014. • Reply of query received from PCCF. • GoJ on 	

					<p>02.04.2015 has sought for submission of following relevant reports:-</p> <p>(i) Report regarding transfer of mined out reclaimed forest land back to forest Deptt,</p> <p>(ii) Violation of FC. Act by doing non-forestry work in G.M (J.J) land without prior approval (iii) copy of mining plan in all the Urimari Projects.</p> <p>Reply from User Agency awaited</p>	
				<p>Issue(Jharkhand)-13-11-2014 Pundi OCP (631.53 cr)(2.5 MTY) Forest proposal for stage 1 clearance is to be forwarded by Government of Jharkhand to MOEF ,GOI. Latest Decision & Minutes Company Official directed to meet Principal Secretary Forest to resolve the issue and comply the requirements. (23-11-2015) Issue Considered</p>	<p>Forest -</p> <ul style="list-style-type: none"> • Forest diversion proposal for 595.53 ha forwarded to DFO by Nodal Officer on 10.12.2015. • DFO, Ramgarh has raised query from the User Agency on 21.01.2016. <p>Reply from the User Agency awaited</p>	
				<p>Issue(Jharkhand)-13-11-2014 Govindpur Phase II OCP (142.11 cr)(1.875 MTY)</p>	<p>Forest -</p> <ul style="list-style-type: none"> • Forest diversion proposal (10.52 ha) 	

Forest proposal for stage-1 clearance is to be forwarded by government of Jharkhand to MOEF,GOI.
Latest Decision & Minutes
Company was directed to submit requisite documents and comply the guidelines within 15 days. (23-11-2015)
Issue Considered

received from Nodal Officer.

• Following documents not submitted by the User Agency along with diversion proposal:-

(i) kml File.

(ii) GPS Coordinates of mining lease.

• Reply or queries raised by GoJ on 09.11.2015 awaited from User Agency on following points :-

(i) Land schedule of 274.95ha is awaited.

(ii) 1.95ha Safety Zone to be included in diversion proposal.

(iii) Authentication of deemed forest land.

(iv) Justification of inclusion of 48 ha forest land diverted for another project in this project.

Reply from the User Agency awaited

				<p>Forest Issue - Karo OCP (96.53 cr)(3.5 MTY) A) Authentication Of land in villages..... 1. Karo, 2. Baidkaro, 3. Barkikuri, 4. Chotkikuri Under Bermo Block. B) Reply of query raised by MOEF to be forwarded by Govt. of Jharkhand to MOEF at the earliest.</p>	<p>Forest -</p> <ul style="list-style-type: none"> • Proposal sent to MOEF, GOI vide GOJ Letter No. 451 dated 22.02.2009. • Reply of queries raised by MoEF sent to MoEF&CC by GoJ on 06.08.2015. • MoEF&CC has again raised queries on 6 points vide letter dated 28.12.2015. • Reply submitted by the User Agency. Reply from PCCF/Field Offices awaited 	
CS040009 0(990) Jharkhand	<p>Jharia Master Plan Rs.7112.11 Crores DIRECTORPPBC CL 30-10-2014</p>	Coal	<p>Master Plan Dealing with Fire, Subsidence and Rehabilitation in Jharia Coalfields within the leasehold of Bharat coking Coal Limited(BCCL)</p>	<p>Issue(Jharkhand)-30-10-2014 SHIFTING OF RAJPUTI BASTI 627 bighas(209 acres) of coal bearing land was inherited by BCCL at Kenduadih under Coking Coal Mines Nationalisation Act, 1972. The area is critically endangered due to fires and subsidence and requires rehabilitation of people from this area to non-coal bearing area for safety of the people. There are about 5000 families residing in Kenduadih- Rajput Basti, located over this area. BCCL filed 1st petition in lower court for possession of the land in the 1982, and later on in the</p>		<p>Secretary Coal, Govt of India has taken a review meeting and revised proposal is being submitted.</p>

				<p>High court. State Government claimed ownership of the land as per Bihar Reforms Act and filed a suit. However, Hon'ble Supreme Court of India passed Decree in favour of BCCL in 14.5.1994 (appeal no. 840/1988) for the physical possession of land to BCCL. Eviction case was filed against the encroachers on the said land and court of Estate Officer passed order for eviction under PP Act, 1971. Eviction of encroachers did not materialize despite communications to District Administration, Dhanbad. Again, BCCL filed writ petition No. 534/2006 in Jharkhand High Court in 2006 for enforcement of decree passed by Hon'ble Supreme Court. But, D.C., Dhanbad filed affidavit in Oct, 2006 before Jharkhand High Court that encroachers can be evicted only after provision of rehabilitation site. Meanwhile, the danger of fire and subsidence aggravated in and around this area.</p> <p>Ministry Latest Comments approval for invoking emergency section 40 of LARR Act is under consideration in Mo Coal. jscoal(09-11-2015)</p> <p>Latest Decision & Minutes The representative of MoC informed that the proposal of</p>	
--	--	--	--	---	--

				the state Govt. has been approved and communication sent to Chief Secretary on 19.11.2015. (27-11-2015) Issue Considered		
CS040014 9(1161) Jharkhand	Coal Coal Projects (Future) of ECL in Jharkhand Rs.1000 Crores ecl1 14-11-2014	Coal	There are three Future/New Coal Projects of ECL in Jharkhand which is facing Land, Forestry Clearance issues.	Issue(Jharkhand)-15-11-2014 In case of Simlong Expn. OC (Dist :- Pakur) Cap:2 MTY, Capt: Rs 117.23 Cr i) Application for 83.02 Ha forest land submitted on 04- 11-2013. ii) Initial survey for pillaring for DGPS survey completed in April-14 . Further pillaring for DGPS survey is under progress. iii) The file submitted to Addl. PCCF/Nodal Officer,Jhar on 24-06-14 after verification and scrutiny. Nodal officer advised DFO,Pakur to complete tree enumeration . Help required for early completion of tree enumeration at DFO level and granting Stage-I FC. Ministry Latest Comments DGPS map/KML files have been uploaded. Information related to geological survey/exploration data is in the process of obtaining from MECL, Nagpur (Dept of Mines) by CMPDI. Help is required from MECL, Nagpur in providing the said information at an early date for completing the uploading of FC application. ecl1(15-02-2016)	Forest - • Diversion Proposal submitted to DFO, Pakur. • Tree enumeration completed. • User agency has to provide Geo- referenced Digital map, C/B analysis, land authentication report and FRA certificate. Reply awaited from User Agency	Revenue Secretary told that application for CA land yet to be submitted by user agency. Principal Secretary, Dept. of Forest and Environment observed that ECL is not showing much interest in resolving the forest clearance issues.

				<p>Latest Decision & Minutes Stage-I compliance is pending for last 18 months. Company was directed to comply the requirements within 10 days (23-11-2015) Issue Considered</p>		
				<p>Issue(Jharkhand)-14-11-2014 In case of Chuperbhita OC(Pakur& Dumka) Cap: 4 MTY, Cap: Rs 313.46 Cr The production from Chuperbhita OCP is to be dispatched by laying separate MGR track connecting Rajmahal and Farakka STPC. A separate railway track is proposed to be laid from Chuperbhita to Barharwa(50 km from Chuperbhita) on Sahibganj loop line. Land acquisition by NTPC is said to be under Progress. The project is integrated with NTPC Help required: Matter of land acquisition for MGR rail track may be taken up by concerned authority.</p> <p>Latest Decision & Minutes The representative of State Govt. informed that direction has been issued for LA for MGR Railway Track. (31-08-2015) Issue Considered</p>	<p>Forest -</p> <ul style="list-style-type: none"> MoEF&CC vide letter dated 31.12.2015 asked to explore possibility of opting for underground mining in forest area, compliance of FRA and submission of C.B Analysis. <p>Reply not received from user agency</p>	<p>Chuperbhita - NTPC is handling the issue of MGR rail line, they are not showing any interest in the project.</p>
				<p>Issue(Jharkhand)-14-11-2014 In case of Hura C OC,(Godda)</p>		<p>Hura - ECL informed that stage 2 compliance has been</p>

Cap:3 MTY, Capt: Rs 620.62 Cr PR envisages coal loading into wagons of NTPCs MGR system by rapid loading system. Land acquisition by NTPC is under Progress. The project is integrated with NTPC. Help required: Matter of land acquisition for MGR rail track may be taken up with concerned authority/ministry.
Ministry Latest Comments
 NTPC may be requested to expedite the matters of land acquisition and possession and construction of MGR as the final approval of project has been obtained and ECL is planning coal production from 2016-17. ecl1(14-11-2015)
Latest Decision & Minutes
 Representative of NTPC informed that the state govt. support is required for finalisation of R&R plan, Development geneological tree and issue of Section 11 and 19 notification for 37.30 acres and 13 acres respectively. (13-01-2016) Issue Considered

submitted.

Issue(Jharkhand)-14-11-2014
 In case of Hura C OC,(Godda)Cap: 3 MTY, Capt: Rs 620.62 Cr i) The application for forest land of 527.043 Ha was applied on 01-08-06. MoEF granted FC-I on 09.09.11 for 260 Ha. CF,

Forest -

- Stage-I approval for diversion of 260.00 ha of forest land for 1st phase out of originally proposed 527.043 ha. Granted by MOEF on 09.09.2011.
- Compliance of

Dumka is insisting on return of forest land diverted for Rajmahal OCP in compliance to the point no 23(which states- 'all the land diverted 20 years back to be returned to forest dept.) DFO asked some other clarifications on 04.09.2014. The reply along with report of Wild Life - Study by experts as advised has been submitted on 7/9/2014. The status has been appraised to Nodal officer on 11/10/2014. Help is required for advising State forest Deptt. for forwarding early FC, Stage-II

Ministry Latest Comments
 Director(Tech) ECL requested Secretary (Env&F) GoJH on 8.12.2015 for forwarding compliance report to MoEF&CC for early clearance and followed up by ECL officials by meeting Secretary (Forest) on 29.02.2016 Help required: Govt. of Jharkhard to forward the compliance to MoEF&CC, New Delhi at an early date for Stage-II clearance. ecl1(04-03-2016)

Latest Decision & Minutes
 As desired further, compliance of 6 more points have been submitted by User Agency to DFO, Godda on 11.12.2015, which was forwarded to RCCF Dumka. Help required: Govt.of Jharkhard to forward the compliance to MoEF&CC, New

conditions of Stage-I approval received vide PCCF letter dt. 30.04.2015.

- GoJ vide letter dt. 09.06.2015 has asked User Agency to submit approved reclamation plan and undertaking to bear the cost for implementation of wildlife management plan.

Reply not received from user agency

				<p>Delhi at an early date for Stage-II clearance. ecl1(15-01-2016) In view of above comment of ecl, Issue forwarded to Jharkhand (19-01-2016) Issue Considered</p>		
				<p>Issue(Jharkhand)-14-11-2014 In Case of Rajmahal Expn OC (cap: 17.0 MTY, Capt: Rs 153.82 Crs), Progress of R & R is slow due to problem in obtaining GT(Genealogical Table). Villagers are demanding among other things, patta of the land in their name before shifting to the rehab site. Circle Office(Boarijore)/District(Godda) /State Authority may look into the matter for resolution of the issue of Patta and sorting out the problem of issuing authenticated GT(Genealogical Tree). Ministry Latest Comments After the advice of DC, Godda, Survey of the plots for the purpose of preparation of PATTA in new format of Jharkhand LAR&R is under progress. Till Dec-2015, 670 Forms have been completed. Preparation and submission of all PATTAs is expected by Mar-2016. ecl1(30-01-2016) Latest Decision & Minutes ECL was directed to work closely with district</p>		

administration and complete the work by March 2016. (23-11-2015) Issue Considered

Issue(Jharkhand)-14-11-2014

In case of Chitra East OC (capacity: 2.50 MTY, Capital: Rs 112.69 Crs), For transfer of Govt. Land which was applied for 61.79 Ha to DC, Deoghar on May 2012. As required by Circle Officer all maps have submitted on 22/11/12.

Valuation of land is under process by Circle Officer Sarath & Palajori, Deghar District. Demand notice is still awaited. Help is required for directing CO/District authority for early issue of demand note.

Ministry Latest Comments
GM, Chitra S P Mines Area again requested on 27.11.15 to DC, Deoghar to provide land schedule. Official of Chitra Area met and requested DC, Deoghar on 11.12.15 for expediting the above matter. ecl1(18-12-2015)

Latest Decision & Minutes
Total demand raised for 61.79 HA, some of the land has been settled to different Raiyats. DC Deoghar was directed to look in to the matter and fresh scheduled is to be handed over. (23-11-2015) Issue Considered

Forest -

- Stage-1 approval for diversion of 124.28ha of forest land granted by MoEF on 21.04.2010.

- Compliance of conditions of stage- I approval sent to MoEF by GoJ on 15.09.2011.

- MoEF raised some query and directed to provide CA land.

- **Compliance sent to MoEF & CC** vide GoJ letter No 4246 dated 07.08.2015.

- MoEF&CC waived off th condition relating to provide CA land & asked to submit revised CA scheme with DGPS map of identified degraded forest land and documentary evidences in support of FRA Certificate.

Reply awaited from User Agency

Issue(Jharkhand)-14-11-2014

In case of Chitra East OC (capacity: 2.50 MTY, Capital: Rs 112.69 Crs),:- i)Stage-I of Forest land of 124.28 Ha (80.95 Ha already broken + 43.33 Ha new) issued on 21-4-2010. Rs 10.25 deposited on 14/09/2010 for compensatory land 52.92 Ha. State authority was insisting for compensation at new rate which was FOUR TIMES high. ii) As per discussion with AIG(Forest), a request submitted on 24/6/14 to Nodal officer(Forest), Jharkhand for relaxation for transfer of CA land. Principal secretary has recommended/ forwarded the proposal to the Minister, Forest & Environment Dept, GoJH on 17.09.14. iii) The said request of relaxation in condition no 1(i.e. for payment of compensation in place of land for CA (compensatory afforestation) has been forwarded to Senior Asst. IG(MoEF) Govt of India on 16.10.14 by special secretary, Govt of Jharkhand. Help is required for expediting matter of granting Stage-II FC.

Ministry Latest Comments

The cost estimate of Rs 2.84 Crores for CA has been approved.Payment by ECL will be done within a week. DFO,

Deoghar has been requested to provide the CA land area earmarked in Revenue Plan so that KML file can be prepared. Help required: Sate forest department to provide the CA land area earmarked in Revenue Plan. ecl1(04-03-2016)

Latest Decision & Minutes
On Forest diversion proposal of 124_28 ha. Stage -I approval granted by MOEF, GOI, Vide letter no. 8-79/2009-FC dated 21.04.2010. Compliance of Stage-1 approval sent to MoEF GOI vide GOJ fetter no. 3524 dt. 15.09.2011. GOI has raised queries on certain points and directed to provide land for CA. since ECL is a CPSU, request to way condition to provide CA. land has been send to MoEF, Gol vide GoJ letter no. 4695 dt. 16.10.2014. Reply awaited from MoEF, Gol. (20-01-2015)
Issue Considered

Issue(Jharkhand)-14-11-2014
Hura C South East Sector (OC Patch Project), Cap:2 MTY, Capt: Rs 13.78 Cr, Life 5 Years could not be started & tender of hiring of equipments was cancelled due to non availability of coal transport road which passes through a

stretch of 1830 M in forest land and non possession of 528 Acres of land acquired under CBA due to resistance by villagers and delay in authentication of land records. Help is required for i) making available authenticated land records and for assisting ECL during rehabilitation of PAFs. ii) for allowing coal transportation through forest land stretch by widening the existing narrow road.

Ministry Latest Comments

i) Out of 117 GTs, 59 GTs have been obtained from CO, Boarijore. DC advised to discuss the matter with CO Boarijore and CO, Mahagama for getting balance GTs. ii) Issue of widening of road through forest land has been resolved ecl1(12-09-2015)

Latest Decision & Minutes

Company was directed to discuss the issue with DC Godda and inform to Secretary, Revenue and Land Reforms (23-11-2015) Issue Considered

Issue(Jharkhand)-14-11-2014

In case of Chitra East OC (cap 2.50 MTY, Capt: Rs 112.69 Crs),:-A committee was formed by District Authority for dealing with dispute in Joint measurement report of

Land & revenue - Resolution has been issued for execute of Deed of Conveyance vide Resolution No.- 339, dated-09.12.15

				<p>houses. Physical verification of Tulsidabar & Khoon mouza has completed. Physical verification of Chitra village(part) , Damgarha & Bhawanipur are yet to be done. Help is required from district administration for completing verification of households assets and for early distribution of compensation to the all PAPs for early rehabilitation of PAPs.</p> <p>Ministry Latest Comments Physical verification of left out mouzas has been started by District Land Acquisition Officer, Deoghar from 07.12.2015. ecl1(18-12-2015)</p> <p>Latest Decision & Minutes Secretary Revenue and Land reforms requested to resolve the Deed of Conveyance issue by end of July. (17-06-2015) Issue Considered</p>		
CS430001 7(545)(Jharkhand)	JSPL Patratu Steel Project	Steel	6 Million Tons per annum integrated steel Plant with 1320 MW CPP1 Million ton per year capacity Bar Mill and 0.6 Million ton per year capacity wire rod mill are already under production.		Forest - Diversion proposal for 37.518 ha. (GM-Jungle Jhar) submitted to Nodal Officer (FC Act), which was returned to User Agency for submission of NoC of GM (JJ) land. The User Agency is yet to comply and submit the proposal.	

CS040006 2(780)(Jh rkhand)	Kedla UG	Coal	Kedla UG - CCL This is a coal mining project submitted for Stage-II Forest Clearance. This project is part of CCI Note vide Case No.4/CC In vest/2013 dated 20-02-2013		<p>Forest -</p> <ul style="list-style-type: none"> • Compliance of Stage- I approval granted by MoEF for diversion of 168.5ha forest land for Kedla OCP sent to MoEF by GoJ. MoEF vide letter dated-11.11.2012 asked for submission of FRA along with Gram Sabha resolution. FRA Certificate still not received. • Compliance of Stage- I approval granted by MoEF for diversion of 29.19ha forest land for Kedla UGP sent to MoEF by GoJ. MoEF has directed to treat it as open cast project and realise CA and NPV & submit compliance. Compliance from User Agency awaited. 	
CS370010 6(1252)(Jh arkhand)	Chas - Ramgarh section	Road Transport and Highways	Chas - Ramgarh section of NH-23		<ul style="list-style-type: none"> • The proposal for diversion of 23.6874ha forest land sent to MoEF&CC, Ranchi Regional Office by GoJ on 12.08.2015. 	

					<ul style="list-style-type: none"> MoEF&CC granted stage-1 approval on 24.09.2015 with certain conditions. Compliance of conditions of stage-1 approval yet to be submitted by the User Agency 	
CS370015 O(1325)(Jh arkhand)	Six Laning of Bihar - Jharkhand Border (Chordaha) to Barwa Adda section of NH-2 from Km. 249.320 to Km. 400.132 of NH-2 in the State of Jharkhand under NHDP Phase V.	Road Transport and Highways	The proposed six - laning comprises the section of NH-2 commencing from Km. 249.320 (Bihar - Jharkhand Boarder (Chordaha)) to Km. 400.132 (BarwaAdda) in the State of Jharkhand. The total design length of the Project Highway is 152.015 Km. The Project includes Bagodar Bypass (Length-4.956 Km) & Rajganj Bypass (Length-3.001 Km), the total length of bypasses being 7.957 Km and Major Bridges such as Brakar Bridge, Surajkund Bridge etc. The Project also includes two new Flyovers at Chauparan (Design Ch: 264+202) & Barkattha (Design Ch: 309+075) and widening of existing Flyover at Barhi (Design Ch:		<ul style="list-style-type: none"> The proposal for diversion of 51.7665 ha forest land sent to MoEF&CC, Ranchi Regional Office by GoJ on 30.04.2015. MoEF&CC granted stage-1 approval on 22.12.2015 with certain conditions. Compliance of conditions of stage-1 approval yet to be submitted by the User Agency 	

		<p>282+780) by adding one lane on each side. Both the existing ROBs at Design Ch: 281.840 & Ch: 358.118 have been proposed to be widened by adding two lanes on each side. NHA1 intends to rejuvenate this high density corridor of NH-2 by widening the existing 4-lane road to 6-lane road with improved facility for safer and faster uninterrupted movement of passenger, minimize accident, ensure driving comforts and freight. The main objective for widening is to make the carriageway worthy for 6-lane traffic which will help in reducing the traffic congestion as well as the capacity constraints on the existing NH-2. The proposed alignment passes through several town / villages namely (Chordaha, Chauparan, Barhi, Panchmadhav, Kariyatpur, Barsot, Kosma, Barakatha, Gorhar, Atka, Bagodar, Aura, Kulgo, Ghanghari, Dumri,</p>			
--	--	--	--	--	--

			Nimiyaghat, Topchanchi , Ranjganj & Barwa Adda).			
CS370015 5(1353)(Jh arkhand)	Rehabilitation and up- gradation of NH- 32 from Rajganj to W.B Border under NHDP Phase IV- B in the State of Jharkhand.	Road Transport and Highways	Initially the project alignment was planned from Rajganj to W.B Border via Dhanbad, Mahda More. After detailed field studies and active fire Zone of Govindupur & Dhanbad. The revised alignment was finalized alignment starts from design Ch 0+000 Rajganj bypass of NH-02 (Design Ch. 390+867) and ends at Design Ch. 56+889 at W.B. Border. Now the Project Name has been renamed as "Rajgunj- Maheshpur-Bhurungia- Chas-W.B.Border". The project alignment is divided into three sections which are as follows: The first section consists development of existing MDR from 2-lane to 4-lane up gradation with Footpath cum drain section at built up area from Rajgunj design Ch. 0+000 to ending point of Mahespur bypass design Ch. 18+800 (existing Ch.		<ul style="list-style-type: none"> • The proposal for diversion of 8.9615 ha forest land sent to MoEF&CC, Ranchi Regional Office by GoJ on 08.02.2016. • MoEF&CC Ranchi Regional Office vide letter dated 20.02.2016 raised query on 5 points. • Reply not received from User Agency 	•

		<p>31+835 of old NH-32 alignment). The section includes major re-alignments of length 1.500 Km at Rajbhitia of Rajganj & Govindpur and a Bypass (Maheshpur Bypass) of length 5.000 Km. The second section consists development of NH-32 from existing 2-lane to widening and up gradation 4-lane with Footpath cum drain section at built up area beginning from ending of Mahesh pur Bypass design Ch. 18+800 (existing Ch. 31+835) to Chas (Bokaro Steel city) design Ch. 37+750 (existing Ch. 59+490). The section includes major re-alignments of length 3.255 Km at Bhuringia, pipratand & Telmachu. The third section consists development and upgradation of exting NH-32 2-lane to widening and 2-lane with Paved shoulder from design Ch. 37+750 (existing Ch. 59+490) to design Ch. 56+889 (existing Ch.</p>			
--	--	--	--	--	--

			70+560). The revised alignment follow through the routs Rajgung, Maheshpur, Bhurungia, Katras & Chas (Bokaro Steel city) and also crossing major river, . The project also involves crossing of Damodar river which involve construction of a major four lane bridges. The total design length of the project highway becomes 56+889 Kms from Rajganj to west Bengal Border.			
JH0400001(2)(Seraikella Kharsawan)	Automobile and Auto Components SEZ	Industries	An automobile and auto component SEZ for Adityapur, District- Saraikela-Kharsawan, Jharkhand has been duly approved by the Ministry of Commerce, Govt. of India in the year 2006. The Automobile SEZ has the potential to bring more than 1000 core investment to the State	<p>Forest Issue - Out of 90 acres of land earmarked for SEZ, 54.18 acres of land is forest land which was handed over of AIADA (along with other forestland) way back in 1982 but which has not been de-notified till now. This important project is therefore pending due to non-clearance of de-notification of 54.18 acres of forest land for which repeated request have been made.</p> <p>The representative of MoEF informed that the requisite</p>	<p>Forest -</p> <ul style="list-style-type: none"> • Proposal for diversion of 112.09 ha sent to MoEF Gol by GoJ on 28.10.2009. • MoEF raised last query on 17.02.2015 asking for details of violation of FC Act and present land use on map. Reply not received from User Agency 	

				information regarding the details of violation and the complete details of present land use of forest land on a suitable map. The same is awaited from the State Govt. Issue forwarded to the State Govt. (10-07-2015) Issue Considered		
CS350004 8 (473) Jharkhand	Kerandari Coal Block RS 1533 Crores Partha. NTPC 25.07.2013	Pawer	Ministry of coal allocated the Kerandari coal block to NTPC on 25.01.2006, it has Geological reserve of 285 MT, Production Target- Aug. 2015. Annual rated capacity-6 MTPA, Project Status as on 25.07.2013. Geological Report available. Mining plan approved by MOC. Environment Clearance accorded by MoEF. Stage-I forest clearance accorded by MoEF. Stage-II proposal is under process at RCCF, Hazaribagh. MDO Under tendering. All notifications for mining area land axquisition completed. RAP approved by NTPC Board. Payment for 106 acres of land compensation disbursed to project		Compliance of Stage-I approval for diversion of 243.32ha of forest land granted by MoEF sent to MoEF&CC by GoJ on 01.06.2015	

			Affected families till date. Govt. of Jharkhand transferred 106 acres of Govt. land to NTPC. Total expenditure of approx Rs. 119 Cr. incurred so far.			
--	--	--	--	--	--	--

Sd/-
Chief Secretary
Jharkhand, Ranchi.

Memo No. 1131 /Ranchi, dated 01.04.2016

05/U.Ni.(CCI-PMG Meeting)-20/2014 Part-II

Copy to- Sri Arun Goyal, Additional Secretary, Cabinet Secretariat, Govt. of India/Sri Somdutt Sharma, Director, Cabinet Secretariat, Govt. of India/Additional Chief Secretary, Deptt. of Home, Govt. of Jharkhand / Additional Chief Secretary, Deptt. of Road Construction, Govt. of Jharkhand/ Additional Chief Secretary, Deptt. of Industry, Mines and Geology, Govt. of Jharkhand/ Principal Secretary, Deptt. of water resource, Govt. of Jharkhand/ Principal Secretary, Deptt. of Energy, Govt. of Jharkhand/ Principal Secretary, Deptt. of Planning Cum Finance, Govt. of Jharkhand/ Principal Secretary, Deptt. of Forest, Environment and Climate Change, Govt. of Jharkhand/ Secretary, Deptt. of Revenue, Registration and Land Reforms Govt. of Jharkhand/ Director, Deptt. of Industry, Mines and Geology (Mines Section), Govt. of Jharkhand/Chairman, Jharkhand State Pollution Control Board, Dhurwa, Ranchi./Director, (Technical) CCL, Darbhanga House, Ranchi./D.C. East Singhbhum/D.C, Latehar/D.C, Godda/D.C. Chatra/D.C. Dhanbad/D.C, Hazaribagh/D.C. Bokaro/D.C, Ramgarh/D.C, Giridih/D.C, Ranchi/D.C, Khunti/D.C, Deoghar/D.C, Koderma/D.C, West Singhbhum/ D.C, Saraikela-Kharswan for information and necessary action.

17/4/16
Director Industries
Directorate of Industries
Jharkhand, Ranchi