

Minutes for the PMG meeting with Secretary, Department of Industries, Mines and Geology, Govt. of Jharkhand dated 19 June, 2017

List of Participants: Attached

Project Name	Issues	Decisions taken on 19 June 2017
Eastern Dedicated Freight Corridor	<p>Issue(Jharkhand)-17-01-2017 District: Koderma (i) Disbursement :- (a) Since Oct, 2015 total disbursement is only Rs. 4.17 Crore out of Rs. 21.78 Crore. (b) Only 3 dates were fixed for disbursements in last 3 months with disbursement of Rs. 0.94 Crore. (ii) Out of total declared awards for 16 villages, Individual awards for PAPs for Village Gadgi is yet to be published. (iii) Against requisition for 6.84 Ha Govt. land, so far estimate for 6.14 Ha received and payment of Rs. 18.91 Crore made in the treasury. (iv) Out of total payment of Rs. 18.91 Crore against 6.14 Ha Govt. land, the approval of state Govt. received only for 3.86 Ha. (v) Against total payment for 6.14 Ha Govt. land, the possession of only 3.86 Ha Govt. land received. (vi) Award of 20F are yet to be declared for 4 villages (Behradih, Tilokari, Kutiya and Ghouranja). (vii) Mutation is pending for 1 village.</p>	<ul style="list-style-type: none"> • DC Koderma stated that disbursement can be started by 1st week of July of the remaining villages
	<p>Issue(Jharkhand)-17-01-2017 (1) District: Giridih – (i) Disbursement:- (a) Since declaration of first award on Dec, 2014 total disbursement so far is only Rs. 13.22 Crore. Rs. 5.18 Crore is yet to be disbursed. (b) At least one or two dates should be fixed for disbursements for expediting the process. Only 1 (One) dates were fixed for disbursement in last 3 months while the disbursement amount was only Rs. 0.31Crore. (2) District: Hazaribagh – (i) Disbursement:- Since declaration of first award on June 2015, total disbursement so far is only Rs. 2.43 Crore out of total declared awards of Rs. 2.84 Crore. Rs. 0.41 Crore is yet to be disbursed. (ii) Out of total payment of Rs. 0.36 Crore against 0.69 Ha Govt. land, no approval of state Govt. received. The approval is pending for last 20 months since payment made on 12.05.15. (iii) Against total payment for 0.69 Ha Govt. land, no possession of Govt. land received. Possession of 0.69 Ha Govt. land is pending since payment made on 12.05.15.</p>	<ul style="list-style-type: none"> • DC Giridih stated that 21 villages are already handed over to DFCCIL • 5 villages are recently handed over by DFCCIL, disbursement to which will be completed by 15 July • In Hazaribagh, some of the villages are not agreeing for disbursement. It was stated that a camp will be organized on 21 June 2017 wherein disbursement of the remaining villages will be tried once again and if it still does not happen, money will be deposited to court • Regarding mutation, Director, Land reforms stated that software is ready and mutation of remaining villages may be done started
	<p>Issue(Jharkhand)-17-01-2017 (1) Dhanbad District - (i) Out of total declared awards of 37 villages, individual awards for PAPs 19 villages are yet to be declared. (ii) Mutation applications are pending for 12 villages for last six months. (2) Giridih District - (i) No disbursement in village Barwadih done so far. (ii) Mutation application are pending for 10 villages for last six months.</p>	<ul style="list-style-type: none"> • Consolidated CPM wise proposal of Dhanbad and Giridih in Phase I and other two districts in Phase II may be sent to MoEFCC • User agency representative should send the requirement to state government which will then be forwarded to MoEFCC

[Signature]

	<p>Issue(Jharkhand)-17-01-2017 (i) Hazaribagh District - Forest clearance online proposal of 153.61 Ha submitted on 02.07.2016 needs to be expedited. (ii) Koderma District - Forest clearance online proposal of 79.19 Ha submitted on 23.02.2016 needs to be expedited.</p>	<ul style="list-style-type: none"> User agency stated that KML, DGPS file for finalized alternative for forest land use is already provided to state government and may be utilised A justification of alternative proposed is to be submitted to DoEFCC
	<p>Issue(Jharkhand)-17-01-2017 In Hazaribagh District, online proposal of 81.17 Ha for Wildlife clearance submitted on 21.11.2016 needs to be expedited.</p>	<ul style="list-style-type: none"> Matter was discussed in the meeting and directions have been given to expedite the resolution
	<p>Issue(Jharkhand)-22-12-2015 i. District HAZARIBAGH :- a. Disbursements not yet started. b. ROR of 2 villages (Sardhatanr and Mainukhar) not given by State Govt. Immediately required. c. District has not forwarded Government land resumption proposal (0.69 Ha) against which fund of Rs .0.36 Crore made available. ii. District KODERMA:- a. Disbursements of 7 villages where awards have been declared has not yet started. b. Estimate for 6.09Ha Government land not yet received. c. Structure valuation for 15 villages yet to be done by Ex. Engineer / PWD / Buildings to be advised accordingly. d. Joint Measurement for 6 villages to be done.</p>	<ul style="list-style-type: none"> Matter was discussed in the meeting and directions have been given to expedite the resolution
	<p>Issue(Jharkhand)-22-12-2015 District DHANBAD:- a. Awards for only 31 villages out of 50 villages declared so far. No disbursement to PAPs so far while 1st award was declared on 20.10.2013. b. Out of total 25.38 Ha Govt. Land, no proposal forwarded to Government. Estimate for 18.84 Ha pending with district. ii. District GIRIDIH :- a. Slow disbursement of compensation to PAPs (Rs. 3.27 Crore disbursed till date out of Rs.21.87 Crore i.e. 14.95%)</p>	<ul style="list-style-type: none"> Land acquisition in Dhanbad to be expedited for remaining 2 villages Disbursement for 12 villages should be completed by July end.
Jharkhand Solar Power Projects	<p>Issue(Jharkhand)-26-09-2016 JREDA conducted competitive bidding of 1200MW solar power projects. Renew Power was successful in securing 522MW . As per RFS, LOIs should be issued within 15 days of financial bid opening, but got delayed by approx 2 months. As per RFS, date of signing of PPA was 26 April 2016, but uptill now the PPAs are not signed with DISCOM. So, the entire process is delayed by more than 7 months, and we are eagerly waiting for signing of PPAs to start the project development</p>	<ul style="list-style-type: none"> Secretary, DIMG stated that a ministerial committee has been formed and a decision is expected within 15 days on whether state is going forward with signing of PPA or new tender will come
2 X 600 MW MAHAN THERMAL POWER PLANT	<p>Issue(Jharkhand)-07-07-2016 Tokisud North Coal Block Delay in Transfer of Private Land and Govt. land in favour of EPML. Facilitation required: To advise Government of Jharkhand to expedite</p>	<ul style="list-style-type: none"> Secretary, DIMG stated that company is reluctant in moving further and operationalizing the plant. A show cause regarding the same has also been

Handwritten signature

	transfer of land both Govt. Land & Private / Raiyati Land in the name of Essar Power MP Limited	<p>issued.</p> <ul style="list-style-type: none"> Matter may be taken up at PMG level with the User agency.
Maithon Right Bank Thermal Power Plant Phase 1	<p>Issue(Jharkhand)-09-12-2016 Currently, coal requirement of 4.1 MTPA is transported through road using the Nirsa-Jamtara state highway. This road is also used by the large population staying in the areas through which the road passes. This creates inconvenience to the local population as well it creates possibility of accidents due to large number of coal & ash trucks plying on this road (1500 a day). It is proposed to construct a dedicated road connecting the MPL plant to NH2 which shall result in reducing the traffic density on the Nirsa-Jamtara road as well as reduce the possibility of the accident. This project shall be done by the Road Construction Dept (RCD), GoJ. The survey for the road alignment has been carried out & DPR prepared. RCD needs to expedite grant of approval of DPR & should also request the DC Dhanbad for the acquisition of the land. This needs coordination at the RCD, GoJ & DC Dhanbad for acquisition of the land</p>	<ul style="list-style-type: none"> DPR prepared by Department of Road Construction has been submitted to Board of Maithon Thermal Power Plant. Matter is pending with User agency for board approval User agency also stated that remaining land acquisition is pending and project may be kept on hold
Tori-Shivpur -Kauthatia New BG Rail Line	<p>Issue(Jharkhand)-28-01-2017 During the PMG meeting held on 27.01.2017 chaired by CS Jharkhand, It was informed that Shivpur-Kauthatia section will be undertaken by an SPV comprising of NTPC, CCL, State Govt. and Railways. Land Acquisition for this stretch is pending in the State of Jharkhand</p>	<ul style="list-style-type: none"> Project may be taken up as SPV and viability study is being done Secretary, Department of revenue, registration and land reforms stated that land acquisition was under process, but Railways has decided not to go ahead with it and return the money Railways has to take the further call on whether to go ahead with the project or not and matter is pending with them
Kedla UG	<p>Issue(Jharkhand)-06-12-2013 Proposal for diversion of 168.5 ha was accorded Stage-I approval on 4.4.2011. Compliance report received without documentary evidence in support of settlement of rights under the Forest Rights Act, 2006. MoEF vide letter dated 12.10.2012 requested the State Govt. to submit the said documents. The same are still awaited. Another proposal for diversion of 29.19 ha of forest land was accorded Stage-I approval on 27.11.2006. Report on compliance to conditions stipulated in the stage-I approval received from the State Government without details of transfer in ad-hoc CAMPA of funds realised from the user agency. The same is awaited from the State Government</p>	<ul style="list-style-type: none"> Stage I clearance is granted MoEFCC asked to submit the FRA with all required documents including gram sabha approval CO Manda has given the proposal to SDO Ramgarh but more signatures of the villagers are required which may be taken up soon Possession to be given by 25 June 2017
Saunda - D	<p>Issue(Jharkhand)-06-12-2013</p>	<ul style="list-style-type: none"> MoEFCC has sought requirement of CA land

Handwritten signature/initials

	Report on satisfactory compliance to conditions stipulated in the stage-I approval is still awaited from the State Government	<p>details DGPS survey.</p> <ul style="list-style-type: none"> • Proposal can be dropped from PMG portal
Jharia Master Plan	<p>Issue(Jharkhand)-30-10-2014 SHIFTING OF RAJPUTI BASTI 627 bighas(209 acres) of coal bearing land was inherited by BCCL at Kenduadih under Coking Coal Mines Nationalisation Act, 1972. The area is critically endangered due to fires and subsidence and requires rehabilitation of people from this area to non-coal bearing area for safety of the people. There are about 5000 families residing in Kenduadih- Rajput Basti, located over this area. BCCL filed 1st petition in lower court for possession of the land in the 1982, and later on in the High court. State Government claimed ownership of the land as per Bihar Reforms Act and filed a suit. However, Hon'ble Supreme Court of India passed Decree in favour of BCCL in 14.5.1994 (appeal no. 840/1988) for the physical possession of land to BCCL. Eviction case was filed against the encroachers on the said land and court of Estate Officer passed order for eviction under PP Act, 1971. Eviction of encroachers did not materialize despite communications to District Administration, Dhanbad. Again, BCCL filed writ petition No. 534/2006 in Jharkhand High Court in 2006 for enforcement of decree passed by Hon'ble Supreme Court. But, D.C., Dhanbad filed affidavit in Oct, 2006 before Jharkhand High Court that encroachers can be evicted only after provision of rehabilitation site. Meanwhile, the danger of fire and subsidence aggravated in and around this area</p>	<ul style="list-style-type: none"> • Secretary, DIMG stated that Chief Secretary herself is taking review meetings and has directed to shift away on priority basis • Coal Secretary also has directed that rehabilitation of Rajputi basti to be done on non-coal bearing area. • Proposal may be dropped from PMG portal
Coal mining projects of CCL in Jharkhand	<p>Issue(Jharkhand)-13-11-2014 Urimari OCP (143.57 cr)(2 MTY) Reply of queries raised by MoEF to be forwarded by Govt. of Jharkhand to MoEF Govt. of India for stage-I clearance</p>	<ul style="list-style-type: none"> • Compliance submitted to CCL, once reverted back to state headquarters, it may then be submitted to MoEFCC • Special Secretary, Department of Forest, Environment and Climate Change has called for a meeting regarding Urimari on 28 June, 3 PM to further discuss the issues
	<p>Issue(Jharkhand)-13-11-2014 Magadh OCP (706.4 cr)(20 MTY) A) Authentication of Land of Villages..... 1. Saradhu, 2. Kundi, 3. Dewalgarha, 4. Masilong and 5. Kurlanga Under Tandwa Block of Chatra District Villages..... B) Authentication of Land of Villages..... 1. Ara and 2. Chamatu Under Balumath Block of Latehar District. C) Identification and Hand over of 300 Acres of Land in Tandwa block for establishment of ITI, schools, Skill Development Centre etc</p>	<ul style="list-style-type: none"> • Tenancy and authentication is done • Secretary, DIMG also stated that If land is to be taken for project, payment and jobs have to be given • There is some dispute u/s 87 which is to be resolved by ASO and needs to be done on priority basis by 15 July • A consolidated list is to be made including Cadastral Survey and Revisional Survey mapping

		<ul style="list-style-type: none"> Regarding handover of 300 acres of land, Secretary, DIMG stated that specific agenda regarding CSR activities is to be provided for further processing. It was also decided that as this issue of 300 acres of land handover doesn't relate to plant operationalization hence, this issue may be dropped from PMG portal
	<p>Issue(Jharkhand)-13-11-2014 Pundi OCP (631.53 cr)(2.5 MTY) Forest proposal for stage 1 clearance is to be forwarded by Government of Jharkhand to MOEF ,GOI</p>	<ul style="list-style-type: none"> User agency to submit DGPS survey by June end to fulfil the requirement Stage I compliance which may then be submitted by DFO to state headquarters
	<p>Issue(Jharkhand)-13-11-2014 Purnadih OCP (210.98 cr)(3 MTY) A) Authentication of Land in Villages..... 1. Hendja, 2. Kutki and 3. Dembua Under chatra district B) Forest Application for Stage-I Clearance to be forwarded to MOEF by Govt. of Jharkhand at the earliest</p>	<ul style="list-style-type: none"> Issues of clarification regarding Stage I clearance is pending since 2011 which may be resolved at the earliest Further, Special Secretary, DoEFCC stated that separate meeting will be called for resolution of FRA issue such that mining process may start soon
	<p>Issue(Jharkhand)-13-11-2014 Karo OCP (96.53 cr)(3.5 MTY) A) Authentication Of land in villages..... 1. Karo, 2. Baidkaro, 3. Barkikuri, 4. Chotkikuri Under Bermo Block. B) Reply of query raised by MOEF to be forwarded by Govt. of Jharkhand to MOEF at the earliest.</p>	<ul style="list-style-type: none"> Matter is pending with MoEFCC as FAC, Regional Office, Ranchi pointed out Karo OCP CA land given for afforestation has changed by state government
	<p>Issue(Jharkhand)-13-11-2014 Rajrappa OCP (510.85 cr)(3 MTY) A) Authentication Of land Of villages..... 1. Dhawaiya, 2. Semraber And 3. Gopa Under Bokaro District B) Forest Application for Stage-I clearance to be forwarded to MoEF, Govt. of India by Govt. of Jharkhand at the earliest</p>	<ul style="list-style-type: none"> Identification of 274 acres of CA land is pending and may be expedited and completed by 30 June Submission of DGPS survey is pending with User agency KML file of already diverted and to be submitted by 30 July including supply map and entire compliance A meeting may be done on weekly basis to expeditiously resolve the issues
	<p>Issue(Jharkhand)-13-11-2014 Amrapali OCP(858.11 cr)(12 MTY) A) Authentication of Land of Villages 1. Ursu, 2. Kumarang Kalan, 3. Turhad, 4. Binglat and 5. Honhe Under Chatra District</p>	<ul style="list-style-type: none"> Disbursement will be completed soon hence, project to be dropped from PMG portal

[Handwritten signature]

Coal Coal Projects (Future) of ECL in Jharkhand	<p>Issue(Jharkhand)-09-12-2016 Possession of 323 Ha of tenancy (J B) land, for which sect-11 under LA Act 1894 completed, is pending due to insistence by GoJh for signing of DOC(deed of conveyance). Execution of DOC is not required as ECL is a central Govt Company. Acquisition of land for a central govt co comes under the provision of part II of the LA Act-1894 not under part VII of the Act. Appropriate Govt in relation to acquisition of land for the purpose of Central Govt Company is Central Govt [Ref Sec3(ec) of LA Act 1894]. Central Govt entrusts the state govt by notification under LA Act 1894 to enable the state Govt to acquire land required for central Govt, in this case ECL. Hence LA Collector is empowered to acquire land for ECL on behalf of Central Govt. Once the collector takes possession of the land after completion of land acquisition proceedings on behalf of ECL, land vests in ECL. Help is required from GoJh and DC, Deoghar not to insist on DOC and issue necessary order for legal hand over of the said land</p>	<ul style="list-style-type: none"> • User agency stated that remaining mauja is to be acquired under CBA. • It was also discussed that villagers from Taljharia village are not coming for disbursal. DC Godda stated that rates being offered under CBA as of now are old rates and not the new rates. • User agency requested that a letter regarding new increased value may be issued for ECL and the disbursal for new rates will be complied • Regarding the issue of execution of deed of conveyance under LA act, cabinet decision has to be taken.
	<p>Issue(Jharkhand)-07-07-2016 Rajmahal OCP is presently running in the Mouza Bara Bhorai No. 18 and Chhota Bhorai No. 17. Mining operation of the Project will be done in the Mouza Taljharia No. 19 and Bansdiha No. 47 in near future. The land of the both mouzas have already been acquired under CBA (A & D) Act, 1957 but physical possession of land yet to be taken. In spite of sincere effort made by Rajmahal Area management for physical possession of land of said mouza, positive result could not come out in this regard. Raiyats of the both mouza are refusing to hand over physical possession of the land to the area management</p>	<ul style="list-style-type: none"> • Matter was discussed in the meeting and directions have been given to expedite the resolution
	<p>Issue(Jharkhand)-15-11-2014 In case of Simlong Expn. OC (Dist :- Pakur) Cap:2 MTY, Capt: Rs 117.23 Cr i) Application for 83.02 Ha forest land submitted on 04-11-2013. ii) Initial survey for pillaring for DGPS survey completed in April-14 . Further pillaring for DGPS survey is under progress. iii) The file submitted to Addl. PCCF/Nodal Officer, Jhar on 24-06-14 after verification and scrutiny. Nodal officer advised DFO, Pakur to complete tree enumeration . Help required for early completion of tree enumeration at DFO level and granting Stage-I FC</p>	<ul style="list-style-type: none"> • Matter was discussed in the meeting and directions have been given to expedite the resolution
	<p>Issue(Jharkhand)-14-11-2014 In case of Hura C OC, (Godda) Cap: 3 MTY, Capt: Rs 620.62 Cr i) The application for forest land of 527.043 Ha was applied on 01-08-06. MoEF granted FC-I on 09.09.11 for 260 Ha. CF, Dumka is insisting on return of forest land diverted for Rajmahal OCP in compliance to the point no 23(which states-'all the land diverted 20 years back to be returned to forest dept.) DFO asked some other clarifications on</p>	<ul style="list-style-type: none"> • Matter was discussed in the meeting and directions have been given to expedite the resolution

Handwritten signature

	<p>04.09.2014. The reply along with report of Wild Life – Study by experts as advised has been submitted on 7/9/2014. The status has been appraised to Nodal officer on 11/10/2014. Help is required for advising State forest Deptt. for forwarding early FC, Stage-II</p>	
	<p>Issue(Jharkhand)-14-11-2014 In case of Chitra East OC (cap 2.50 MTY, Capt: Rs 112.69 Crs),:-A committee was formed by District Authority for dealing with dispute in Joint measurement report of houses. Physical verification of Tulsidabar & Khoon mouza has completed. Physical verification of Chitra village(part) , Damgarha & Bhawanipur are yet to be done. Help is required from district administration for completing verification of households assets and for early distribution of compensation to the all PAPs for early rehabilitation of PAPs</p>	<ul style="list-style-type: none"> Some village homes on the verified land were missed during the process which will be completed by month's end
	<p>Issue(Jharkhand)-14-11-2014 In Case of Rajmahal Expn OC (cap: 17.0 MTY, Capt: Rs 153.82 Crs), Progress of R & R is slow due to problem in obtaining GT(Genealogical Table). Villagers are demanding among other things, patta of the land in their name before shifting to the rehab site. Circle Office(Boarijore)/District(Godda) /State Authority may look into the matter for resolution of the issue of Patta and sorting out the problem of issuing authenticated GT(Genealogical Tree).</p>	<ul style="list-style-type: none"> Matter was discussed in the meeting and directions have been given to expedite the resolution
	<p>Issue(Jharkhand)-14-11-2014 In case of Chitra East OC (capacity: 2.50 MTY, Capital: Rs 112.69 Crs), For transfer of Govt. Land which was applied for 61.79 Ha to DC, Deoghar on May 2012. As required by Circle Officer all maps have submitted on 22/11/12. Valuation of land is under process by Circle Officer Sarath & Palajori, Deghar District. Demand notice is still awaited. Help is required for directing CO/District authority for early issue of demand note</p>	<ul style="list-style-type: none"> Possession of 28 acres of land to be done within one week, rest patta verification to be completed by month end and demand to be raised by 1st week of July.
	<p>Issue(Jharkhand)-14-11-2014 In case of Chuperbhita OC(Pakur& Dumka) Cap:4 MTY, Capt: Rs 313.46 Cr i)The application for forest land of 260.19 Ha submitted on 10.8.04. ii) As asked, DGPS map was submitted to forest dept on 27.12.2012. iii) The site of Chupervita was visited by CF & DFO on 25.08.2014. RCCF Dumka forwarded the DGPS survey report to PCCF/Nodal Officer (Forest), Jharkhand on 29.08.2014, iv) The report has been forwarded to Principal Secretary (Env& Forest), Govt. of Jharkhand on 26-09-14 for forwarding to MoEF. Help is required for directing state forest department for forwarding application to MoEF</p>	<ul style="list-style-type: none"> Matter was discussed in the meeting and directions have been given to expedite the resolution

[Handwritten signature]

	<p>Issue(Jharkhand)-14-11-2014 In case of Chitra East OC (capacity: 2.50 MTY, Capital: Rs 112.69 Crs),:- i)Stage-I of Forest land of 124.28 Ha (80.95 Ha already broken + 43.33 Ha new) issued on 21-4-2010. Rs 10.25 deposited on 14/09/2010 for compensatory land 52.92 Ha. State authority was insisting for compensation at new rate which was FOUR TIMES high. ii) As per discussion with AIG(Forest), a request submitted on 24/6/14 to Nodal officer(Forest), Jharkhand for relaxation for transfer of CA land. Principal secretary has recommended/ forwarded the proposal to the Minister, Forest & Environment Dept, GoJH on 17.09.14. iii) The said request of relaxation in condition no 1(i.e. for payment of compensation in place of land for CA (compensatory afforestation) has been forwarded to Senior Asst. IG(MoEF) Govt of India on 16.10.14 by special secretary, Govt of Jharkhand. Help is required for expediting matter of granting Stage-II FC</p>	<ul style="list-style-type: none"> • Secretary, DoEFCC stated that in the absence of nodal officer in Ranchi there is no representation. Hence, resolution is not expedited. • It was decided that on 1st Monday of every month at 3 PM a meeting to be conducted specifically to resolve the issues of User agency • Also, a query is sent by RCCF to PCCF after resolution of which it will be forwarded to MoEFCC within a week
--	---	--

The meeting ended with vote of thanks to chair.

Sd/-

(Dr. Sunil Kr. Barnwal)

Secretary, Department of Industries, Mines and Geology

Memo No. 2208 /Dated: 14/07/2017

05/U.Ni.(CCI-PMG Meeting)-20/2014, Part II

Copy to: Additional Chief Secretary/Principal Secretary/Secretary – Department of Home, Jail and Disaster Management/Department of Forest, Environment and Climate Change/Department of Road Construction/Department of Energy/Department of Water Resources/Department of Revenue, Registration and Land Reforms/Mr. DC Bijalwan, Under Secretary, PMG/Director, Directorate of Mines and Geology/Director (Technical) CCL, Darbhanga House, Ranchi/Director JREDA, Kusai Colony, Doranda, Ranchi/Deputy Secretary to Chief Secretary/PPS to Secretary, Department of Industries, Mines and Geology/PA(Website Incharge) to Director, Industries for necessary information and kind action please.

13/7/17
 Director, Industries