

Minutes of review of PMG Projects by Chief Secretary and DPIIT on 05.03.2020

List of participants is attached as Annexure-1.

The Chairman welcomed all the participants, thereafter, meeting started with discussions on various issues pertaining to project companies. The discussion held project wise are mentioned below:

<p>1495 Jharkhand PRAGATI</p>	<p>Eastern Dedicated Freight Corridor Rs 35000.0 Crores NA EDFC 17 May 2016</p>	<p>Issue: (Jharkhand) 16 October 2019 (a) Koderma District: (i) Private Land- a. PAPs amount of Rs.94.76 Crore is required to be disbursed early. b. PAP Award of village Tilaiya is to be declared early for disbursement. c. An amount of Rs. 36 Crore (55% of total declared award amount) has been referred to the competent court as communicated by DLAO vide letter No. 800 dt. 08.10.18. Land with litigation/ court cases or where PAPs are not coming forward to claim the compensation can be covered under sub-sec (4) of sec 20(H) of the RAA, 2008. d. Mutation of only 1.465 acre of Tilokri received out of 1.52 acre. Balance 0.055 acre is pending. e. Application for obtaining tree feeling & transit permit in non-forest land has been applied on 31.05.19 which is awaited.</p>	<p>Latest Decision & Minutes: 05.03.2020 <u>Koderma District</u> <u>Private Land</u> After deliberation, the position that emerged is that: ii) In Telaiya village 20F award publication in newspaper as requested by DLAO will be done this week. Process of disbursement will be started immediately and major portion done by 31.03.2020. iii) Cases amounting to Rs.28.17 crores referred to court by DLAO is yet to be decided by Court. iv) Out of pending mutation for 0.055 acres village Tilokri, 0.015 acres has been done. Mutation of the balance 0.04 acres to be completed by 15.03.2020. <u>CS directed that DFCCIL should make combined requests to all DCs with copy to RRLRD. Matters that are not disputed should not be referred to court. They should be settled by District Authorities</u> <u>Forest matter (89.688 ha)</u> As per report of Forest Department, compliance of FC Stage-I and request for working permission yet to be submitted by the User agency.</p>
		<p>Issue: (Jharkhand) 16 October 2019 Hazaribagh District Private Land:- a. Early disbursement of balance amount to PAPs in different villages of Hazaribagh District. Undisbursed PAPs amount in Ambatari village is 29 lakhs. b. Mutation applied in 8 villages for an area of 13.3783acre as per possession given by DLAO. Only two villages complete mutation received. For rest 6 villages part mutation received. Thus, balance mutation of 4.229 acre in six villages needs to be expedite. c. PAPs amount of Rs. 12.57 lakhs which was referred to the District court, has been returned back to the DLAO/HZB. This amount needs to be disbursed early. d. Application for obtaining tree feeling & transit permit in non-forest land has been applied on 07.06.19 which is awaited.</p>	<p><u>Hazaribagh District</u> <u>Private Land</u></p> <p>a) Voucher for Rs 4.51 Lakh is ready for payment and held up due to unavailability of DFCCIL accountant. Once DFCCIL accountant is available, disbursement will be done in same day. Rs 16 Lakh has been transferred to L. A Court.</p> <p>b) Out of 13. 3783 acres, 12.2783 acres mutation has been Completed. Rest 1.10 acre of land is disputed in nature. <i>Verification</i> process has been started; mutation will be done by 15.03.2020.</p> <p>c) Rs 12.57 Lakhs received from court and as per direction of court notice has been served again to raiyats. Also published in newspaper.</p>

			<p>CS directed that handing over possession of land to DFCCIL be expedited</p> <p>Forest matter (203.803 ha, Hazaribagh West & Wildlife Division) As per report of Forest Department,</p> <ul style="list-style-type: none"> • Tree cutting Permission dt 07.06.2019 for 22 trees standing on Raiyati Land was given on 23.09.2019. • DFCCIL has submitted preliminary report of Integrated Action Plan, and informed that they have assigned Wildlife Institute of India, Dehradun to prepare complete Integrated Action Plan. Till then compliance to FC Stage-I would be incomplete. <p><u>Hazaribagh (8.6199 ha. Hazaribagh East Division)</u> As per report of Forest Department, diversion proposal has been sent to GOJ vide ED's (PCCF) letter no. 366 dated 02.04.2019. GOJ raised query vide its letter 3531 dated 12.09.19 about Authenticated Land Schedule in alignment. Reply to query of GOJ sent vide ED's (PCCF) letter no. 168 dated 04.03.2020.</p>
		<p>Issue: (Jharkhand) 16 October 2019 (c) Giridih District Private Land: a.Total PAPs wise disbursement is Rs.25.85 Crore (i.e. 96.58 % of total declared awards of Rs. 26.75 Crore). Disbursement of approx 0.90 Crore is yet to be done. Out of which 0.61 Crore could not be disbursed either due to non-submission of papers by PAPs or some disputes on their properties.</p>	<p><u>Giridih District</u> Private Land Amount for Unknown raiyats: Rs 31.409 lakhs Balance Amount: Rs 43.92 lakhs. Concerned amins were deputed to consult each raiyat individually. Reports have been submitted. The records and concerned amount will be sent to the Authority by 31st March,2020. CS directed that handing over possession of land to DFCCIL to be expedited</p> <p><u>Compliance of FC Stage-I (2.22 ha) received on 10.11.2017.</u> As per report of Forest Department, reminders sent from time to time, last given vide ED's (PCCF) letter no. 59 dated 28.01.2020 to submit compliance of condition no.-11, i.e. Muck Disposal Plan. Compliance is awaited</p>
		<p>Issue: (Jharkhand) 17 January 2017 District: Koderma (i) Disbursement- (a) Since Oct, 2015 total disbursement is only Rs. 4.17 Crore out of Rs. 21.78 Crore. (b) Only 3 dates were fixed for disbursements in last 3 months with disbursement of Rs. 0.94 Crore. (ii) Out of total declared awards for 16 villages, Individual awards for PAPs for Village Gadgi is yet to be published. (iii) Against requisition for 6.84 Ha Govt. land, so far estimate for 6.14 Ha received and payment of Rs. 18.91 Crore</p>	<p><u>Koderma District</u> All issues listed at (i) to (vi) have been resolved. (vii) Mutation of only one village Telaiya is pending as payment not started. Payment will start in mid-March 2020.</p>

		made in the treasury. (iv) Out of total payment of Rs. 18.91 Crore against 6.14 Ha Govt. land, the approval of state Govt. received only for 3.86 Ha. (v) Against total payment for 6.14 Ha Govt. land, the possession of only 3.86 Ha Govt. land received. (vi) Award of 20F are yet to be declared for 4 villages (Behradih, Tilokari, Kutiya and Ghouranja). (vii) Mutation is pending for 1 village.	
		<p>Issue: (Jharkhand) 16 October 2019 Dhanbad District: (ii) Govt. Land: a. Rajyadesh yet to be received for 4.332acre even after completing 80% payment on dt 24.07.18. The matter is pending for cancellation of Bandobast Land at Ranchi for a more than 8 months. b. Total Nadi/Nala plots of area 11.27acre in Dhanbad district has been processed for payment out of which for 0.94acre 100% payment has been done and Possession received, For 5.23 Acre 80% payment has been made. Since DFCCIL cannot change the form of land for Nadi/Nala plots, so DFCCIL would prefer not to make any payments for such land and in lieu working permission may be granted to DFCCIL against certificate from DFCCIL for maintaining status quo of the nadi/nullahs. Also, for those Nadi/Nala plots whose payment has already been done such amount may be reimbursed.</p>	<p>Dhanbad District Government land:</p> <ol style="list-style-type: none"> Rajyadhesh not yet received for 4.3226 acres for which 80% payment was made on 24.07.2018. CS directed that Mutation of acquired private land and Rajyadesh for Government Land to be completed by Districts at the earliest. DFCCIL submitted that they can't change the form of Nadi/nala plots, they are seeking Working Permission in Nadi/Nala against Undertaking by DFCCIL to maintain status quo. DC, Dhanbad to facilitate resolution of this issue. DC submitted that disputed amount already transferred to Court is Rs. 6.14 Crores and about to be transferred is Rs. 1.34 Crores, leaving a balance of Rs. 1.24 Crores for disbursement. CS directed that handing over possession of land to DFCCIL to be expedited <p>Compliance to FC Stage-I (1.7936 ha) As per report of Forest Department, FC Stage-I approval received on 10.11.2017. Compliance report sent to GOJ vide ED's letter no.158 dt 28.02.2020.</p>
		<p>Issue: (Jharkhand) 16 October 2019 (d)Dhanbad District: (i) Private Land:- a.Total PAPs wise disbursement is Rs. 76.96 Crore against total award of Rs. 97.71 Crore. Balance Rs.20.75 Cr to be disburse to PAPs. b. 20A notification for 5 village-Marma, Elakend, Karmatanr, Bauakalam&Pakerbera- of total area 5.922acre to be done. Proposal has submitted to DLAO/DHN on 31.05.2019. c. Mutation pending for 45.8024 acre out of 137.51Acre. Mutation process needs to be expedited.</p>	<p>Dhanbad District Private Land DC, Dhanbad informed,</p> <ol style="list-style-type: none"> Disbursement of all clear cases has been done. 20A notification of 95 Villages already sent to DFCCIL vide letter no. 109 Dated. 06.02.2020. DFCCIL informed that this will be published in newspaper in two to three days. As per DC, Mutation of balance 25.18 acres out of 137.51 acres is in process and will be over by 31.03.2020. Disbursement of balance of approx Rs 16 Crores is to be expedited. Where no claimant is coming, the land should be immediately handed over to DFCCIL.

			CS directed that handing over possession of land to DFCCIL to be expedited
		<p>Issue: (Jharkhand) 16 October 2019 (a) Koderma District (ii) Govt. Land: a. Estimate for Govt land resumption in village Gohal of area in Koderma to be expedited. b. Tilaiya- Govt land estimate demand of 0.35 acre (Plot No. 7707 & 4184) in Tilaiya to be expedited. c. Kachaknal-AC/KQR vide L/No. 123/R, dt 30.01.16 has raised demand of Rs. 7,76,124/- as 80% against plot no. 266 (0.251 acre). The payment for which has already been done. Later DFO/KQR has confirmed it as Forest land and stage-I clearance has also been received from MOEF. NPV charges has already been paid to Forest Dept. In view of the above this amount needs to be returned. d. Belatand- In respect of Rajyadesh & Possession of balance area of 0.2145 acre is required urgently. e. Moriyawan- In respect of Rajyadesh & Possession of balance area of 0.2050 acre is required urgently. to be expedited. (21 January 2020) Pending with RM/RS</p>	<p>Koderma District Government Land</p> <ol style="list-style-type: none"> Estimate for village Gohal received on 01.10.2019 and payment made on 24.10.2019. Rajyadesh is pending at Commissioner level. Estimate for Plot no.7707 and 4184 of Telaiya resolved. Amount of Rs 7,76, 124/- needs to be returned. <p>d & e Rajyadesh of these two plots is pending at Commissioner level</p> <p>CS directed that handing over possession of land to DFCC to be expedited.</p>
1802 Jharkhand PRAGATI	BONDAMUNDA RANCHI DOUBLING Rs 1724.0 Crores South Eastern Railway (SER) southeasternrailway 13 September 2018	<p>Issue: (Jharkhand) 24 September 2018 The project requires felling of trees.</p>	<p>As per report of Forest Department, Forest diversion proposal sent by Nodal Officer to GoJ on 12.02.2020. CS directed that PCCF cum Nodal Officer to facilitate the proposal to reach MOEF 's Regional Office, Ranchi in time for its consideration by REC in their meeting expected around 25th of March, 2020. This will enable this project getting FC Stage-I approval by 08.04.2020.</p> <p>Regarding cutting of 124 number of trees, the tree enumeration list so prepared may be processed and brought to the notice of HPC for its consideration pending the FC Stage-I approval.</p>
		<p>Issue: (Jharkhand) 24 September 2018 The total land required for the project is 300 acre, however, land in physical possession is nil.</p>	<p>Land Acquisition: The total land required for the project has been reduced from 300 acres to 17.177 Acres. 14.670 Acres of land is physically possessed. Possession of balance 2.507 Acres in Chiur village of Khunti District is pending. Villagers refused to accept the compensation for balance 2.507 acres in Chiur Village of Khunti District on the ground that rates fixed by Administration for them is at lower rates compared to adjoining Lodhma village. The amount was deposited in DLAO Court and land was handed over to Railways on 16.01.2020. Railways are not being allowed to work by Villagers. <u>CS took a serious note of this issue remaining pending for long.</u> DC, Khunti was directed to make an action plan for land acquisition and</p>

			was given time up to 15.03.2020 for work by Railways to start .
		Issue: (Jharkhand) 24 September 2018 The total land required for the project is 300 acre, however, land in physical possession is nil.	Not applicable to Odisha. <u>Issue to be dropped by DPIIT.</u>
1156 Jharkhand	Coal mining projects of CCL in Jharkhand Rs 4794.84 Crores Ministry of Coal ccl cmd 13 November 2014	Issue: (Jharkhand) 13 November 2014 Urimari OCP (143.57 cr)(2 MTY) Reply of queries raised by MoEF to be forwarded by Govt. of Jharkhand to MoEF Govt. of India for stage-I clearance.	CS noted that FC Stage-I has been received on 24.01.2020. <u>Issue resolved.</u>
		Issue: (Jharkhand) 13 November 2014 Rajrappa OCP (510.85 cr)(3 MTY) A) Authentication Of land Of villages..... 1. Dhawaiya, 2. Semraber And 3. Gopa Under Bokaro District B) Forest Application for Stage-I clearance to be forwarded to MoEF, Govt. of India by Govt. of Jharkhand at the earliest	Rajrappa OCP CCL informed that additional land has become critical for continuity of mining operations and requested for support in this regard by early disposal of 4 H cases. Mining operations will come to a halt within one month with existing land in possession. District Administration informed that request of land authentication for land in Semraber and Gopa not received from CCL. In village Dhawaiya, out of 172 claims, 103 cases have been forwarded by SDO, Tenughat to additional collector, Bokaro. Hearing completed in 103 cases and order has been passed for jamabandi cancellation by Additional collector, Bokaro. It is being sent to higher authority for cancellation approval. For rest of 69 cases, no application has been received. A four-member district level committee was formed to look into authentication of land against these 69 cases. Report will be submitted to Divisional Commissioner, North Chotanagpur Division. District Administration was directed to complete the possession process by 05.04.2020, so that operation of mine is not halted. CCL also raised the issue of law and order situation and had sought support since May 2019. CS directed that this issue be resolved within one month i.e. by 10.04.2020.