

Minutes of the Meeting of CCIPMG held on 1.8.2016 under chairpersonship of Chief Secretary,
Jharkhand

List of Participants: Attached

1) Project : IOCL Project – Paradip-Raipur-Ranchi Pipeline , Rs. 1793 Crores

Issues : Acquisition of 1.33 acres of private land in village Anigara, Distrit Khunti

Decision taken on 1 August:

Issue Resolved. Matter to be closed

2) Project : Chichira-Kharagpur Section on NH-6 , Rs. 1131.82 Crores

Issues : Proposal for diversion of 54.556 ha forest land from Kharagpur and Jhargram forest pending for forest clearance

Decision taken on 1 August:

Project falls under area jurisdiction of West Bengal, therefore Project to be removed from Jharkhand's Site. Matter should be removed from Jharkhand State PMG portal

3) Project : Eastern Dedicated Freight Corridor & Rs. 35000 Crore

Issues :

- Processing of revised Forest proposal for 2.2 ha in Giridih and 1.79 ha in Dhanbad
- Award for 12 villages out of 50 villages in Dhanbad to be declared & disbursement of compensation to be expedited
- Disbursement of compensation in Dist. Koderma to be expedited

Decision taken on 1 August:

- DC Dhanbad to complete the land schedule verification in 2 weeks
- Meetings for determining nature of land in Dhanbad should be done fortnightly.
- Joint site Inspection of land to be done within 2 weeks in Giridih and revised forest proposal to be sent this month.
- The process of land acquisition and disbursal of compensation should be expedited through camps in all districts. Land compensation disbursement is mainly pending due to non-availability of Accountant from DFCCIL for signing of cheques. DFCCIL directed to deploy dedicated Accounts Officer in all districts for disbursement of fund.
- On the issue of deciding the nature of land, district revenue authority is the final authority in deciding the nature of land. If necessary, DFCCIL and representative of district administration shall do a joint physical inspection of site to ascertain the nature of land.

4) Project : Expansion of JSW Vijaynagar Steel Plant capacity from 10 MTPA to 16 MTPA & Rs. 15300 Crore

Issues : Transfer and Mutation of land pertaining to newly allotted Moitra Coal Block in Hazaribagh Dist. held by prior allottee without payment of state charges

Decision taken on 1 August:

- As Transfer of land is already done, Decision on mutation to be taken by DC within 10 days. Secretary, Department of Revenue shall coordinate with the DC to resolve the issue.
- Chief Secretary expressed her displeasure on the project proponent for not showing interest in the project and taking the project forward.
- Also, actual requirement of land to be studied such that project can be started even if complete land is not acquired by User Agency

5) Project : JSW Steel Ltd., Jharkhand & Rs. 35000 Crore

Issues : Land verification/acquisition delayed due to discrepancy in land records in Sonahatu area of Ranchi district

Decision taken on 1 August:

- Deputy Commissioner, Ranchi shall ensure land record and mutation record verification to resolve issue within one month. Chief Secretary expressed her displeasure on the project proponent for not showing interest in the project and taking the project forward.

6) Project : 500,000 tonnes per annum integrated steel plant & Rs. 1280 Crores

Issues : Approval of DC required for purchase of 55 acres of ST/OBC land in village Barlanga, Dist. Ramgarh

Decision taken on 1 August:

- On the issue of stamp duty refund, there is no provision to refund the stamp paper after the expiry of two years. Thus, the claim of project proponent is not maintainable. Thus, the issue is resolved
- Deputy Commissioner, Ramgarh informed that within a period of one month, she will dispose of the case related to permission under section 49 of CNT Act
- Chief Secretary expressed her displeasure on the project proponent for not showing interest in the project and taking the project forward

7) Project : Pakri Barwadih Coal Block & Rs. 3193 Crore

Issues :

- Support of Administration required for maintaining law and order at the coal mining project site.
- Disbursement of compensation for private land to be expedited

Decision taken on 1 August:

- Executive Director-NTPC apprised about the prevailing law and order situation at the project site. Chief Secretary assured that through Director General of Police, the law and order situation will be reviewed and necessary action will be taken to resolve the issue.
- Executive Director-NTPC requested to create a police post in Pakri Barwadih village to tackle the law and order problem as the present police station is far away from

project site and thus, it takes a long time for police to reach the site whenever a law and order problem arises.

- Executive Director requested that a special land acquisition officer may be posted for this project. Secretary, Department of Revenue assured that he will be posted as early as possible.

8) Project : 1050 MW Maithon Right Bank Thermal Power Project at Maithon & Rs. 5500 Crore

Issues:

- Mutation of 565 acres of land in Dhanbad District
- Leasing out of GM land of 115 acres in Dhanbad
- LA notification of 197.61 acres pending with Dept. of Revenue and Land reforms
- Law and Order problems in Dhanbad Acquisition of 1.33 acres of private land in village Anigara, District Khunti

Decision taken on 1 August:

- Deputy Commissioner, Dhanbad was asked to expedite the mutation of land process
- The representative of the company informed about the law and order problem and related issue of land compensation disbursement. Chief Secretary directed the Deputy Commissioner, Dhanbad to personally look into the matter and review the progress on weekly basis

9) Project : TATA Power – 3*660 MW Tiruldh Thermal Power Project & Rs. 12000 Crores

Issues : Land acquisition in Dist. Saraikela Kharsawan

Decision taken on 1 August:

- Project Proponent has not deposited the fund demanded by Deputy Commissioner for SAI study. Project Proponent has not shown interest in moving forward in the project.

10) Project : PKTCL-Purulia Kharagpur Transmission company Limited & Rs. 1000 Crores

Issues:

- 400KV D/C Purulia- Ranchi Transmission Line
 - Tree cutting permission pending with Divisional Forest Office, Ranchi
 - In District Khunti: Critical RoW Issues in villages Katamkuku (Tehsil-Khunti), Kulhutu, Changatoli, Hakaganj and Chitwadag (Tehsil-Karra)
 - In District Ranchi: Critical RoW Issues in villages Berenda, Jaherdih, Chandondih and Dhisir (Tehsil-Sonahatu), Nawadih, Besradiha (Tehsil Bundu), Beratoli (Tehsil Ranchi)
- Kharagpur- Chaibasa 400 KV D/C Transmission Line
 - 02 locations and 4.4 km stringing affected by severe RoW issues at location no. 66B/0 & 66C/0