

PROCEEDING OF THE CCI-PMG MEETING HELD ON 13.06.2014 UNDER THE CHAIRMANSHIP OF CHIEF SECRETARY, GOVT. OF JHARKHAND

Project SI No	Project Name	Sponsoring Ministry	Description	Issue/ Recipient Ministry Comments/ Decisions & Minutes
51	IOCL Project-Paradip-Raipur-Ranchi Pipeline	Petroleum and Natural Gas	Overall Physical Progress achieved is 72.1 percent. All major materials received at site. Pipeline laying is in progress. Compliance of conditions imposed in 1st stage Forest Clearance in progress for obtaining 2nd stage Forest Clearance. Delay in 2nd stage Forest clearance in Odisha and Jharkhand.	<p>Issue raised by company</p> <p>1. Tree cutting permissions for 2 Forest Divisions (Simdega and Khunti) in Jharkhand. 2. Law and order situation in RoW 3. Facilitating supply of building construction materials especially sand.</p> <p>Issue Considered</p> <p><i>Compliance of decision taken on 28.03.2014 from Forest Department.</i></p> <p><i>Stage – II approval granted, vide GOI, Bhubaneswar letter no. 5JHC 214/2012/BHU, dated 08.10.13. Forest land released vide GoJ letter no 2236 dt.12.05.2014.</i></p> <p>Latest Decision & Minutes.</p> <ul style="list-style-type: none"> The Company needs substantial amount of sand the supply of which is low thus hampering work pace. Secretary, Mines to ensure that sand and stone are available for timely completion of infrastructure project. <p>DC, Khunti to review progress of project and ensure that laying of pipeline in Torpa Anchal proceeds timely.</p>
114	Six-Laning of Aurangabad-Barwa Adda	Road Transport and Highways	Six lane under NHDP Phase-V being constructed by KMC Constructions Ltd.	<p>Issue raised by company</p> <p>(1) Slow progress of Land acquisition. Land Acquisition progress is not satisfactory. Only 60% land under possession. (2) Request for transfer of 55 ha forest land is pending with Jharkhand State Government since 30/07/2012.</p> <p>Issue Considered</p> <p><i>Compliance of decision taken on 28.03.2014 from Forest Department.</i></p> <p><i>Chief Wildlife Warden, Jharkhand has informed that a section of the NH falls within eco-sensitive zone of Wildlife Sanctuary. Therefore, permission from State Board for Wildlife and National Board for Wildlife has to be obtained. Proposal for organizing the meeting of State Board for Wildlife is under consideration of State Government.</i></p> <p>Latest Decision. & Minutes</p> <p>Principal Secretary, Road Construction Department informed that 3D notification of 50 villages in the 6-laning of 218.75km Aurangabad-Barwa Adda section of NH-2 Jharkhand/Bihar is still pending with NHAI and since 3G can not be done in the absence of 3D, thus the project is getting delayed. NHAI was directed to ensure timely notification of 3D. For pending FRA-NOCs with DC, Hazaribag and DC, Giridih, they were directed to ensure</p>




				<p>compliance by 30.06.2014.</p> <p>This project is sanctioned and concession agreement has been signed on 08.05.2015. NHAI has declared appointed dated on 01.04.2014. Water supply pipelines were laid in the flanks of NH-2 between Maithon & Dhanbad under Dhanbad water supply scheme for considerable population by the state Govt. way back in 2003. They are now required to be shifted for work to begin. NH-2 transferred to NHAI. Pipelines were laid on basis of NOC obtained from NHAI then. NHAI wants state govt. to shift the same. Cost of shifting of pipelines is estimated at Rs. 150 cr. Since 6-laning is a central Govt. project and National Highways are property of Gol and Utility shifting has always been part of the project. The pipelines, therefore, should be shifted by NHAI as part of the project. Principal Secretary, Road Construction Department was requested to upload the issue on the project monitoring portal.</p>
369	Electrosteel Steels Limited	Steel	<p>2.51 MTPA Steel Plant. The project is now ready to commence production from June 2013. Out of capex debt of Rs.824 crores, Rs.602 crores are sanctioned and remained Rs.222 crores loan application are pending with Union Bank- Rs. 150 crore, LIC - Rs. 50 crores and P&S Bank- Rs.35 crores. Due to delay in tying up the shortfall of Rs.222 crores, sanctioned debt of Rs.602 crores is not being released by the consortium of banks.</p>	<p>Issue-1 raised by company For its Kodoliband captive iron ore mines, after grant of state-I Forest Clearance on 13/2/2012 the identified land is not being accepted by the Forest Department, Jharkhand Govt. for afforestation. This is the last compliance pending out of 29 condition</p> <p>Issue Considered <i>Compliance of decision taken on 28.03.2014 by user agency has been done.</i></p> <p>Issue-2 raised by company PERMISSION FOR CONSENT TO OPERATE FOR THE STEEL PLANT The Steel Plant started construction after a formal "Consent to Establish" by the Jharkhand Sate Pollution Control Board (JSPCB) on 05.05.2008. Thereafter, during the construction period the Project received annual "No Objection Certificates" (NOC), the last being valid till 05.05.2011. Thereafter, the Company filed an Application for a formal "Consent to Operate" on 09.09.2011. However, the JSPCB has not granted the same on some pretext or other and presently the Company is operating the Steel Plant on the basis of Court Order of the Jharkhand High Court. In the meeting at Ranchi in the presence of Sh. Anil Swarup, Additional Secretary, Cabinet Committee on Investment (CCI), The Chief Secretary clearly directed the Secretary of the Pollution Control Board to clear the matter of "Consent to Operate" and also asked the Forest Secretary to expedite the matter. Thereafter, we met the Forest Secretary and handed over a Note explaining the full facts of the case and she was convinced that we should be granted the permission for "Consent to Operate". Unfortunately, the Secretary, Pollution Control Board continuous to raise extraneous issues and has till date not granted us "Consent to Operate" permission. This is leading to face difficulties in</p>

B *n*

				<p>operating our Steel Plant smoothly and obtaining the raw-materials.</p> <p><u>Issue Considered</u> <i>Issue is resolved.</i></p> <p>Issue-3 raised by company Updated information for support to expedite the operationalising of the Kodolibad Iron Ore Mine in West Singhbhum District, Jharkhand which will provide Iron Ore for this project Electrosteel Steels Ltd. (ESL) has set up a 2.51 MTPA Steel Plant in Bokaro District, Jharkhand with an investment of nearly Rs. 11000 crores and the Plant is under trial production. The Parent Company, M/S Electrosteel Castings Ltd. (ECL) has been allocated 192.50 Ha Dirsumburu Iron Ore Mines in West Singhbhum, Jharkhand for supply of Iron Ore to the Steel Plant. The State Government vide letter dated 21/01/06 sent its recommendation to the Ministry of Mines, GoJ for obtaining its approval for allocation of the above stated Iron Ore Mine to ECL. The GoJ granted approvals vide order dated 01/06/06. Since the Mine is located in the Reserve Forest Area, Forest Clearance from the Ministry of Forest and Environment (MoEF), Government of India is required. Electrosteel on 22/01/07 moved before the appropriate authority under Forest Conservation Act, 1980 proposing Diversion of Forest Land. The MoEF vide letter dated 13/02/12 granted 1st Stage in Principle Approval for the same. Forest Clearance is granted in two parts. The 1st Stage Clearance was granted by MoEF on 13/02/12 laying down 29 conditions to be complied with. The Company has complied with 28 conditions as stated in the 1st Stage Clearance granted by MoEF. As per one of the Conditions laid in 1st Clearance Letter Electrosteel has to transfer Non - Forest Land equivalent to area diverted 55.790 ha or 138 Acres in favour of State Forest Department along with Compensatory Afforestation Charges . After approval from the DFO (Latehar) ECL has purchased 161.88 acres of Non-Forest land and offered the same to the present DFO (Latehar) more than a year back. For some reasons new issues are being constantly created by the DFO and he is not progressing to accept the land in spite of the fact that this land was found suitable.</p> <p><u>Issue Considered</u> Compliance of decision taken on 28.03.2014 by user Agency has been done.</p> <p>Issue-4 raised by company 30.07.2013 III. SUPPORT TO EXPEDITE THE OPERATIONALISING OF THE KODOLIBAD IRON ORE MINE IN WEST SINGHBHUM DISTRICT, JHARKHAND The Promoter Company, M/s Electrosteel Castings Ltd. (ECL) has been allocated 192.50 Ha Dirsumburu Iron Ore Mines in West Singhbhum, Jharkhand for supply of Iron Ore to the Steel Plant of ESL. After a delay of nearly 6 years, 1st Stage Clearance was granted by MoEF on 13/02/12 laying down 29 conditions to be complied with. The Company is long ready for compliance of 28 conditions as stated in the 1st Stage Clearance granted by MoEF. However, as per one of the Conditions laid in 1st Clearance Letter, Electrosteel has to transfer Non - Forest Land equivalent to the diverted area of 138 Acres in favour of State Forest Department along with Compensatory Afforestation Charges. After approval from</p>
--	--	--	--	---

				<p>the DFO (Latehar) ECL has purchased 161.88 acres of Non-Forest land and offered the same to the present DFO (Latehar) more than a year back. However, new issues are being constantly raised by DFO in accepting the land and thereby abnormal delay in compliance of final conditions of 1st Stage Clearance. The State Government may be requested to resolve the Issue urgently.</p> <p>Issue Considered <i>Compliance of decision taken on 28.03.2014 from Forest Department.</i> 1. Stage – I granted vide GOI letter no. 8-35/2008 FC dated 13.02.12.</p> <p><i>Partial compliance of stage-I has been received in the office of PCCF. User agency has been informed to expediate balance compliance.</i></p> <p><i>2. The company has changed its location of the site as stated in "Consent to Establish" application and "Environmental Clearance" applications. During construction of the Steel Plant, the company has encroached notified forest land and land recorded as Jungle- Jhar. MoEF, Gol has issued show-cause notice to the Company on 06.06.2012 in above matter. The final decision of MoEF, Gol is still pending.</i></p> <p><i>In the meantime subject to the final decision of MoEF, Gol deemed Consent to operate has been issued by Jharkhand State Pollution Control Board to the Company under section 25(7) of the Water (Prevention & control of pollution) Act, 1974 .</i></p>
371	Tori-Shivpur - Kathautia New BG Rail Line	Coal	This Rail Line (92.10 Km) was approved in August 2000 and Railways were entrusted for the complete work (from land acquisition, forestry clearance etc. up to commissioning)	<p>Issue-1 raised by company 1. Forestry clearance (Stage-I&II) recieved from MOEF on 19.6.13. Approx. 12000 trees are to be cut by state forest by Oct-13 so as to enable starting physical execution after monsoon. Contracts are in position for 11km. 2. 35 ha. land acquisition in Chatra distt and 209 ha. land acquisition in latehar distt on Shivpur-Tori is still pending. Possession required by Oct-13. 3. Deployment of security forces at 4 location required on Shivpur-Tori. Confirmation required from state govt. for arranging accommodation works for security forces. 4. land application for identification of type of 1114 ha. land required(Chatra 7 Hazaribagh distt) for construction of Shivpur-Kathutia submitted during Dec12/mar-13. Break up required for processing forestry clearance.</p> <p>Issue Considered <i>Proposal for Diversion of Forest Land for Shivpur-Kathutia new rail line has not been submitted by the user Agency.</i></p> <p><i>Application for forestry clearance will be processed after getting break-up of land and receipt of proposal from M/s Railways.</i></p> <p>Latest Decision & Minutes</p> <ul style="list-style-type: none"> • The Chief Engineer informed that out of 5000 trees identified 2000

				<p>have been cut (up to 28 kms) and work has started. Principal Secretary Forest was requested to ensure that State Forest Corporation does the necessary felling (as was requested by Chief Engineer, Railway) after 28kms.</p> <ul style="list-style-type: none"> • DC, Latehar was directed to ensure to make a dedicated team of revenue officials for proceeding further in the land transfer/acquisition cases. • DC, Latehar and DC, Chatra were directed to ensure regular monitoring so that land is acquired in a time bound manner. • Chatra DC, assured that he would send the FRA-NOC by 30.06.2014. <p>Issue-2 raised by company Application for land acquisition for Shivpur-Kathutia submitted and breakup of forest/non forest land awaited from Jharkhand govt. Application for forestry clearance will be processed after getting break up of land.</p> <p>Issue Considered <i>Compliance-Pending with user agency.</i></p>
378	Jayaswal Neco Industries Limited	Steel	Expansion from 1 to 2 MTPA is on-going and 50 MW CPP likely to be commissioned by December 2014.	<p>Issue raised by company Continuation to the issues of Moitra Coking Coal Block at Jharkhand. During the review by the Cabinet Secretariat on 30th of August 2013 at Ranchi, Jharkhand, the Company requested for execution of Lease Agreement and permission to start mining operation in the non-forest land. Mining Plan approved by MoC envisages starting of mining operations on revenue/non-forest Government land and then to enter into the forest land after 9 years of commencement of mining operations. Since the Stage-1 Forest Clearance had been recommended by the State Government to MoEF and on its approval & on permitting mining operation on the non-forest land, the company will be able to meet the partial requirement of the coking coal for its plant, resulting in huge saving of precious foreign exchange outgo from the country, because the coking coal is being totally imported for meeting the requirement of the Steel Plant. Request for specific direction to the State Government of Jharkhand for signing of Mining Lease and permission to start mining operations in Revenue/non-forest Govt. land on approval of Stage-1 Forest Clearance.</p> <p>Issue Considered <i>Pending with user Agency.</i></p> <p>Latest Decision & Minutes <i>The company informed that u/s 4/6 have been notified in Nov. 2013 and 7/17 is pending with Hazaribag district. Hazaribag DC to ensure coordination with company and regular and timely follow up on the provisions of the LA Act.</i></p>

405	JSW Steel Ltd Jharkahd	Steel	10 MTPA Green Field Integrated Steel Plant and 800 MW Captive Power Plant, ML granted by State Government. Allocated Iron Ore and Manganese Mine at Ankua and Rohne Coking Coal Block. Purchase 378 Ac private land.	<p>Issue-1 raised by company</p> <p>1). Approval of Wild Life Management Plan of North Karanpura, which is required for the Stage-1 compliance of Rohne Coal Block 2). Approval of Wild Life Management Plan of Saranda Forest Division is required for Stage-I compliance and for mining operation subsequently.</p> <p>Issue Considered</p> <p><i>Compliance of decision taken on 28.03.2014 from Forest Department</i></p> <p>1. <i>Integrated Wildlife Management Plan for North Karanpura Area has not been received from Chief Wildlife Warden, Jharkhand for approval. After the approval of CWLW, it has to be vetted by the Wildlife Institute of India. The plan has not been yet submitted to the State Government.</i></p> <p>2. <i>The Integrated wildlife Management Plan for Saranda has been submitted to the State Govt. for approval. The plan has been returned to expert committee with some observations. The revised plan is yet to be submitted by expert committee.</i></p> <p>3. <i>Compliance of stage-I for Ankua Iron ore mine pending with User Agency.</i></p> <p>4. <i>Compliance of stage-I for Rohane coal block pending with User Agency.</i></p> <p>Latest Decision & Minutes</p> <p>Principal Secretary Forest to expedite submission of Integrated Wildlife Management Plan by the expert committee for Saranda and also ensure that chief wildlife warden submits wildlife management plan for north Karanpura area timely.</p> <p>Issue-2 raised by company</p> <p>Transfer of 450 Ac of govt land for the steel plant is pending with State Govt. State Govt has reduced water allocation from 132.8 McM to 40 McM from river Suvarnarekha by a recent order which needs to be revoked. State Govt to expedite transfer of non-forest land for afforestation for Ankua and Rhone Block mines.</p> <p>Issue Considered</p> <p>The company was informed that Railway siding was approved by CCL and Ministry of Coal (GoI).</p> <p>The company submitted that they have already submitted site management plan for compliance of stage-I for Ankua Iron ore mines and Rohane coal block to the department.</p> <p>Latest Decision & Minutes</p> <p>Compliance of decision taken on 28.03.2014. A three member committee headed by Director industries submitted its report recommending restoration of 55.32 MCM water from Chandil Dam to JSW. Secretary, WRD to reallocate water from Chandil reservoir to the company at the earliest.</p> <p>Issue-3 raised by company</p>
-----	---------------------------	-------	--	---




				<p>Records of right of Land in Sonahatu area of Ranchi district and soft copy of these records are not available in the State. Due to which the Land verification and acquisition process is taking too much time.</p> <p><u>Latest Decision & Minutes</u></p> <p>DC, Ranchi to ensure timely land acquisition/ transfer.</p>
470	Pakri-Barwadih Coal Block	Power	<p>Ministry of coal allocated the Pakri-Barwadih coal block to NTPC on 11.10.2004, it has Geological reserves of 1436 MT, Production Target - Sep.2013 Annual rated capacity - 15 MTPA, Project Status as on 25.07.13 • Geological Report available. Mining Plan approved by MOC. • Environment Clearance accorded by MOEF. • Stage I & II forest clearances accorded by MOEF. Forest land available. • Mine Developer-cum-Operator appointed and machinery moved to site. • Other major contracts like Coal Handling Plant, Railway Siding, Substation, R&R Colony etc. have been awarded. • All notifications for land acquisition completed. Rehabilitation Action Plan approved by NTPC Board and Govt. of Jharkhand. Payment for 721 acres of land compensation disbursed to project affected families, till date. • Govt. of Jharkhand has approved transfer of 502 acres of Govt. land & 543 acres of jungle-jhari land to NTPC. • Total expenditure of approx Rs. 1000 Cr. incurred so far.</p>	<p>Issue-1 raised by company No policy for encroachers available in Jharkhand State for the following a. In Govt. land and GM jungle-jhari land - for less than 30 years and b. In forest area - for those not covered under Forest Rights Act, 2006 There are encroachers residing on coal block area for a period of less than as well as more than 30 years. NTPC is ready to pay compensation to these encroachers based on policy guidelines of the State Govt. While there are policy guidelines available in the State of Jharkhand for compensation, rehabilitation and resettlement of the encroachers residing on GM land and GM-jungle-jhari land for more than 30 years, no policy guidelines exist for encroachers residing on such land for less than 30 years as well as on forest land, for those not covered under Forest Rights Act, 2006. State Govt. of Jharkhand may kindly issue policy guidelines for such encroachers and Dist. Admn. may kindly certify the list of these encroachers for payment of compensation by NTPC.</p> <p><u>Issue Considered</u> Principal Secretary, Revenue was requested to review and take necessary action expeditiously.</p> <p>Issue-2 raised by company Transfer of balance 142 acres of GM(Govt.) land - pending with Revenue Department, Jharkhand, since Jan.2011. Total- 644 acres, Approved - 502 acres, Pending - 142 acres.</p> <p><u>Issue Considered</u> Compliance of decision taken on 28.03.2014 from Forest Department. Forest land released vide Govt. of Jharkhand, Forest & Environment Deptt. letter no. 1240 dated 31.03.13.</p> <p>Issue-3 raised by company Hazaribagh Dist. Admn. may accord priority for NTPC coal blocks - to conduct more number of camps for disbursement of land compensation payment in Pakri-Barwadih to facilitate re-commencement of work at site. Special Land Acquisition officer may be appointed at Hazaribagh to exclusively assist NTPC for land acquisition.</p> <p><u>Latest Decision & Minutes</u></p> <p>DC, Hazaribagh was directed to complete survey and ensure disbursement</p>

				<p>as per policy, timely.</p> <p>Issue-4 raised by company Work on all fronts i.e. MDO infra, CHP, Substation, R&R colony, etc. are stopped by villagers / locals led by local MLA for more than one year w.e.f. 11.02.12 in Pakri-Barwadih coal block. Law and order situation is not conducive at site. Employees of NTPC and contractors are being manhandled by the villagers / locals, non-PAPs, extremists, etc. Men and machinery are ready at site, but work couldnot be started. Support from Hazaribagh District Administration and Govt. of Jharkhand in establishing congenial environment and maintaining of favorable law and order situation at project site to re-start work and also to allow NTPC staff to take up community development works on fast pace.</p> <p>DC & SSP, Hazaribagh to ensure maintenance of law & order so that project work can proceed timely.</p> <p><u>Latest Decision & Minutes</u> DC, Hazaribagh informed that out of 471 encroachers identified in survey 276 were for more than 30 years and 161 were less than 30 years. He was sensetized to the national importance of these projects further he was directed to ensure that survey is completed within fixed timeline and persons who fulfil the criteria of more than 30 years as per policy should be released the compensation immediately.</p> <p>Principal Secretary, Revenue was requested to review fortnightly so that DCs adhere to time lines.</p>
471	Chatti-Bariatu coal block	Power	<p>Ministry of coal allocated the Chatti-Bariatu coal block to NTPC on 25.01.2006, it has Geological reserves of 194 MT, Production Target - Feb.2015 Annual rated capacity - 7 MTPA, Project Status as on 25.07.13</p> <ul style="list-style-type: none"> • Geological Report available. • Mining Plan approved by MOC. • Environment clearance accorded by MOEF. • Stage-I & II forest clearances accorded by MOEF. • MDO appointed. • All notifications for mining area land acquisition completed. • RAP approved by NTPC Board. • Payment for 190 acres of land compensation disbursed to project affected families till date. • Govt. of Jharkhand has approved transfer of 66 acres of Govt. land. • Total expenditure of approx Rs 95 Cr. incurred 	<p>Issue-1 raised by company Transfer of balance 133 acres of GM(Govt.) land - pending with Revenue Department, Jharkhand, since Jan.2011. Total- 199 acres, Approved - 66 acres, Pending - 133 acres.</p> <p><u>Latest Decision & Minutes</u> Principal Secretary, Revenue and Land Reform to review and take necessary action for transfer of land.</p> <p>Issue-2 raised by company No policy for encroachers available in Jharkhand State for the following a. In Govt. land and GM jungle-jhari land - for less than 30 years and b. In forest area - for those not covered under Forest Rights Act, 2006 There are encroachers residing on coal block area for a period of less than as well as more than 30 years. NTPC is ready to pay compensation to these encroachers based on policy guidelines of the State Govt. While there are policy guidelines available in the State of Jharkhand for compensation, rehabilitation and resettlement of the encroachers</p>

			so far.	<p>residing on GM land and GM-jungle-jhari land for more than 30 years, no policy guidelines exist for encroachers residing on such land for less than 30 years as well as on forest land, for those not covered under Forest Rights Act, 2006. State Govt. of Jharkhand may kindly issue policy guidelines for such encroachers and Dist. Admn. may kindly certify the list of these encroachers for payment of compensation by NTPC.</p> <p><u>Issue Considered</u></p> <p><i>Compliance of decision taken on 28.03.2014 from Forest Department. Forest land released vide Govt. of Jharkhand, Forest & Environment Deptt. letter no. 541 dated 07.02.13.</i></p> <p><u>Latest Decision & Minutes</u></p> <p>DC, Hazaribag was sensitized to the national importance of these projects and directed to ensure that survey of encroachers is completed in a time bound manner.</p> <p>Principal Secretary, Revenue was requested to review progress fortnightly so that DCs adhere to time lines.</p>
473	Kerandari Coal Block	Power	<p>Ministry of coal allocated the Kerandari coal block to NTPC on 25.01.2006, it has Geological reserves of 285 MT, Production Target - Aug.2015 Annual rated capacity - 6 MTPA, Project Status as on 25.07.13 • Geological Report available. Mining Plan approved by MOC. • Environment Clearance accorded by MOEF. • Stage-I forest clearance accorded by MOEF. Stage-II proposal is under process at RCCF, Hazaribagh. • MDO – Under tendering. • All notifications for mining area land acquisition completed. RAP approved by NTPC Board. Payment for 106 acres of land compensation disbursed to Project Affected families, till date. • Govt. of Jharkhand transferred 106 acres of Govt. land to NTPC. • Total expenditure of approx Rs 119 Cr incurred so far.</p>	<p><u>Issue-1 raised by company</u></p> <p>Transfer of balance 161 acres of GM(Govt.) land - pending with Revenue Department, Jharkhand, since Jan.2011. Total- 254 acres, Approved - 93 acres, Pending - 161 acres.</p> <p><u>Latest Decision & Minutes</u></p> <p>Principal Secretary, Revenue and Land Reform to review and take necessary action for transfer of land.</p> <p><u>Issue-2 raised by company</u></p> <p>No policy for encroachers available in Jharkhand State for the following a. In Govt. land and GM jungle-jhari land - for less than 30 years and b. In forest area - for those not covered under Forest Rights Act, 2006 There are encroachers residing on coal block area for a period of less than as well as more than 30 years. NTPC is ready to pay compensation to these encroachers based on policy guidelines of the State Govt. While there are policy guidelines available in the State of Jharkhand for compensation, rehabilitation and resettlement of the encroachers residing on GM land and GM-jungle-jhari land for more than 30 years, no policy guidelines exist for encroachers residing on such land for less than 30 years as well as on forest land, for those not covered under Forest Rights Act, 2006. State Govt. of Jharkhand may kindly issue policy guidelines for such encroachers and Dist. Admn. may kindly certify the list of these encroachers for payment of compensation by NTPC.</p> <p><u>Issue Considered</u></p>

				<p>Compliance of decision taken on 28.03.2014 from Forest Department. Stage – I approval granted With 27 conditions vide MoEF, GOI letter no. 8-53/11-FC, dated 01.02.14. Compliance of conditions of Stage- I approval received from PCCF is not complete and hence has been returned for Compliance. Copy of compliance has been sent to principal secretary forest & environment, Jharkhand vide PCCF & ED letter No. 493 dated 20.05.2014.</p> <p><u>Latest Decision & Minutes</u></p> <p>DC, Hazaribag was sensitized to the national importance of these projects and directed to ensure that survey of encroachers is completed in a time bound manner.</p> <p>Principal Secretary, Revenue was requested to review progress fortnightly so that DCs adhere to time lines.</p>
526	540 MW Phase 1 IPP of Corporate Power Limited	Power	The company is in advance stage of commissioning the 2 X 270 MW (phase 1) coal based power project near Chandwa, Jharkhand. About 95% of the work has been completed. Hydro Testing of Boiler has been completed.	<p>Issue raised by company</p> <p>1. Land & Revenue Dept The company has applied for transfer of 52.9 acres Govt Land and has deposited the value of the land. However, the transfer of Govt land is still awaited.</p> <p><u>Latest Decision & Minutes</u></p> <p>The company was directed to make power plant (Chandawa) operational before any issue related to this or other projects of the group company would be considered.</p>
545	JSPL Patratu Steel Project	Steel	6 Million Tons per annum integrated steel Plant with 1320 MW CPP 1 Million ton per year capacity Bar Mill and 0.6 Million ton per year capacity wire rod mill are already under production.	<p>Issue raised by company</p> <p>1. Land Acquisition • Company has purchased 1022.043 acres of land. •Government support needed to acquire balance land required for the project i.e. transfer of 188.03 acres of Govt. land and acquisition of 753.93 acres of private land • Forest Land- Applied for diversion of Forest Land of 92.67 acres on 13.7.2012 to Principal Chief Conservator of Forest cum Nodal officer, department of Forests, GoJ. It is yet to be recommended by State Govt. to regional office of MOEF at Bhubaneswar. This needs to be expedited. 2. Iron Ore Linkage • We require about 300 Million Ton Iron Ore. No mine has been allocated so far for our Patratu Project. • We are also willing to develop the Mines in Joint Venture with State Govt. so as to have secured supply of Iron Ore for our Steel Plant. • Recommendation from Jharkhand Govt. for mineral concessions for Iron and Manganese Ores for meeting the raw material requirement of 6 million ton capacity Steel Project. • Company has made many applications for Grant of ML/PL over mineral bearing area in the state of Jharkhand. State Govt. may please be advised to recommend grant of ML/PL 3. Development of Captive Coal block • Due to local law and order problems, we are unable to start exploration work in Amarkonda - Murgadangal non coking Coal Block allotted for CPP of 1000 MW •</p>

				<p>State Government help is needed for facilitating exploration/drilling at Amarkonda-Murgadangal Coal Block so that we can complete the prospecting and apply for grant of Mining Lease</p> <p>Issue Considered Compliance of decision taken on 28.03.2014 from Forest Department. Proposal for diversion of 37.518 ha. (GM Jungal-Jhar land) submitted to PCCF-cum-ED, which has been returned to the user Agency for submission of NOC of GM (Jungal Jhar) land vide PCCF-cum-ED's letter no. 607 dated 01.08.2012. Pending at user Agency level.</p> <p>Latest Decision & Minutes Regarding 753 acres land the company has informed that they would have to proceed under new Land Act. The Mines Secretary was directed to ensure hearing timely regarding prospective licence. DC, Ramgarh assured that he would issue NOC for Jangal Jhari land by 30.06.2014. Lease for Gair Majurua Parti Kadim Land would be done in 30days.</p>
548	1.2 MTPA Beneficiation & Pelletisation Plant of Abhijeet Integrated Steel Limited (AISL).	Steel	The company is setting up 1.2 MTPA Beneficiation and Pelletisation plant at Saraikela-kharsawan, Jharkhand. The project is in progress and financial closure has already been achieved and construction of the Plant has been started. The project cost is Rs 987 cr and has been funded by a consortium of 7 banks.	<p>Issue raised by company 2. State Mining Department Recommendation for grant of Prospecting License for Bhangaon Iron Ore Block in Karampada RF or any other Iron ore deposit for captive mining is still awaited.</p> <p>Latest Decision & Minutes The company was directed to make power plant (Chandawa) operational before any issue related to this or other projects of the group company would be considered.</p>
561	0.4 MTPA DRI Project with 60 MW Power Plant of Abhijeet Infrastructure Limited	Steel	IL is installing 0.4 MTPA DRI Plant and 60 MW Power plant in Dist. Saraikela - Kharsawan, Jharkhand. The project has achieved financial closure in April 2011. Initial Project cost was Rs 846.33 Cr which was funded by a consortium of nine banks. Due to cost over run and delay in project execution the revised project cost is estimated to be Rs. 1050 Cr. The main reason of delay has been due to slow disbursement by lenders.	<p>Issue-1 raised by company Consent to Establish for Coal Mine Renewal of Consent to Establish is pending at Jharkhand State Pollution Control Board</p> <p>Issue-2 raised by company Forest Clearance for balance 583.60 Ha forest land within the leasehold area is pending at State Govt.</p> <p>Issue-3 raised by company Mine Opening Permission from the Coal Controller is pending because of delay in grant of Mining Lease by the State Government of Jharkhand.</p> <p>Issue-4 raised by company Procurement of land is pending because of non availability of approval of the State</p>

B

a

				<p>Government for procurement of Agricultural Land for the Project.</p> <p>Issue-5 raised by company</p> <p>Grant of Mining Lease by State Govt. of Jharkhand is pending because i) Grant of Previous Approval for the entire leasehold area of 1377.62 ha is pending with MoM, Govt. of India, New Delhi ii) Grant of Stage II Forest Clearance is pending with MoEF, Gol, New Delhi because of non compliance of Stage-I Clearance conditions by State Govt. of Jharkhand</p> <p>Issue-6 raised by company</p> <p>Stage -II forest Clearance of Brinda -Sisai Coal Block by MoEF is pending because State Govt Of Jharkhand has not complied with following conditions of stage -I FC granted by MoEF for 49.07 Ha. i) State Govt. has not as yet issued Notification of Compensatory afforestation land as Reserve Forest u/s 4 or as Protected Forest u/s 29 of the Indian Forest Act, 1927. Abhijeet has already handed over 121.20 acres of land for compensatory afforestation out of which 114.69 acres has already been mutated in name of Forest Department. ii) State Govt. has not issued required certificates under FRA Act,2006 (Recognition of Forest Rights)</p> <p>Issue-7 raised by company</p> <p>Realignment / diversion of Barki River is pending because of lack of approval of the State Government.</p> <p>Issue-8 raised by company</p> <p>Land & Reveue Deptt. Jharkhand Lease of 10.05 acre GM land for DRI plant of AIL is under consideration of the district authority since 2009</p> <p>Issue-9 raised by company</p> <p>State Forest Deptt. Jharkhand - A. Out of 132.69 acres CA Land, AIL completed registration and mutation of 114.69 acres land in favour of Forest Department. However, Registration & Mutation of remaining 18.00 Acres of Compensatory Afforestation Land has been offered to the Forest Department. Their decision is awaited even after repeated follow up with the concerned DFO (Chatra North) for last 2 years. As a result of this,compliance of Stage-I Forest clearance is pending. B. Due to erroneous grant of 5(1) approval by MoC, the State Govt of Jharkhand is not in a position to grant and execute the mining lease.The mining lease area as per approved mining plan and area approved by MoC are different.</p> <p>Issue-10 raised by company</p> <p>Department of Home As the projects is in naxal affected area, additional security is requested.</p> <p>Issue-11 raised by company</p> <p>Resettlement and Rehabilitation(R&R)- R & R of 90 families were to be undertaken in first phase to facilitate start of mining operations. The same is pending due to</p>
--	--	--	--	--

				<p>non availability of approval of the State Government for procurement of Agricultural Land for the Project.</p> <p><u>Latest Decision & Minutes</u></p> <p>The company was directed to make power plant (Chandawa) operational before any issue related to this or other projects of the group company would be considered.</p>
574	Tilaiya Ultra Mega Power Project	Power	<p>Jharkhand Integrated Power limited, a Special Purpose Vehicle (SPV) and a wholly owned subsidiary of Reliance Power is implementing 4000 MW Tilaiya Ultra Mega Power Project (TUMPP) based on Super Critical Technology at Tilaiya Village, Hazaribagh District, Jharkhand. Tilaiya UMPP is fourth in the series of nine UMPPs of 4000 MW capacity each at coal mine pit-head and coastal locations across the country. These projects are being developed under the UMPP policy of Govt. of India. The project was awarded through the International Competitive Bidding (ICB) Process based on lowest levelised tariff for 25 Years. The entire Capacity from the Project has been contracted to 18 distribution companies across 10 States for a term of 25 years. Ministry of Coal, Govt of India, has allocated Kerendari BC coal mines for TUMPP. The project is in development phase land and acquisition is in progress.</p>	<p><u>Issue-1 raised by company</u></p> <p>The mine lease application was submitted in May 2010. Though it has been processed at the district and state level, the same is yet to be recommended to Ministry of Coal (MoC) for the previous approval of the Gol under section 5(1) of MMDR act 1957. The same need to be forwarded to MoC/Gol at the earliest.</p> <p><u>Issue Considered</u></p> <p><i>Compliance of decision taken on 28.03.2014 from Forest Department.</i></p> <p><i>GOJ has asked MoEF, GOI whether the user agency is liable to provide CA land to forest department or not. GOI has communicated its decision on 25.03.2014 that User Agency shall pay cost & compensatory afforestation over double degraded forest land as well as cost of such forest land.</i></p> <p><u>Latest Decision & Minutes</u></p> <p>Secretary Mines submitted that there are over lapping mines of fire clay stone and coal bed methane but he assured that he would send the views of the Govt. of Jharkhand by first week of July 2014.</p> <p><u>Issue-2 raised by company</u></p> <p>The application for the forest land diversion for the coal block was submitted in May 2011. The application has been processed at the district and state level. The proposal is yet to be recommended by the state forest dept to MoEF for consideration and approval by Forest Advisory Committee.</p> <p><u>Issue Considered</u></p> <p><i>GOJ has asked MoEF, GOI whether the user agency is liable to provide CA land to forest department or not. GOI has communicated its decision on 25.03.2014 that User Agency shall pay cost & compensatory afforestation over double degraded forest land as well as cost of such forest land.</i></p> <p><u>Latest Decision & Minutes</u></p> <p>Principal Secretary Forest informed that reference had been made to MoEF regarding arrival of cost of land. She was requested to upload the said reference on the Project Monitoring Group portal.</p> <p><u>Issue-3 raised by company</u></p>

				<p>The Application for land acquisition was first submitted in Feb 2009, and revised application was submitted in May 2011 •The Proposal is still with State Revenue department for initiation of the LA Process under LA Act 1894 •As per PPA, the procurers (Govt of Jharkhand being the lead procurer) need to achieve up to issuance of Section 9 notification for the coal block land within 6 months of the handing over of the project to the successful bidder (i.e. Feb 2010)</p> <p><u>Latest Decision & Minutes</u></p> <p>DC, Hazaribagh was directed to ensure timely survey and disbursement of compensation to persons fulfilling 30years criteria as defined in the policy.</p> <p>Principal Secretary, Revenue was requested to closely monitor and establish timelines for the DC, Hazaribagh to adhere to.</p>
579	0.4 MTPA DRI Plant + 30 MW Power Plant of Corporate Ispat Alloys Limited	Steel	<p>This is the Phase-I of integrated steel Project.In Phase-I 0.4 MTPA DRI Plant and 30 MW Power Plant with an investment of Rs.595 Cr is already commissioned. The associated coal mining project with an investment of Rs.885 Cr & the 0.4 MTPA Expansion (Phase-II) with an investment of Rs.700 Cr are under implementation.The total cost of the Phase-I+Phase-II+ Mines is Rs.2179.39 Cr. The 0.4 MTPA DRI Plant is currently under shut down due to delay in Working Capital disbursement.The financial closure of DRI & Power Project was achieved on 31-03-2010.</p>	<p>Issue-1 raised by company Proposal for grant of 5(1) clearance for Bichaburu Iron Ore mine is pending. The Government of Jharkhand has been asked vide Ministry of Mines letter dated 26.8.2013 to intimate status of setting-up of plant as per MOU and justification for division of area. Their reply is awaited. Last reminder has been issued on 13.12.2013.</p> <p><u>Issue Considered</u> <i>Compliance of decision taken on 28.03.2014 from Forest Department.</i> <i>Proposal for diversion of 185.07 ha forest land for chitarpur coal block project sent to MoEF vide GoJ letter no. 3709 dated 27.09.2011. MoEF, GoI has raised query vide letter dated 10. 12.12, which includes the certificate under FRA also. Compliance of query regarding NOC for FRA not received form user Agency.</i></p> <p><i>User Agency has not yet identified non forest land for compensatory afforestation.</i></p> <p>Issue-2 raised by company Land & revenue Department Grant of Lease for 10.88 acre Government land from the District Administration of Saraikela is awaited. Road construction Department (RCD)- Grant of NOC by RCD for 2.69 acre land at Saraikela for construction of road around the plant is awaited.</p> <p><u>Latest Decision & Minutes</u> The company was directed to make power plant (Chandawa) operational before any issue related to this or other projects of the group company would be considered.</p>

583	Koderma-Ranchi new line project	Railways	Construction of 189Km long Koderma-hazaribagh-Barkakana-Ranchi new line on cost sharing basis with Govt. of Jharkhand. Project is important for coal evacuation also.	<p>Issue raised by company Acquisition of 22.11 acre land in 4 villages (involving govt and riyati land) is required on priority as completion of ROB on Koderma-Hazaribagh section is holding commissioning of project. Koderma-Hazaribagh targeted for commissioning in 2013-14.</p> <p><u>Issue Considered</u> <i>Compliance of decision taken on 28.03.2014 from Forest Department. Forest land involved released.</i></p> <p><u>Latest Decision & Minutes</u> <i>The Chief Engineer Railway informed that the line is ready and trial has been done but because of some pending land acquisition/transfer issues rail traffic is getting delayed. The Chief Engineer informed that the application for ROB at Padma has been filed for approach road, had not yet been notified.</i> <i>DC, Hazaribagh assured that he will send the land proposal for the transfer of 2.92 acres to Commissioner within 3 days. He was directed to resolve issue regarding 1.74 acres Raiyati land.</i> <i>At Hazaribag Station in Rewali-II Village notification under 7/17 has yet to be done. DC, Hazaribagh was directed to ensure timely processing of land acquisition cases.</i> <i>DC, Kodarma to ensure timely land acquisition/transfer for ROB at Piparadih Station.</i></p>
604	1050 MW Maithon Right Bank Thermal Power Project at Maithon	Power	Maithon Power Limited (MPL), a joint venture of The Tata Power Company Limited and Damodar Valley Corporation, has set up 1050 MW thermal power project at Maithon, Dhanbad, Jharkhand. Both the Unit 1 and 2 have commissioned on 1st September, 2011 and 24th July, 2012 respectively.	<p>Issue raised by company The Company possesses total land of around 1116 acres comprising of Private or Raiyati Land (565 acres), Government Land (GM Land) (115 acres) and Forest land (436 acres). The above land has been acquired by Government of Jharkhand (GoJ) for DVC to set up a 1050 MW Thermal Power Project at Maithon, Jharkhand. As per Shareholding Agreement dated 2nd September, 2005 executed between DVC and Tata Power, DVC has agreed to transfer the title in these lands in favour of the MPL after obtaining necessary approval from the State Govt. of Jharkhand, as per applicable laws. Approval of GoJ is pending for the following items- 1. Raiyati land of 565 acres has been leased to MPL by the DVC for 35 years which can be renewed thereafter. However, mutation of the same is pending for approval with the Dept of Revenue & land Reforms (GOJ). 2. Approval for leasing out of GM Land of 115 acres in favour of MPL by DVC is pending with Dept of Revenue & land Reforms (GOJ) since 2008. 3. Out of 436 acres of Forest Land, GoJ has notified only 238.39 acres so far. Notification of balance 197.61 acres is pending with Dept of Revenue & land Reforms (GOJ).</p> <p><u>Issue Considered</u> <i>Compliance of decision taken on 28.03.2014 from Forest Department.</i></p>

				<p><i>Forest land involved released.</i></p> <p><u>Latest Decision & Minutes</u> MPL was informed that applications have to be filed by them in CO's office for mutation. Regarding transfer of GM land already acquired by DVC, the company was directed that MPL and DVC will have to resolve the issue by surrendering the land to Govt. of Jharkhand. DVC on its own can not sublease this land to MPL.</p>
780	Kedla UG	Coal	<p>Kedla UG - CCL This is a coal mining project submitted for Stage-II Forest Clearance. This project is part of CCI Note vide Case No.4/CCInvest/2013 dated 20-02-2013</p>	<p><u>Issue raised by company</u> Proposal for diversion of 168.5 ha was accorded Stage-I approval on 4.4.2011. Compliance report received without documentary evidence in support of settlement of rights under the Forest Rights Act, 2006. MoEF vide letter dated 12.10.2012 requested the State Govt. to submit the said documents. The same are still awaited. Another proposal for diversion of 29.19 ha of forest land was accorded Stage-I approval on 27.11.2006. Report on compliance to conditions stipulated in the stage-I approval received from the State Government without details of transfer in ad-hoc CAMPA of funds realised from the user agency. The same is awaited from the State Government.</p> <p><u>Issue Considered</u> <i>Compliance of decision taken on 28.03.2014 from Forest Department.</i> <i>Compliance report of Stage-I clearance sent to GOI. MoEF raised queries on following three points vide letter no. 12(21)16/2003 FCE dated 19.12.2012.</i></p> <ol style="list-style-type: none"> 1. Copy of Gram Sabha resolution. 2. CA, PCA, NPV fund deposited in the Ad-hoc CAMPA account or not. 3. Reclamation plan for abandoned mine prepared by the CMPDI has been implemented or not. <p><i>The report from User Agency not received.</i></p> <p><i>The MoEF, GOI in its letter F. No. 11-552/2013-FC, dated 24.02.14 has communicated a decision that Kedla under ground project (29.19 ha.) may be processed treating it as Open Cast Mine. Accordingly User Agency has to provide details regarding CA scheme and deposit funds for afforestation & NPV.</i></p> <p><u>Latest Decision & Minutes</u> DC, Ramgarh informed that CO has already submitted Gramsabha proceeding. DC assured that he would issue NOC by 25.06.2014.</p>

781	Murlidih OCP	Coal	Murlidih OCP - BCCL This is a coal mining project submitted for Stage-I Forest Clearance. This project is part of CCI Note vide Case No.4/CCInvest/2013 dated 20-02-2013.	<p>Issue raised by company Report on satisfactory compliance to conditions stipulated in the stage-I approval is awaited from the Government of Jharkhand for stage-II approval.</p> <p>Issue Considered <i>Compliance of decision taken on 28.03.2014 from Forest Department. Stage-I approval for diversion of 6.41 ha. forest land granted vide Gol letter dt. 05.03.2013. Compliance of stage-I approval not received from the user agency. (FRA, DGPS map & approved mines plan pending).</i></p> <p>Latest Decision & Minutes DC, Dhanbad to ensure to issuance of certificate under FRA by 30.06.2014</p>
782	Saunda - D	Coal	Saunda - D - CCL This is a coal mining project submitted for Stage-I Forest Clearance. This project is part of CCI Note vide Case No.4/CCInvest/2013 dated 20-02-2013	<p>Issue raised by company Report on satisfactory compliance to conditions stipulated in the stage-I approval is still awaited from the State Government.</p> <p>Issue Considered <i>Compliance of decision taken on 28.03.2014 from Forest Department. Stage - I approval given by MoEF letter no. 8-126 / 1990 FC dated 08.07.2010 for diversion of 99.69 ha. forest land. Compliance of conditions is pending with user agency.</i></p> <p>Latest Decision & Minutes DC, Ramgarh was directed to ensure gramsabha again and submit the proceeding and certificate by 30.06.2014</p>
799	To augment the iron ore production capacity of Gua Iron Ore Mine of SAIL from 2.4 MT to 10 MT including installation of Beneficiation and Pellet Plant facilities at Gua, Jharkhand.	Steel	Steel Authority of India Limited (SAIL), a Maharatna company, is currently implementing Modernisation & Expansion plan to enhance its annual Hot Metal production capacity from the present 13.8 Million Tonnes (MT) to 23.46 MT. Accordingly, the annual requirement of iron ore will also increase to about 39 MT from the present level of 24 MT. SAIL at present is operating nine iron ore mines in the State of Jharkhand, Odisha and Chhattisgarh to meet the requirement of iron ore. To meet the increased requirement of iron ore, SAIL is increasing the capacity of existing mines in Jharkhand and Odisha to their full potential. Gua iron ore mine consisting of four leases, namely Duargaiburu, Jhillingburu I, Jhillingburu II and Topailore,	<p>Issue-1 raised by company Saranda Wildlife Management Plan approval is pending with the State Government.</p> <p>Issue Considered <i>Compliance of decision taken on 28.03.2014 from Forest Department. The Integrated wildlife Management Plan for Saranda has been submitted to the State Govt. for approval. The plan has been returned to expert committee with some observations. The revised plan is yet to be submitted by expert committee.</i></p> <p>Issue-2 raised by company A. Recommendations of the State Govt. for approval of MoEF for grant of: 1. Stage-II FC for already broken up area of 274.691 Ha 2. Stage-I FC for 635.986 ha as per direction of CCI. B. Renewal of Leases</p> <p>Latest Decision & Minutes The company representative informed that extension granted for working will lapse on 14.08.2014. Principal Secretary, Forest was requested to send a comfort letter regarding integrated Wild Life Management Plan as to the stage of work done and action plan. Further Principal Secretary, Forest was</p>

			located in the State of Jharkhand, is linked to the eastern sector steel plants of SAIL at Burnpur, Rourkela, Bokaro and Durgapur for supply of iron ore. The project involves an investment of approximately Rs 3000 Crore for augmenting the iron ore production capacity of Gua iron ore mine, installation of a beneficiation plant of 12.5 Million Tonnes Per Annum (MTPA) and a Pellet Plant of 4 MTPA. This pellet plant will also be the first captive pellet plant of SAIL.	requested to expedite submission of Integrated Wild Life Management Plan.
814	Adhunik Power & Natural Resources Limited	Power	Adhunik Power & Natural Resources Ltd., the flagship company of Adhunik Group of Companies Stage-I 2x270 MW Super Thermal Power Plant in Saraikela-Kharsawan, in the State of Jharkhand. Presently, both the units of 2x270 MW are in commercial operation with the COD being declared for Unit-1 on 21.01.2013 and Unit-2 on 19.05.2013 MOU signed with Government of Jharkhand for 4x270 MW with commitment of investment Rs 6,600 Crores. Presently, honoring the terms of the MOU, we are supplying power to the Jharkhand State on a continuous basis	<p>Issue-1 raised by company Transfer of Power to Group Company. Problems/ Obstacles: Presently Group Companies located nearby the power station are procuring costly power from other sources. Help Required: To get permission of transferring the power to Group Company such as AML, OMML, Kandra from APNRL 2x270 MW Power Station.</p> <p>Issue-2 raised by company Forest Clearance for Railway siding at Plant End Problems/ Obstacles: Small patch of land (7 – 8 acres) of forest land clearance is required to complete the Railway siding work. Help Required Requested to expedite for clearance from Ministry of Forest.</p> <p>Issue Considered <i>Compliance of decision taken on 28.03.2014 from Forest Department.</i> <i>The MoEF, GOI vide letter no. 5-JHC-066/2008-BHU dated 22.03.2013 has conveyed approval for handing over of the area subject to fulfillments of conditions, major conditions being among others penal compensatory Afforestation on equivalent non forest area at the cost of the User Agency. The conditions are yet to be met by the user agency.</i></p> <p>Latest Decision & Minutes The user agency was directed to comply the conditions imposed by MoEF, GoI.</p> <p>Issue-3 raised by company NOC under FRA, 2006 for Ganeshpur Coal Block, Distt. Latehar is pending at District level. Gram Sabha for the same was conducted successfully in March 2013. Problems/ Obstacles: DC Latehar to help in expediting DLC & clear the NOC under FRA. Help required in expediting the clearance to enable us to open Mines at the earliest. The end use project (2x270 MW power plant) is already operational and we badly need coal from this block allocated for this purpose.</p> <p>Latest Decision & Minutes</p>

				DC, Latehar assured to issue certificate under FRA by 30.06.2014
815	Adhunik Alloys & Power Ltd. (AAPL)	Steel	<p>Adhunik Alloys & Power Ltd. (AAPL) is the first company, which after the formation of the Jharkhand State, has established a Sponge Iron based steel plant in the Seraikella-Kharsawan dist. of Jharkhand in 2005. After having entered into an MOU with the Govt. of Jharkhand in 2004, despite all odds, the plant has been operating since 2005, employing more than 1500 locals and tribals, directly and indirectly, and contributing to the State Exchequer significantly since its inception. As per the MOU signed with the Govt. of Jharkhand on 26th February, 2004, Clause 2 & 4.3 mentioned State Govt.'s desire to utilize the natural resources for rapid industrialization of the State and its willingness to provide assistance to AAPL for Iron Ore and other minerals, as well as grant mineral concession to the Company. Based on this MOU and the confidence generated by the State Govt., AAPL set up an Integrated Steel Plant at an investment exceeding Rs 600 crores and made further firm financial commitment over Rs 700 crores in the form of firm binding contracts for purchase and erection of the plant and machinery. Besides the 2 x 350 tpd DRI kilns, the Company went on to set up and commission a 30 MW Power Plant, Railway Siding, Steel Melting Shop etc.</p>	<p>Issue-1 raised by company Allocation of Iron ore mines. Problems/ Obstacles: No Captive Iron Ore Mines allotted to us despite of huge investment & local employment provided by the company. Help Required Procurement of Iron ore from the market is costing very high on us and we are incurring huge loss due to this. Help required in allocation of Iron ore mines and expediting our ML & PL application which we had applied to the Deptt. of Mines & Geology, Govt. of Jharkhand.</p> <p>Issue Considered Secretary Mines informed that there are many overlapping mines applications on the area. The Hearing Committee has heard the applicant on 27.03.2014. Secretary Mines assured that he would send the views of the Govt. of Jharkhand by first week of July 2014.</p> <p>Issue-2 raised by company Availability of land Problems/ Obstacles: Application request of around 307 Acre of land pending with DC Saraikela since 3 years, due to this it becomes difficult to run the plant with limited space available for raw material as well as for waste management. Help Required Help required clearing the Government land in order to have proper inbound logistics.</p> <p>Issue-3 raised by company Approach road to Plant. Problems/ Obstacles: Currently approach road from Kandra main road to plant entrance is under lease, Application is still lying with government for possession. Help required in getting the land</p> <p>Issue-4 raised by company Development of Kandra Chandel bridge. Problems/ Obstacles: Rail over bridge was dismantled since last 3 months & the movement of vehicle is being done through level crossing which creates a traffic jammed situation every now & then which affects the Inward & Outward movement of the company materials. Help required for expediting the damage bridge, and preferences to be given to AAPL for movements.</p> <p>Issue Considered</p> <p>Latest Decision & Minutes DC, Saraikela to review pending issue with company officials and ensure timely compliance.</p>

842	Kotre Basantpur Pachmo	Steel	<p>Kotre Basantpur & Pachmo (KBP) coal blocks were allotted to Tata Steel Ltd over an area of 1879 acres by the Ministry of Coal (MOC), GOI in Aug 2005 . The mine is proposed to be developed for mining and processing of coal at the rate of 5 million tons per annum (MTPA). The production is planned to cater to the enhanced coal requirements of Jamshedpur steel plant which is operating at 9.7MTPA currently. The coal block is located in Ramgarh & Bokaro District of Jharkhand.</p>	<p>Issue raised by company 1. Proposal pending for compensatory afforestation scheme. 2.No land bank available with Govt. of Jharkhand 3.Getting private land free of encumbrance is difficult due to poor land records/CNT / SPT Acts in Jharkhand. 4.Procurement of Compensatory afforestation land demands an interface between revenue and forest departments at state level. Such interfaces are causing huge delays because of separate procedures laid down by each department</p> <p>Ministry Latest Comments Coal block recommended for deallocation. No action at this stage. JS, PMG jspmg (22-04-2014)</p> <p>Issue Considered <i>Compliance of decision taken on 28.03.2014 from Forest Department. Proposal received from PCCF. Under consideration of GoJ</i></p> <p>Latest Decision & Minutes Principal Secretary, Forest was requested to expedite the consideration on proposal received from PCCF.</p>
845	500,000 Tonnes Per Annum Integrated Steel Plant	Steel	<p>Mukand signed a Memorandum of Understanding (MoU) with the Government of Jharkhand (GoJ) on 7 September 2006 to set up a 2 Million Tons Per Annum (MTPA) Integrated Steel Plant (ISP) in Barlanga Village, Dist. Ramgarh, Jharkhand. Since the MoU expired on 01 June 2011, in the meeting held on 25 March 2013 by the Chief Secretary, GoJ, it was decided that due to the good performance of Mukand, the MoU should be extended upto 31 March 2015. Against the request for allotment of 29 MCM water for the 2MTPA ISP, the Water Resource Department, GoJ (WRD) vide letter dated 30.05.2013 granted firm water allotment of 5 MCM only. As such, Mukand has been compelled to reduce its ISP capacity from 2 MTPA to 500,000 TPA. Rajhara Coal Block is captive Coal Block and Coal will be used to make Direct Reduced Iron (DRI) which will then be used in Steel Plant NOTE : 1) Rs 1280 Crores is the Estimated Project Cost 2) Date of Financial Closure and Date</p>	<p>Issue-1 raised by company ISSUE: Approval from Dy. Commissioner (DC) Ramgarh, GOJ to purchase ST/OBC Land in village Barlanga for the project. ACTION REQUIRED: The total land acquired by Mukand on its own till date is 157.80 Acres. Out of the balance 64.20 Acres, 55 Acres is Tribal/OBC land for which approval of DC Ramgarh is required as this is essential to make the purchased land contiguous.</p> <p>Issue Considered <i>Compliance of decision taken on 28.03.2014 report not revived.</i></p> <p>Latest Decision & Minutes Company was directed to submit application under section 49 CNT Act to DC, Ramgarh. DC, Ramgarh was directed to dispose applications timely.</p> <p>Issue-2 raised by company ISSUE: Amendment of Commencement Date for Drawl of Water as per agreement with Water Resource Department (WRD), GOJ. ACTION REQUIRED : Mukand vide letter dated 02 August 2013 has requested WRD for amendment of commencement date for drawl of water in the signed Model Agreement. Amendment is pending.</p> <p>Latest Decision & Minutes Secretary WRD was directed to review and take necessary action timely.</p>


			of Completion can be indicated after the issues indicated overleaf are resolved.	
847	TATA Power-3X660 MW Tiruldih Thermal Power Project	Power	<p>Tata Power has entered into MoU with GoJ for setting up coal based 3X660 Mw supercritical thermal power project in Saraikela Kharsawan Dist of Jharkhand. The water allocation of 55 MCM has been allocated from water resource department GoJ, Civil Aviation clearance for chimney has been obtained, TOR has been granted, Public hearing completed, EAC presentation completed. The total land requirement for project is 1243 acres out of which 450 acres private land has been acquired through will full sale and purchase and 130 acres of Tribal/OBC land application is with DC office for permission. There is no forest land in the identified plots. Out of 74 acres of GM land, for 5.8 acres 80% payment has already made for the remaining GM land application is with DC-office. Since the progress of land acquisition was unsatisfactory through will full sale purchase mode, we had gone ahead with application under LA act 1894, for which gram sabha has already been successfully completed and sec 40(2) proceedings have been forwarded from DC office to Land and revenue dept. GoJ. LA subcommittee meeting is awaited which will be followed by LA committee approval. We have carried out Social impact assessment study through reputed institute. In the engineering activity front we have completed hydrology, hydrogeology, satellite imagery survey and Topography and geotechnical survey are in progress. Site office is operational.</p>	<p>Issue raised by company Delay in land acquisition through LA Act: Application has been made on 07.01.2013 to DC-Office, Gram sabha completed on 13.09.2013, sec 40(2) proceedings have been forwarded by DC-Saraikela to L&R Deptt. GoJ on 18.10.2013. Issue: From October-2013 onwards there is no visible progress. We are already lagging behind the schedule and if any further delay happens in Land acquisition under LA Act, we would not be able to meet our target for financial closure and starting of project activity. We would also like to bring it to your kind notice that as per valid MoU with GoJ, we were ascertained of all the required support in land acquisition and various other statutory clearances from GoJ for the said project.</p> <p><u>Latest Decision & Minutes</u> DC, Saraikela-Kharsawan was directed to review with company officials and ensure resolution of pending issues at the earliest. He was also directed to dispose applications under section 49 CNT Act timely.</p>
	Automobile and Auto Components SEZ. Adityapur,		<p>An automobile and auto components SEZ for Adityapur, District- Saraikela-Kharsawan, Jharkhand has been duly approved by the Ministry of Commerce, Govt. of India in the year 2006. The</p>	<p>This issue is related to GoI. The project monitoring Group (Cabinet Committee on Investment) will discuss with Ministry of Commerce, and MOEF, Govt. of India to ensure early clearances in the matter and the project has been long delayed.</p> <p><u>Latest Decision & Minutes</u></p>

	Sariakela-Kharswan, Jharkhand.	<p>Automobile SEZ has the potential to bring more than 1000 core investment to the State.</p> <p>Out of 90 acres of land earmarked for SEZ, 54.18 acres of land is forest land which was handed over of AIADA (along with other forest land) way back in 1982 but which has not been de-notified till now. This important project is therefore pending due to non clearance of de-notification of 54.18 acres of forest land for which repeated request have been made.</p> <p>The clearance from Forest Department, Govt of Jharkhand has been obtained and the clearance from MoEF Gol is still awaited. Regular efforts from the Department of Industry, Govt of Jharkhand and AIADA have been made for the de-notification of the said forest land but the required progress has not been achieved.</p> <p>The Project for establishment to Automobile & Auto Component SEZ has not extension from Ministry of Commerce, Govt. of India up to December 2013. As Soon as the de-notification process is completed by the MoEF GOI the project will take off as the developer of the project has also been already appointed.</p> <p>Necessary approval for de-notification of forest land area 54.18 acres of land related to Automobile and Auto Components –SEZ, so that the project can be started at the earliest.</p>	Secretary, Industries was directed to upload the issue on PMG portal.
--	--------------------------------	---	---

Additional Secretary, Cabinet Secretariat, Gol, requested Principal Secretary Revenue to do or fortnightly review and ensure that time lines prescribed by him are adhered to by DCs. Additional Secretary also requested all Principal Secretaries/Secretaries present that recommendations/clarification requests sent to Gol, and awaiting response may also be uploaded on the PMG Portal for monitoring at his level.




Chief Secretary
Govt. of Jharkhand



Memo No. 19/C(DI) / Ranchi, Dated 20/06/2014
05/U.Ni. Jharkhand ke Mega Project Sambandhi/Baithak/20/2013

Copy for information and necessary action to Sri. Anil Swaroop, Joint Secretary, Cabinet Secretariat, Govt. of India, New Delhi/ Sri D.B. Singh, Director, Ministry of Steel, Govt. of India, New Delhi/ Director (Technical), Ministry of Coal, Govt. of India, New Delhi/ Dr. Shubhag Chand, Senior Technical Director, NIC, Cabinet Secretariat, Govt. of India, New Delhi/ Principal Secretary, Department of Revenue and Land Reforms, Jharkhand, Ranchi/ Principal Secretary, Department of Forest and Environment, Jharkhand, Ranchi/ Principal Secretary, Department of Road, Jharkhand, Ranchi/ Principal Secretary, Department of Home, Jharkhand, Ranchi/ Principal Secretary, Department of Energy, Jharkhand, Ranchi/ Secretary, Department of Mines and Geology, Jharkhand, Ranchi/ Secretary, Department of Water Resources, Jharkhand, Ranchi/ Secretary Industries, Jharkhand, Ranchi/ Member Secretary, Jharkhand Pollution Control Board, Jharkhand, Ranchi/ Director (Technical, Central Coalfields Limited, Darbhanga House, Ranchi/ Principal Chief Conservator of Forest & Nodal Officer, Ranchi/ All concerned Deputy Commissioners, Jharkhand and All other Concerned Department/ Officials for information and necessary action.


Director of Industries
Jharkhand, Ranchi