

Proceedings of the review meeting of Central coal company projects & Operationalization of auctioned/allotted coal blocks held under chairmanship of Chief Secretary, Govt. of Jharkhand, dated -11 April, 2016 at 10:00 AM

S No.	Project Name	Issue	Current & Updated Status	Decisions taken on 11 April
Eastern Coalfields Limited (ECL)				
1	Chitra OC Project	Issue of DOC(Deed of Conveyance) for legal handover of tenancy land(323 Ha) in case of Chitra OC Project (Dist.. Admin Deoghar to issue demand note for stamp duty and registration fee)	Demand note will be issued after state govt. fixes prices for non saleable land in Santhal Pragana.	Secretary, Ministry of Coal requested the state govt. to take the decision at the earliest.
2		Issue of transfer of Govt. land (Dist.. Admin to issue demand note for 27.6 acres of govt. land)	Demand note has been sent to ECL by dist. administration	ECL may deposit the fund at the earliest with dist. admin.
3	Hurra C Project	Issue of authentication of land for taking possession at Hurra C Project(Rajmahal Area) (Only 8.90 Ha out of 213 Ha of total land has been acquired under CBA act. Acquisition of the rest pending due to non authentication of land)	Authentication of remaining land will be completed by 30 may 2016	Chief Secretary appraised that authentication of land records is a huge task and revenue officials has to discharge this responsibility in addition to existing workload. She asked the coal companies to prioritise their authentication work and they have to identify dedicated officers and separate team to be placed in the circle office. Secretary, Ministry of Coal asked the coal companies to place the team within one month in the respective anchal office
4		Issue of FC stage – II in respect of Hurra – 'C' Project (Forwarding of file of complaints to MoEF, New Delhi	Compliance of stage 1 condition will be forwarded to MoEF, New Delhi by 25 April 2016	
5	Chitra East OC Project	FC stage – II for Chitra East OC project (DFO Deoghar to provide the CA land area	User agency will be submitting all relevant documents by 30 April	

		earmarked in revenue plan - Issue resolved)	2016. State govt. will send compliance report to MoEF, GOI by 15 May 2016.	—
Bharat Coking Coal Limited (BCCL)				
6	North Tisra South Tisra OCP	Acquisition of 94.19 Ha land for external dumping at North Tisra South Tisra OCP is pending with DLAO Dhanbad	This issue stands resolved with the BCCL deciding to acquire it under CBA act DC has already verified and informed that land proposed to be acquired is outside coal bearing area	Secretary, Dept of Revenue may coordinate between BCCL and Dist. Admin. to select the appropriate Act to acquire land for this project.
7	Kapuria UGP	Authentication of 812.33 Ha land for Kapuria UGP	Authentication process will begin after details of land to be acquired are submitted by BCCL to dist. admin. Dist. admin has given to BCCL copies of register – II of 11 Mouza Remaining copies of register-II will be made available by 20 April 2016	Dist. admin may expedite the authentication of land
8	RLS Maheshpur	Clearance from forest dept. for construction at RLS Maheshpur(State govt. may permit the resumption of construction of RLS and expedite the forestry clearance to the project)	Permission cannot be granted without obtaining forestry clearance. Incomplete proposal for FC clearance submitted by UA in Sep 2015. UA promised to rectify defects by 20 April 2016. It will be forwarded to GOI by 20 May 2016	Principal Secretary, Dept. of Forest and Environment may call a meeting with the BCCL officials at the earliest to resolve the issue on the basis of new facts that came up in the meeting.
Central Coalfields Limited (CCL)				

10	Urmarhi OCP	Forest proposal awaiting Stage 1 clearance by GOJ (34.64 Ha)	Forest diversion proposal sent to MoEF on 8 Dec 2009. MoEF raised queries four times dated 16 March 2010, 11 Nov 2011, 5 Dec 2012 & 28 Mar 2014. Full compliance of the last query yet to be submitted by UA. Proposal will be sent to MoEF, GOI by 25 May 2016	Secretary, Ministry of Coal asked the Principal Secretary, Dept. of Forest and Environment to update the portal as soon as the proposal is sent to MoEF, GOI. Ministry of Coal may take up this issue with the MoEF in the next monthly review meeting.
11	Urmarhi OCP	FRA NOC from DC	Awaiting FRA NOC from DC for 202.47 Ha	DC may expedite the issue of NOC under FRA.
12	Saunda D OCP	Forest Clearance for 16 Ha of safety zone area	Proposal sent to GOI on 12.9.2008. GOI raised queries on 23 May 2014. Reply sent to GOI vide letter dated 8 April 2016	MoC may take up this issue with MoEF in the next monthly review meeting.
13	Karo OCP - Washery	Forest Clearance for 226.67 Ha	Proposal sent to MoEF GOI on 22.2.2009 GOI raised queries three times dated 14 Dec 2009, 29 Sep 2010 & 28 Dec 2015 Reply to the last query will sent to MoEF by 25 April 2016	Secretary, MoC asked the Principal Secretary, Dept. of Forest and Environment to update the portal as soon as they send proposal to MoEF
14	Karo OCP - Washery	FRA NOC from DC	42 applications received in the gram sabha and NOC will be issued by 30 June 2016	—
15	Konar OCP - Washery	Proposal for diversion of 93.58 Ha of forest land for establishing washery	The proposal is non site specific It is a dense forest that will involve cutting of nearly 22000 trees CCL has been advised vide letter dated 8.4.2014 to either shift the	Principal Secretary, Dept. of Forest & Environment may call for a meeting with CCL to finalise the issue and send the proposal to MoEF for necessary decisions.

			<p>project elsewhere or reduce the area considerably. User agency has promised to submit revised proposal by 30 April 2016. In that case it will be forwarded to GOI by 25 May 2016</p>	
16	Konar OCP - Washery	FRA NOC from DC	NOC under FRA has been issued vide letter No. 15(M), dt. – 18.5.2014	CMD, BCCL informed that there is a huge program in the authentication of land records and issuing NOC under FRA in all districts especially Bokaro & Dhanbad Dist.
17	Kedla OC	FRA NOC from DC	1 village's (Parsabeda) Aam Sabha has been done. NOC has been obtained. Rest two villages (Kedla and Laiyo), villagers are opposing. CO Mandu has been directed to organise Gram Sabha in one month	_____
18	DRD(73.10 Ha)	FRA NOC from DC	<p>Petarwar- (i) NOC under FRA of Notified Forest area 33.55 ha has been issued vide letter No.16(M) dated 03-08-15. (ii) Village level meeting for NOC under FRA of GMJJ Land for area 133.84 ha has been conducted and issued NOC. Now it is in SDO Level. It will be cleared within 15 days in district level.</p> <p>Bermo : Village level meeting for NOC under FRA for 205.71 ha has been conducted and 32 claims have been received. It is being verified by CO, level. NOC under FRA will be</p>	_____

3

			cleared till May 2016	
19	DRD(73.10 Ha)	NOC for GM JJ	<p>Petarwar- (i) NOC under FRA of Notified Forest area 33.55 ha has been issued vide letter No.16(M) dated 03-08-15. (ii) Village level meeting for NOC under FRA of GMJJ Land for area 133.84 ha has been conducted and issued NOC. Now it is in SDO Level. It will be cleared within 15 days in district level.</p> <p>Bermo : Village level meeting for NOC under FRA for 205.71 ha has been conducted and 32 claims have been received. It is being verified by CO, level. NOC under FRA will be cleared till May 2016.</p>	_____
20	Purnadih OCP	FRA NOC from DC	NOC under FRA has been issued for 170.91 ha	_____
21	Purnadih OCP	Forest Clearance for already mined GM JJ Land	Policy decision has to be taken on the issue of giving forest clearance to the already mined JJ land(deemed forest)	_____
22	Purnadih OCP	NOC for GM JJ	GMJJ Land total – 251.39 acres (Henjda – 203.72 acres, Kutki – 47.67 acres) Coal mining work has been done by CCL without obtaining any permission from the State govt.	_____
23	Purnadih OCP	Authentication of land records	Mauja Henjda – 315.02 acre, Kutki – 228.85 acre, Dimbua – 194.70 acre Total – 738.57 acre authentication	_____

			has been completed and sent to concerned Project	
24	Argada	FRA NOC from Dc	NOC has been issued.	-----
25	Argada	NOC for GM JJ	NOC has been issued.	-----
26	Churi Bent Project	FRA NOC from DC	UA has not submitted land schedule to DC Chatra. Once Land schedule is issued dist. admin. will process the case	_____
27	Pindra	NOC for GM JJ	NOC for 5.52 ha land under FRA has been issued	_____
28	Tarmi OCP	NOC for GM JJ	NOC under FRA for 97.44 ha has been sent vide letter no.4(M), dt.21.12.2013. (i) NOC under FRA for 97.44 ha has been sent vide letter no. 4 (m) dt. 21.12.2013. (ii) Cases of cancellation of Jamabandi for 6.6 ha has been completed at the district level & it has been sent to Commissioner, Hazaribagh. (iii) Land authentication of GMK Land for Raiyati Claim of an Area 4.8 acre (1.9433 ha) has been completed at the district level & it has been sent to Commissioner, Hazaribagh	_____
29	Dhori (E) OCP	NOC for GM JJ	NOC under FRA for an area 25.401 ha has been issued vide letter no. 16(M), dt. – 18.07.2014	_____
30	Topa OCP	NOC for GM JJ	NOC has been issue	-----
31	Amlo Expansion	NOC for GM JJ	(i) NOC under FRA has been issued	

	OCP		for 39.66 ha of Land vide letter no 17 (M) dt 18.07.2014(ii) NOC under FC Act for 2.114 ha has been pending due to Raiyati Claim. Records of Cancellation of Jamabandi for 13 claims is under process of 4 (h) at district level. It will be cleared from district within 07 days	-----
32	Road Project from Rahman to Police Chowki	NOC for GM JJ	NOC for GM JJ awaited for 4.801 ha	-----

Operationalization of Auctioned/Allotted Coal Blocks - Schedule – II Coal Blocks

33	Kauthia Coal Block, Palamu (Hindalco Industries Ltd.)	<ul style="list-style-type: none"> • Forest clearance required over deemed forest area. • User Agency has not yet applied for forest clearance. • Land Records of 97.94 acres of land not available 	<p>➤ Status –</p> <ul style="list-style-type: none"> • Mining lease granted on 27.07.2015 (Area - 687.93 ha). • Subsequently, after re-allotment 126.20 ha deemed forest land detected. • Lease deed execution pending due to deemed forest land. <p>➤ Action Plan –</p> <ul style="list-style-type: none"> • Land Records of 97.94 acres to be made available by revenue dept. • User Agency promised to apply for forest clearance at the earliest (by August 2016) after notification of revisional survey and settlement record by dept. 	<p>Dept. of Revenue may take steps for the early notification of revisional survey and settlement record to resolve the issue of non-availability of land records for 94.97 acres of land.</p> <p>Secretary, Dept of revenue was asked to take up the matter with the Advocate General to resolve the long pending land acquisition case in the Honourable High court of Ranchi for yearly disposal of the case because huge revenue loss to the state is happening in each day of delay.</p>
----	---	--	--	---

3/11/15

			of revenue	
34	Tokisud North Coal Block, Hazaribagh (Essar Power MP Ltd.)	<ul style="list-style-type: none"> The Company representative informed before the meeting of Inter-Departmental Committee (IDC) held on 17.10.2015 that the lease deed could not be executed due to internal problems of the Company. Company representative assured before the IDC meeting held on dated 30.11.2015 that lease deed will be executed within four weeks' period. Now, the User Agency by their letter dated 18.01.2016 has requested for further extension of time by six months for the execution of lease. 	<ul style="list-style-type: none"> Status – <ul style="list-style-type: none"> Mining lease granted on 27.07.2015 (557.49 ha). Lease deed execution pending due to lack of interest by the User Agency. Action Plan – <ul style="list-style-type: none"> In this case, mining can be commenced immediately after execution of the lease 	It appears that allottees are not interested in executing the lease. Secretary, Ministry of Coal asked the ministry officials to issue notice to the allottee for not showing interest in executing mining lease.
35	Pachhwara Central Coal Block, Pakur (Punjab State Power Corporation Ltd.)	<ul style="list-style-type: none"> Grant of mining lease is pending for want of the following documents:- <ul style="list-style-type: none"> a) Mining Plan as per MOC guidelines 2011 and Mine Closure Plan. b) Prior approval of MoC required under section 6(1)(b) of MMDR Act,1957. c) A copy of the draft lease deed under examination at District level. e) Non- payment of Royalty dues of about 12.40 Crore. MOC had been requested for prior approval vide letter no. 1717/M, dated- 18.08.2015. MOC has asked to enclose the draft lease deed duly filled vide their letter received on 26.11.2015. 	<ul style="list-style-type: none"> Status – <ul style="list-style-type: none"> Applied for mining lease on 13.04.2015 (Area - 1278.37 ha) Grant of Mining lease pending Action Plan – <ul style="list-style-type: none"> Request for prior approval under section 6(1)(b) will be sent to Govt. Of India after receipt of complete proposal/draft lease deed from the District. Progress slow because of the non co-operation of PRINCIPAL SECRETARY PCL. 	Officials of PSPCL were not in the position to explain the issues and there progress is also very slow. MoC may take up this matter with CMD of PSPCL for the speedy execution of the project.

Handwritten signature

		<ul style="list-style-type: none"> • DMO Pakur has informed that there is difference in land schedules of EC granted and actual land details which is being corrected at District level. • Local resistance due to non payment of salary and transportation charges to transporters since long by PRINCIPAL SECRETARY PCL. 		
36	Pachwara North Coal Block, Pakur (West Bengal Power Development Corporation Ltd.)	<ul style="list-style-type: none"> • Forest land - 371.07 ha. • Stage - I FC granted on 14.12.2011. Transferred to the User Agency. • Compliance of Stage I FC and transfer conditions not yet submitted by User Agency. • Dispute has cropped up over 321.01 ha of Compensatory Afforestation (CA) land arranged by the previous allottee. • Directorate of Mines has asked for separate Mining Plan over non-forest area vide letter No.669 dated 09.03.2016. 	<ul style="list-style-type: none"> ➤ Status – • Applied for mining lease on 15.06.2015 (Area - 1218.00 ha) • Again, applied for separate ML over Non-forest area (Area 846.93 ha.) on 06.02.2016. • Grant of mining lease pending. ➤ Action Plan – • Lease will be granted within 02 months from the date of receipt of complete proposal / recommendation over non-forest area from District level. 	Secretary, Ministry of Coal informed that no separate mining plan is possible for the non-forest area alone and mining plan is prepared for the entire project. Within the existing mining plan and guidelines, mining can be done in the non-forest area of the project. Dept. Of Industries, Mines & geology may take early decision to resolve the issue.
Operationalization of Auctioned/Allotted Coal Blocks - Schedule – III Coal Blocks				
37	Jitpur Coal Block, Godda (Adani Power Ltd.)	<ul style="list-style-type: none"> • Forest land - 139.00 ha. • Stage-I FC granted on 23.09.2012. • Stage-I FC transferred to the present allottee. • Compliance of Stage -I FC and transfer conditions by allottee is awaited • There is a CA land purchased at Palamu dist. It in the process of transfer to forest 	<ul style="list-style-type: none"> ➤ Status – • Applied for grant of Mining lease on 17.07.2015 (Area -400.217 ha). • Grant of mining lease pending. ➤ Action Plan – • Mining lease will be granted within 2 months' period after the 	Rep. of the company informed that they purchased the CA land in Palamu dist. and once this land is registered in the name of forest they will submit the compliance of Stage –I FC.

- 07 -

		department .	submission of Stage-II Forest Clearance.	
38	Moitra Coal Block, Hazaribagh (JSW Steel Ltd.)	<ul style="list-style-type: none"> Total Forest area - 104.17 ha. Stage - I FC granted on 24.02.2014. Stage - I FC transferred in favour of present allottee. Compliance of Stage - I FC and transfer conditions not yet submitted. CA land verification and transfer of vested land is pending at district level 	<ul style="list-style-type: none"> ➤ Status – <ul style="list-style-type: none"> Applied for grant of Mining lease on 09.06.2015 (Area-293. 54 ha). Grant of Mining Lease pending. ➤ Action Plan – <ul style="list-style-type: none"> User Agency plans to arrange CA land by March, 2016. They plan to submit compliance of conditions by April, 2016. Mining Lease will be granted within two months' after grant of Stage –II Forest clearance. 	Company Rep. informed that CA land was purchased by previous allottee and mutated in the name but this was not yet transferred to the present allottee. DC may expedite the registration and mutation process.
39	Brinda & Sisai Coal Block, Hazaribagh (Usha Martin Ltd.)	<ul style="list-style-type: none"> Forest land - 767.00 ha. Stage - I FC for 49.07 ha granted on 11.02.2011 Forest Clearance (FC) transferred to new allottee. Compliance of Stage -I FC and transfer conditions not yet submitted by User Agency. Not applied for FC of remaining 717.93 ha of land. Environment Clearance not yet transferred. Issue of transfer of CA land by DC, Chatra is yet to be resolved. Verification of CA land purchased with 	<ul style="list-style-type: none"> ➤ Status – <ul style="list-style-type: none"> Applied for grant of Mining Lease on 15.05.2015 (Area -1377 ha) Grant of Mining Lease (ML) pending. ➤ Action Plan - <ul style="list-style-type: none"> User Agency has sought six months' time for submitting compliance of Forestry clearances. Mining lease will be granted within two months after grant of Forest & Environment clearances. 	Rep. of the allottee asked for the permission to mine in the partly diverted forest land and the non-forest land. Secretary, MoC informed that they will take up the issue in next monthly review meeting with MoEF.

		previous allottee is pending since long at district level.		
40	Meral Coal Block, Palamu (Trimula Industries Ltd.)	<ul style="list-style-type: none"> • Deemed Forest land – 189.46 acres. • Verification of land schedules under process. • Not yet applied for Forestry clearances. • Prior approval proposal under Section-5(1) of MMDR Act, 1957 not yet sent to Govt for want of certain documents from the User Agency. • Prior approval proposal could not be sent to Govt of India due to land verification issue, pending at District level. 	<ul style="list-style-type: none"> ➤ Status – • Applied for grant of Mining Lease (ML) on 22.07.2015 (Area- 949.87 ha). • Grant of Mining Lease pending ➤ Action Plan – • Forest clearance to be applied by August, 2016. • Prior approval proposal will be sent after the receipt of land verification report from DC • Mining Lease will be granted within two months' after grant of Forest clearances 	Submission of proposal to DMO, Palamu is pending because verification of land schedule at the dist. level and non-availability of record of rights in 9 villages. Secretary, Dept of revenue was asked to expedite the process of the notification of ongoing revisional survey and settlement records.
41	Dumri Coal Block, Hazaribagh (Hindalco Industries Ltd.)	<ul style="list-style-type: none"> • Forest land - 183 ha. • Stage - I Forest Clearance for 163.64 ha granted on 30.03.2012. • Forest Clearance transferred to new allottee. • Compliance of Stage-I FC and transfer conditions not yet submitted by User Agency. • Environment Clearance not transferred to new allottee. • Dispute about 116 ha of CA land procured by previous allottee. 	<ul style="list-style-type: none"> ➤ Status – • Applied for grant of Mining Lease 17.07.2015 (Area -279 ha). • Grant of Mining Lease (ML) pending. ➤ Action Plan – • Dispute of CA land to be resolved by the DC. • Compliance of Forestry clearances to be done by the allottee. • Mining Lease will be granted within two months' after grant of Forestry & Environment 	Rep. of the company informed that the CA land purchased by previous allottee was not accepted by DC due to lack of title over the land and the most cases govt. land were fraudulently purchased. Company rep. asked the permission to transfer the land purchased by sister company to transfer land directly to dept. of forest for compensatory purpose and asked for procedure to transfer of GM JJ land for CA purpose. Secretary, Dept. of revenue was asked to take a call on the issue of revenue and to expedite the process for transfer of GM JJ

			clearances.	land.
42	Lohari Coal Block, Palamu (Aranyaa Mines Private Ltd.)	<ul style="list-style-type: none"> • Forest land is 85.30 Ha. • Stage - I FC granted on 03.04.2013. • Forest Clearance transferred to new allottee. • Compliance of Stage -I and transfer conditions not yet submitted by User Agency. • MoC accorded prior approval - 335.00 Ha; Applicant applied – 405.00 Ha. • Therefore, MoC has been requested vide letter No. 2129 dated 09.10.2015 to accord prior approval over an area of 405.00 Ha. • Mining Plan is also approved for 405.00 Ha. by MoC, Gol. • On 04.03.2016, Allottee has requested DFO for reassessment of deemed forest land of 85.30 ha area in light of expert committee report 	<ul style="list-style-type: none"> ➤ Status – <ul style="list-style-type: none"> • Applied for grant of Mining lease on 30.07.2015 (Area - 405 ha.) • Grant of Mining Lease pending. ➤ Action Plan – <ul style="list-style-type: none"> • User Agency has been asked to deposit 7.23 Crores as NPV and CA cost for compliance of Stage –I conditions. • In the meeting held on 27.01.2016, Company representative seemed non-committal, non-serious about the aforesaid amount. 	Rep. of the company absent.
43	Sitanala Coal Block, Bokaro (SAIL Ltd.)	<ul style="list-style-type: none"> • No Forest land. • Mining Plan approved. • Environment Clearance granted. • Sitanala Coal Block is spread over 2 districts – Bokaro and Dhanbad; • Proposal from Bokaro received and proposal from Dhanbad yet to be received. 	<ul style="list-style-type: none"> ➤ Status – <ul style="list-style-type: none"> • Applied for grant of Mining lease on 09.09.2015 (Area -321.00 ha). • Grant of Mining Lease pending. ➤ Action Plan – <ul style="list-style-type: none"> • Lease to be granted within 2 months' period after receiving the complete proposal/ recommendation from both the Districts. 	SAIL rep. informed that they will submit the proposal in the Dhanbad dist. shortly. Director, Mines was asked to scrutinize the proposal submitted by company and take decision quickly.

44	Banhardih Coal Block, Latehar (Jharkhand Urja Utpadan Nigam Ltd.)	<ul style="list-style-type: none"> PL application incomplete – lacks land details. 	<ul style="list-style-type: none"> ➤ Status – <ul style="list-style-type: none"> Not applied for Mining Lease as area is partly explored (10 sq. Km out of 18 sq.km). Applied for Prospecting Licence (PL) on 10.09.2015. Grant of Prospecting Licence (PL) pending. ➤ Action Plan – <ul style="list-style-type: none"> JUUNL will submit fresh & complete application. PL will be granted after relieving the complete proposal/recommendation from the District. 	JUUNL was asked to submit the complete application for the prospecting lease at the earliest.
45	Rajbar E & D Coal Block, Latehar (Tenughat Vidyut Nigam Ltd.)	<ul style="list-style-type: none"> ML application incomplete. Error in Allotment Order – name of one village missing. MoC, Gol requested for correction vide letter dated 03 November, 2015. MoC has asked for a report from CMPDI. CMPDI is yet to submit its report. Environment Clearance not in place. Yet to apply for Forestry Clearance in respect 426 ha of Forest land. 	<ul style="list-style-type: none"> ➤ Status – <ul style="list-style-type: none"> Applied for grant of Mining Lease on 18.09.2015. Grant of Mining Lease (ML) pending. ➤ Action Plan – <ul style="list-style-type: none"> Further action will happen after issuing of correction order by MoC, Gol/ receiving of complete application/ proposal/ recommendation from District. 	Rep. was absent.
46	Saharpur Jamarpani Coal Block, Dumka	<ul style="list-style-type: none"> Proposal from District has been received on 06.04.2016 which is under examination at the Directorate level. 	<ul style="list-style-type: none"> ➤ Status – <ul style="list-style-type: none"> Applied for Prospecting Licence (PL) on 20.11.2015. 	Director, Mines was asked to expedite the application submitted by the company and to clear within one month

Un

	(UP Rajya Vidyut Utpadan Nigam Ltd.)		<ul style="list-style-type: none"> Grant of PL pending. ➤ Action Plan – PL will be granted within two months period. 	
47	Kerendari Coal Block, Hazaribagh (NTPC Ltd.)	<ul style="list-style-type: none"> FC Stage –II is pending with MoEF&CC. 	<ul style="list-style-type: none"> ➤ Status – Applied for ML on 08.09.2015. Grant of ML pending. ➤ Action Plan – ML will be granted within two months' period after receiving the complete proposal / recommendation from District and FC-II clearance 	Rep. was absent.

Jharia Master Plan

48	—	Coal pilferage, theft & death due to illegal mining (To curb illegal mining the barrier should be made operational)	<p>BCCL and Dist. admin will identify location of barrier within one month.</p> <p>BCCL will create infrastructure within 2 months.</p> <p>BCCL and Dist.. admin is working in close coordination in this issue</p>	<p>Secretary, MoC informed that the situation in the field needs immediate attention by the govt. and decision has to be taken very quickly. The fire cannot be contained with the existing technology anywhere in the world and no part of the world faced this type of problem.</p> <p>Secretary, MoC informed that detailed discussion was held on 9 April 2016 at the Dhanbad and the preparation level is satisfactory and decision at the ministry level will be taken at earliest.</p> <p>Rehabilitation and resettlement norms provided in the LARR Act 2013 shall be followed for the displacement of the people.</p>
----	---	--	---	--

34

49	—	Implementation of order of Hon'ble Supreme court concerning Rajput Basti (Encroaches yet to be evicted)	After Supreme court judgment, Rajput Basti population may be treated as project affected people and necessary R&R has to be complied by BCCL as per the LARR Act 2013.	—
50	—	Diversion of DB roads (NOC for diversion of DB roads awaited)	NOC issued	—
51	—	Shifting of RSP College, Jharia (Proposal to include it in master plan)	DGMS is conducting a study on whether RSP college, Jharia is to be included in master plan or not.	—
52	—	Handling over of NH-32 for fire fighting between Km 16 to Km 20	This issue is pending with NHAI, GOI.	—
53	—	Identification of land records	Land records in Jharia have been computerized	—
54	—	Physical possession of land	Land is in the possession of JRDA and it is being given to the executing agency as and when required by them	—
55	—	Creating infrastructure in non-coal bearing areas by MADA	MADA will be creating infrastructure only after Jharia population starts shifting to the new site	—
CMDPI				
56	—	Detailed coal exploration in Rautpara A Block, North Karanpura Coalfield, Dist.. – Hazaribagh	Resistance from local population for exploratory drilling. Dist.. Admin Hazaribagh will take up issue after Ram Navami	Chief Secretary asked the dept. of industries, mines and geology to coordinate with DC's of concerned dist. to flag the issue and shortlist the grievances and demand of the people. If the demand/grievances cannot be resolved at the dist. level, decision may be required at

				the state level in coordination with MoC. This issue cannot be treated simple law and order issue.
57	—	Detailed coal exploration in Rautpara B Block, North Karanpura Coalfield, Dist.. – Hazaribagh	Resistance from local population for exploratory drilling. Dist.. Admin Hazaribagh will take up issue after Ram Navami	—
58	—	Detailed coal exploration in Brahmani North Block, Rajmahal Coalfield, Dist.. – Dumka	Strong resistance from local population. DC Dumka informed that more public relations required to resolve the issue	—
59	—	Detailed Coal exploration in Gonda block, North Karanpura coalfield, Dist.. – Chatra	Issue resolved	—
60	—	Detailed coal exploration in Salaiahar block, Rajmahal Coalfield, Dist.. Dumka	There is local resistance from the population. DC informed that after consultation meeting held with the local population, this issue may be resolved within a month	—
61	—	Detailed coal exploration in Pachwara south block, Rajmahal coalfield, Dist.. – Dumka	Strong resistance from local population. DC Dumka informed that more public relations required to resolve the issue	—
62	—	Detailed coal exploration in Kalyanpur Badalpara block, Rajmahal Coalfield, Dist.. – Dumka	Strong resistance from local population. DC Dumka informed that more public relations required to resolve the issue	—
Transfer of Government Land				
63	—	Transfer of 25.26 acres warfwall at village Jari Latehar dist.	Demand Note issued by DC and UA yet to deposit the fund	While discussion the issue of transfer of GM land to coal companies DGP informed that Jharkhand has raised SISF. These forces are

Umm

				being deployed to both private and public sector companies on the basis of payment and found to be effective. CMD, CCL asked for SISF force deployment in the mining areas and command areas of the company. DGP asked CMD, CCL to send proposal in this regard. Secretary, MoC considered this as one of the best practices and requested to state govt. on this to coal ministry
64	—	Transfer of 24.89 acres of Govt land for Tetariakhar project	Proposal sent to Divisional commissioner and land will be handed over by 30 May 2016	—
65	—	Transfer of 81 acres of Govt. land at Mourpa village for rehabilitation, Ramgarh Dist.	Related to Land authentication of 81 acres. 38.55 acres has been found settled land and schedule VI has been sent to CCL and rest 42.25 acres not found settled land. UA has to submit revised requisition to dist. admin. Ramgarh	—
66	—	Transfer of 114.21 acres of Govt. Land at Hesagora Village under Kuju Area	Related to land authentication of 114.21 acres. 79.50 acres has been found settled land and schedule VI has been sent to CCL. 0.21 acres found GM Aam and rest 34.50 acres not found settled land. UA has to submit revised requisition to dist. admin. Ramgarh	—
67	—	Transfer of abandoned NH-33 from 70.50 km to 72.50 km for evacuation of coal coming under fire zone under Kuju area Ramgarh	A request letter for transfer of 2.69 ha land abandoned NH-33 has been sent to Pr.Sect., RCD, Ranchilt is	—

2/11/16

68	Reclaimed Land	<ul style="list-style-type: none"> In spite of repeated meetings coal companies are not showing any interest in surrendering of reclaimed land This land can be used for CA land and other industrial use Monitoring by MoC is required to show some progress 	under process in PWD(Road) No Progress in spite of regular review by Dept. of Revenue, registration & Land Reforms	Secretary, MoC asked the coal companies to prepare a detailed report within one month in the reclaimed land in which there is no coal seam and are techno economically not feasible to extract coal from seams. This land to be surrendered to state govt. with immediate effect.
----	----------------	--	---	---

The up-to date status of the authentication of land records are given at Annexure 1 of this meeting proceeding.

Chief Secretary expressed the displeasure that some of the companies of auctioned/allotted coal blocks sent their junior staff for the meeting and they should be informed to send senior representative who can take decisions at the meeting. Secretary, MoC also informed that he will also express the displeasure to the companies and not to repeat this mistake again.

Meeting ended with vote of thanks.

sd/-
Chief Secretary
Government of Jharkhand

Government of Jharkhand
Directorate of Industries

Memo No. 1251 /Ranchi, Dated 18/04/2016

05/र.नि.(MOU/Coal Block)-34/2015

Copy to: OSD to Chief Secretary, Jharkhand/ PPS to Additional Chief Secretary, Department of Industry, Mines and Geology/ Principal Secretary to Forest, Environment and Climate Change/ Secretary, Department of Revenue, Registration and Land Reforms/ Director of Industries/ Director, Mines and Geology/ Additional Director, Mines/ Director, Land Acquisition, Jharkhand, Ranchi for kind information and necessary action please.

sd/-
18/4/16
(K. Ravi Kumar)
Director of Industries

Authentication of Land records			
S No.	Project Name	Issues	Status
District Chatra			
1	Magadh OC	Authentication of land villages Saradhu, Kundli, Dewalgada, Masilong, Kurlonga(Tandwa) awaited	Mauja-Saradhu-662.67, Kundi – 78.83, Dewalgadda-43.02, Masilong-63.60, Kurulonga (Tandwa)-97.6 acre Total-945.72 acres authentication has been completed and sent to concerned Project Officer
2	Amrapali OC	Authentication of land of villages Ursu, Kumarangkala, Kamrang Khurd, binglat, Honhe(Tandwa) awaited	Mauja-Ursu-60.75 acre, Kumarang kala-11.21 acre, Kumarang Khurd-1.42 acre, Binglat – 35.4, Honhe (Tandwa)- 2.36 acre Total – 111.14 acre authentication has been completed and sent to concerned Project Officer
3	Ashoka OC	Authentication of land of villages Jhulandia, Bijain(Tnadwa), torhad, lukaiya	Mauja-Bijain (Tandwa)-165.98 acre authentication has been completed and sent to related Project Officer. Jhulandia- 46.16 survey work has been completed. Verification report to be completed by April, 2016
4	Purnadih OC	Authentication of land of villages Henjda, Kutki, Dembua(tandwa)	Proposal submitted by the user agency on 24.08.2015. Pending with user Agency for FRA, NOC of JJ land, patch wise details to be uploaded in kmf file at proper place, GPS coordinate with total stations for mining lease etc. Mauja Henjda – 315.02 acre, Kutki – 228.85 acre,

			acre, Kutki-47.67 acre) Coal mining work has been done by CCL without obtaining any permission from the State Govt.
5	Piparwar OC	Authentication of land of villages Bijain	Authentication of 1850.00 acres land has been completed in Bijain village and Proposal of Rest 289.00 acres not yet submitted by user agency.
District Latehar			
6	Tetarikhar OC	Authentication of land in Nagra & Basia villages	In village Nagra 80% amount has been deposited by CCL for transfer of 24.89 acre of GM land. GM Land to be transferred by May, 2016.
District Hazaribagh			
7	North urimari OC	Land authentication in village Potanga(Barkagaon)	Due to cancellation of Raiyati Claims of an area 216.52 acres, the Raiyats have filed writ petition in the Hon'ble High Court. For rest area 156.91 acres the process of Raiyati Manyata cancellation hearing is going on.
8	Pindra OC	Land authentication in Pindra (Dari)	CO, Dadi has completed land authentication of area 195.11 acres record from CO, Dadi is still awaited.
District Bokaro			
9	Karo OCP	Karo, baidkaro, Barkikuri, Chotkikuri(Bermo)	(i) villages- Baidkaro, Karo, Kargali, Notified Forest-226.67 ha, GM JJ/GM aam/Khas 93.10 ha. (ii) NOC under FRA for 226.67 ha. issued vide letter no. 19 (M) dt. 18.07.2014 (iii) Authentication of 22.9595 ha of GM land (Jungle Jhari+Khas/aam) is pending. (56 claims has been received against 56.71 acres. Out of 56 claims 27 applications has been rejected. 29 applications are related to cancellation of

			Jamabandi under 4(h). 25 application of 4(h) is in district level and it will be cleared within one week. 04 application for 4(h) is in SDM level Bermo.
10	Rajrappa Block- II OC	Dhawaiya(1517.74 acres), Semraber(1154.74), Gopo(Gomia) – 17 acres	Out of 543.05 acres of Tenancy land of village Dhabaiya, 370.02 acres has been authenticated. 05 application have been received for approx 50.00 acres. It will be authenticated within one week. (i) NOC under FRA for 277.15 ha has been issued vide letter no. 90, dt. 16.02.2013. (ii) Authentication of Jungle Jhari / GMK/GMA Land for 63.927 ha/158 acres is continuing. 171 applications has been received from Raiyats and the total area of applicants is 292.63 ha.
11	Konar OC	Bermo, Govindpur	(i) In this project the area of notified forest is 218.74 ha and the area of GMK land is 56.35 ha.
12	Khasmahal OC	Bermo, Kurpania, Govindpur(Bermo)	(ii) NOC under FRA for 288.26 ha has been issued vide letter No.-15(M) dated 18.05.2014. (iii) In Khasmahal Project the area of notified forest is- 217.18 ha and teh area of GMK land is- 40.62 ha. (iv) For both Project total 147.61+37.19=184.80 acres (74.8178 ha) of G.M.Land has to be Authenticated. For this 260 application of raiyati claims has been received in GMK land. The status of applications are as follows. Total application-260 Rejected application- 126. 4(h) related -117

Handwritten signature

			High Court related - 04; Tenancy Land - 04; Actual Raiyati Claim - 09. All applications of 4(h) and actual Raiyati claim will be cleared at the Month of May end.
13	Tarmi OC	Land authentication in Tarmi(Bermo)	(i) NOC under FRA for 240.67 acres has been sent vide letter no. 4 (m) dt. 21.12.2013. (ii) Cases of cancellation of Jamabandi for 6.6 ha has been completed at the district level & it has been sent to Commissioner, Hazaribagh. (iii) Land authentication of GMK Land for Raiyati Claim of an Area 4.8 acre (1.9433 ha) has been completed at the district level & it has been sent to Commissioner, Hazaribagh.
14	Govindpur UG	Land authentication in village Govindpur(Gomia)	CCL has submitted the land schedule on 04.04.16. Authentication process will be completed within July 2016.
15	Amlo OC	Land authentication in Amlo basti	(i) (a) NOC under FRA has been issued for 39.66 ha of Land vide letter no 17 (M) dt 18.07.2014 (b) NOC under FC Act for 2.11 ha has been pending due to Raiyati Claim. Records of Cancellation of Jamabandi for 13 claims is under process of 4 (h) at district level.
District Ramgarh			
16	Pindra OC	Land authentication in village Datma (Mandu)	CO, Mandu has completed land authentication of 29.08 acres. Only 10.89 acres land has been found Raiyati claim and schedule VI has been sent to CCL. Rest 18.91 acres not found settled land. (Acquired under CBA Act, 1956). Map of Verified land is being prepared by Surveyor and

			Amin of CCL.
17	Karma OC	Land authentication in Sugia (Mandu)	CO, Mandu has completed land authentication of 205.93 acres. Only 123.39 acres land has been found Raiyati claim and schedule VI has been sent to CCL. Rest 82.54 acres not found settled land. (Acquired under CBA Act, 1956). Map of Verified land is being prepared by Surveyor and Amin of CCL.
18	Topa OC	Land authentication in village Topa(Mandu)	Schedule VI 81.08 acres + 5.88 acres GM Aam+ 117.27 acres Non settled land, total 204.23 acres land authentication has been done.
19	Kuju	Land authentication in village Kuju(Mandu)	Schedule VI 117.59 acres + 55.16 acres Raiyati+ 17.24 acres Non settled land, total 189.99 acres land authentication has been done.
20	Ara OC	Land authentication in village Ara(Mandu)	Out of 441.26 acres, 268.80 acre verification has been done rest 172.46 acres of land verification will be done by May 2016.
21	Sarubera OC	Land authentication in village sarubera(Mandu)	Map of Verified land is being prepared by Surveyor and Amin of CCL.
22	Kedla		35.00 acres land authentication has been done and sent to concerned Project Officer vide letter No.357-363 dt.016.03.2016
District Ranchi			
23	KD Hesalong OC	Land authenticated in village Visrampur Basti	Verification has been done for 47.98 acres against 77.83 acres Raiyati land and sent to concerned project vide letter no.639, dt.4.12.15.
24	Churi	Case of land authentication of 46 tenants is to be reviewed	Authentication is under process and will be completed by June 2016.