

Proceeding of the Meeting held on 06.01.2014 in the Chairmanship of Chief Secretary, Jharkhand with Cabinet Committee on Investment Project Monitoring Group, Delhi regarding issues of Mega Projects

Presence: As per Enclosed List

The Chairman welcomed, members of the committee and started the proceedings of the meeting. The CCI-project monitoring group was led by Shri Anil Swaroop, Additional Secretary, Cabinet Secretariat, Govt. of India. As desired by the Chairman a formal introduction of members present in the meeting were given. After formal introduction, Shri Swaroop explained the purpose of the meeting in brief. The project wise issues of the companies were discussed in detail with the members present in the presence of representatives of respective companies, who were called on to attend the meeting, by CCI, itself. During the discussion concerned Deputy Commissioners of Project related Districts, were also available on video Conferencing system, and they apprised the committee with the updated progress made by the districts towards the implementation of the project. After deliberation following decisions has been taken unanimously.

SL No	Project Sl. no. & Name of the Project	Issues in Brief	Decision Taken by the committee
1	815 M/s Adhunik Alloys & Power Ltd.(AAPL) Kandra, Sarikela-Kharsawan. Steel	Consideration of subsidy by Government. Capital Subsidy & sale Tax Subsidy are not been timely disbursed. Other subsidies like Bank Interest Subsidy, Stamp Duty Subsidy, requests are not been considered by the Government. Help required in normalizing the timely disbursement of the statutory subsidies. Availability of land. Application request of around 307 acre of land pending with DC Sarikela since 3 years, due to this it becomes difficult to run the plant with limited space available for	1. Capital Subsidy of Rs. 5.54 Cr. has already been paid. 2. Capital Incentive against VAT from the year 2006-07 to 2011-12 amounting to Rs. 6.093 Cr. has already been paid. 3. Other Incentive such as Pollution subsidy, Interest subsidy etc. is applicable to Mega unit under JIP 2001 with whom negotiation as prospective investor has been done with the unit. No negotiation with AAPL has been done. Hence reasoned order rejecting claim of interest subsidy has been communicated vide letter no. 2203 dated 16.07.2012.

	<p>raw material as well as for waste management. Help required clearing the Government land in order to have proper inbound logistics.</p> <p>Abnormal increase in Water charges.</p> <p>Prevailing water rate is very high as compared to our earlier agreement with government. The earlier agreement has not been honored by the government. Substantial increase in water charges has adversely affected the generation cost. Help required for reducing the water drawl charges.</p> <p>Approach road to plant.</p> <p>Currently approach road from Kandra main road to plant entrance is under lease, Application is still lying with govt. for possession. Help required getting the land.</p> <p>Development of Kandra-Chandil Bridge.</p> <p>Rail over bridge was dismantled sine last 3months & the movement of vehicle is being done through level crossing which creates a traffic jammed situation every now & then which affects the inward & Outward movement of the company materials. Help required for expediting the damage bridge, and preferences to be given to AAPL for movements.</p> <p>Allocation of Iron ore mines.</p> <p>No captive iron Ore Mines allotted to us despite of huge</p>	<p>DC. Sarakela informed that no proposal has been submitted. The committee directed that it will be considered in the meeting of sub committee of land requisition Scheduled to be held on 09.01.2014.</p> <p>This is the General Policy matter and applicable to all the companies, hence required no discussion.</p> <p>Hearing will be done by the concerned department, i.e. Department of Mines.</p>
--	--	--



	<p>investment & local employment provided by the company. Procurement of Iron ore from the market is costing very high on us and we are incurring huge loss due to this. Help required in allocation of Iron ore mines and expediting our ML & PL application which we had applied to the Dept. of Mines & Geology, Govt. of Jharkhand</p>	
<p>2 814 Adhunik Power & Natural Resources Limited Saraikela-Kharswan. Power</p>	<p>Law & Order at Balumath, Latehar. Law & order situation at this area is affecting the functioning in this area. To extend necessary help to improve the Law & Order in this area for development of Coal Block. Abnormal increase in Water drawl charges by GOJ. GoJ has increased the charges 4500/million gallons to 26400/million gallons from 01.04.2011. Substantial increase (6times) in water charges has adversely affected the generation cost. Help required for reducing the water drawl charges. Forest Clearance for Railway siding at Plant End. Small patch of land (7-8 acres) of forest land clearance is required to complete the Railway siding work. Requested to expedite for clearance from Ministry of Forest.</p>	<p>The State Govt. has been giving full co-operation regarding this issue and will continue to do so. This is the General Policy matter and applicable to all the companies, hence required no discussion. Regarding forest land clearance, it was decided that the company representatives will meet the officials of Forest Department, where the issue will be examined and necessary action would be taken by the Department.</p>

		<p>Transfer of Power to Group Company.</p> <p>Presently Group Companies located nearby the power station are procuring costly power from other sources. To get permission of transferring the power to Group Company such as AML, OMMML, Kandara from APNRL 2x270 MW Power.</p>	
3	<p>802 Mukand Ltd. 500,000 Coal Tonnes per Annurn Integrated Steel Plant. Barlanga, Ramgarh. Steel</p>	<p>Grant of Prior Approval by Ministry of Mines (MoM) for P.L. of Araburu Iron Ore Mine.</p> <p>MoM Government of India (GOI) vide letter dated 26 August 2013 has asked Mines Department, Government of Jharkhand (GOJ) for further clarifications for the third time; Reply is yet to be sent. GOI to expedite reply and clarify the same to MOM, GOI.</p>	<p>DC, Latehar was directed to resolve the issue by 15th Feb, 2014, He She assure the committee to the same.</p> <p>Principal Secretary, Mines informed that District officer Mines has submitted the report under the guidelines of Govt. of India 2013 and will be sent to the Ministry of Mines, Govt. of India shortly.</p> <p>Matter resolved by letter no. 3368, dated 13.12.2013 of Directorate of Industries.</p> <p>The committee directed DC, Ramgarh to complete the process of land transfer by 31st January, 2014.</p> <p>Company to coordinate with DC Palamu.</p> <p>The Superintending Engineer, WRD informed that a meeting with</p>

	<p>Extension of Memorandum of Understanding (MOU) by Industries Department, GOJ for 500,000 TPA integrated Steel Plant village Barlanga, Jharkhand.</p> <p>The draft MoU for setting up a 500,000 Tonnes per Annum integrated steel plant was submitted to the Secretary, Industries Department on 25 July 2013 for extension. The same is still pending.</p>	<p>different companies has been fixed on 10.01.2014 for water allocation in which the matter will be considered.</p>
	<p>Approval from Dy. Commissioner (DC) Ramgarh, GOJ to purchase ST/OBC land in village Barlanga for the project. The total land acquired by Mukand on its own till dated is 157.80 Acres. Out of the balance 64.20 Acres, 55 Acres is Tribal/OBC land for which approval of DC Ramgarh is required as this is essential to make the purchased land contiguous.</p> <p>Transfer of GMK land in village Rajhara by Dy. Commissioner (DC) Palamu GOJ.</p> <p>Mukand vide letter dated 02 August 2013 has requested WRD for amendment of commencement dated for drawl of water in the signed Model agreement amendment is pending.</p>	

A

4	799 SAIL To augment steel the iron ore production capacity of Gua Iron Ore Mines of SAIL from 2.4MT to 10 MT including installation of Beneficiation and pellet Plant facilities at Gua, Jharkhand. Steel	Saranda Wildlife Management Plan approval is pending with the state Government.	The committee directed the representative of SAIL to give a plan Presentation before Forest Department in the Second week of January.
5	783 Urimari OC-CCL This is a coal mining project submitted for Stage-I Forest Clearance. Coal	Report on satisfactory compliance to conditions stipulated in the Stage-I approval is awaited from the Government of Jharkhand. Proposal for diversion of additional 34.64 hectares of forest land was considered by the FAC in its meeting held on 25.10.2010. The committee recommended that the State Govt. may be requested to submit information	Report has been sent on 28.11.2013.

		on poor management of overburden and status of FC for entire lease area. The said information sought by MoEF vide letter dated 05.12.2012 and reminder dated 11.04.2013 is awaited from the Govt. of Jharkhand.	
6	782 Saunda-D-CCL This is a coal mining project submitted for Stage-I Forest Clearance. Coal	Report on satisfactory compliance to conditions stipulated in the stage-I approval is still awaited from the state Government.	DC, Rangarh informed the committee that FRA has been issued. DC was directed to send report and proceeding of Gram Sabha to MOEF.
7	781 Murlidih OCP- BCCL This is a coal mining project submitted for Stage-I Forest Clearance. Coal	Report on satisfactory compliance to conditions stipulated in the stage-I approval is awaited from the Govt. of Jharkhand for stage-II approval.	The committee directed the representative of BCCL to contact DC, Dhanbad. DC, Dhanbad was directed to take action shortly.
8	780 Kedia UG-CCL This is a coal mining project submitted for Stage-II Forest Clearance.	Proposal for diversion of 168.5 ha. was accorded stage-I approval on 4.4.2011. Compliance report received without documentary evidence in support of settlement of rights under the forest rights Act. 2006. MoEF vide letter dated 12.10.2012 requested the state Govt. to	DC has informed that the FRA certificate has been issued. The Committee directed DC to send the report and proceeding of Gram Sabha to MOEF.

Coal	<p>submit the said documents. The same are still awaited.</p> <p>Another proposal for diversion of 29.19Ha. of forst land was accorded stage-I approval on 27.11.2006. Report on compliance to conditions stipulated in the stage-I approval received from the state Govt. without details of transfer in ad-hoc CAMPA of funds realised from from the user agency. The same is awaited from the State Govt.</p>	
<p>9</p> <p>604</p> <p>1050 MW Power Maithon Right Bank Thermal Power Project at Maithon.</p>	<p>The company possesses total land of around 1116 acres comprising of private of Raiyet land (565 acres), Government land (GM land) (1115 acres) and forest land (436 acres). The above land has been acquired by Government of Jharkhand (GOJ) for DVC to set up a 1050 MW Thermal Power project at Maithon. Jharkhand. As per Shareholding Agreement dated 2nd September 2005 executed between DVC and Tata Power, DVC has agreed to transfer the title in these lands in favour of the MPL after obtaining necessary approval from the state Govt of Jharkhand as per applicable laws.</p> <p>Approval of GoJ is pending for the following items.</p> <p>1. Raiyari land of 565 acres has been leased to MPL by the DVC for 35 years which can be renewed there after.</p>	<p>The representative of the project requested the committee to discuss the issue for lease of railway land with Ministry of Railway.</p> <p>1. The committee directed the representative of the company to meet DC, Dhanbad and Principal Secretary, L&R and to resolve all the</p>

	<p>However mutation of the same is pending for approval with the Dept. of Revenue & land Reforms (GOJ).</p> <ol style="list-style-type: none"> 2. Approval for leasing out GM land of 115 acres in favour of MPL by DVC is pending with Dept. of Revenue & land Reforms (GOJ) since 2008. 3. Out of 436 acres of Forest land GOJ has notified only 238.39 acres so far notification of balance 197.61 acres is pending with Dept. of Revenue & land reforms (GOJ). 	<p>different issues. DC was directed to insure timely action.</p> <ol style="list-style-type: none"> 2. The Secretary, Revenue was directed to clear it within 15 days. 3. Principal Secretary Revenue was directed to resolve release of pending Jangal-Jhar land to DVC.
<p>10 602 2x270MW Power GVK Power(Goindwals ahip) Limited.</p>	<p>The following issues are pending with the state Government.</p> <ol style="list-style-type: none"> 1. The company has acquired 450 acres out of 480 acres of private land through mutual consent. The company has submitted requisition for balance land of 30 acres to the state Government under the LA Act during March 2012. The committee on La has approved the proposal during its July meeting and is now pending with the Government for its approval. 2. There are 4 primary schools falling mine lease area. The proposal for relocating these schools into new premises built by the company is pending for the approval of the state Government. 	<p>Being asked by the committee DC, Hazaribag informed that the proposal has been sent to department of L&R/ Govt. for its approval.</p> <p>The committee directed the Secretary, Industry to ensure that Director, Primary Education resolves the issue immediately.</p>

11	598 Essar Power Jharkhand Ltd. Power	Chakla Block Forest approval		
12.	583 Koderma – Ranchi, new line project. Railways	Acquisition of 22.11 acre land in 4 villages (involving Govt. and riyati land) is required on priority as completion of ROB on Koderma-Hazaribagh section is holding commissioning of project. Koderma-Hazaribagh targeted for commissioning in 2013-14		The committee directed that representative of Railway will look into the matter of payment and to take necessary steps as required at the earliest.
13.	582 Tori-Shivpur- Kathuita new line project Railways	1. Forestry clearance (Stage-I&II) received from MOEF on 19.06.13. Approx. 12000 trees are to be cut by state forest by Oct-13 so as to enable starting physical execution after monsoon. Contracts are in position for 11 km. 2. 35 ha. land acquisition in Chatra dist and 209 ha. land acquisition in Latehar dist on Shivpur-Tori is still pending. Possession required by Oct-13		The committee was informed that Railway officials are in contact with Forest Department always. The committee directed that the work of identification/demarcation and execution should be done fast. The committee was informed by the railways that the marking upto 22K.M. has already been done. The committee directed to constitute a joint team and the team will go to the site for the verification. The work of felling/cutting of trees will be done by the Forest Corporation. On this the committee directed that the length up to which the marking has been already been done, the trees cutting work would be started and get completed by 15 th Feb, 2014. The committee directed DC, Latehar/Chatra to start and complete acquisition of land timely, It has been pending for long despite direction earlier also; since this is an extremely important railway line.

		<p>3. Deployment of security forces at 4 location required on Shivpur-Tori. Confirmation required from state govt. for arranging accommodation works for security forces.</p> <p>4. Land application for identification of type of 1114 ha. land required (Charra & Hazaribagh dist) for construction of Shivpur Kathua submitted during Dec-12/Mar-13. Break up required for processing forestry clearance.</p>	
14	579 0.4 MTPA DRI Plant+30MW Power plant of Corporate Ispat Alloys Ltd. Steel.	<p>Land & revenue Deptt. Grant of Lease for 10.88 acre Government land from the District Administration of Saraikela is awaited.</p> <p>Road construction Department(RCD) Grant of NOC by RDC for 2.69 acre land at Saraikela for construction of road around the plant is awaited.</p> <p>Department of Home. As the project is in Naxal affected area, additional security is requested.</p> <p>The forest advisory committee of MOEF has recommended the project for grant of stage 1 forest</p>	<p>DC, Saraikela informed the committee that proposal for Grant of Lease has been sent to the Commissioner. The committee directed that Secretary Industry will see the entire matter and the company will give a presentation.</p>

		clearance subject to submission of detailed. C.A. plan by Govt. of Jharkhand. Submission of the said plan to MoEF by state is still awaited.	
		Mines Deptt. of state Govt. of Jharkhand may be requested to grant the mining lease on the basis of recommendation of the Forest Advisory Committee for grant of Stage-1 clearance.	
		The application for renewal of Consent to Establish for 2 MTPA coal mining project is under consideration of state pollution control board since long.	
		Proposal for grant of 5(i) clearance for Bichaburu iron Ore mine is pending.	
		The Govt. of Jharkhand has been asked vide Ministry of Mines letter dated 26.08.2013 to intimate status of setting up of plant as per MOU and justification for division of area. Their reply is awaited.	
15	574. Tilaya Ultra Mega Power Project Power	The application for land acquisition was first submitted in Feb 2009, and revised application was submitted in May 2011. The proposal is still with state Revenue department for initiation of the LA Process under LA Act 1894. As per PPA, the procurers (Govt of Jharkhand being the lead procurer) need to achieve up to issuance of section 9 notification for the coal block land within 6	DC, Hazaribagh informed that Tilaya Ultra should also be attached with the committee which has been constituted for NTPC and DVC to identify the encroachment He was directed that since the committee is at the District level headed by the Additional Collector all project are covered by it. The committee directed that a policy should be formulated for encroachment less than 30 years for Forest, Jangal-Jhar land, G.M land as well. Department of Forest and

	<p>months of the handing over of the project to the successful bidder (i.e. Feb 2010).</p> <p>The application for the forest land diversion for the coal block was submitted in May 2011. The application has been processed at the district and state level. The proposal is yet to be recommended by the state forest dept to MoEF for consideration and approval by forest advisory committee.</p>	<p>Revenue to discuss and formulate the same.</p>
<p>16 561 0.4 MTPA DRI Project with 60 MW Power plant of Abhijeet Infrastructure Limited. Steel.</p>	<p>A. Out of 132.69 acres CA land, All completed registration and mutation of 114.69 acres land in favour of Forest Department. However, Registration & Mutation of remaining 18.00 acres of Compensatory afforestation land has been offered to the Forest Department. Their decision is awaited even after repeated follow up with the concerned DFO (Chatra North) for last 2 years. As a result of this, compliance of Stage-I Forest clearance is pending.</p> <p>B. Due to erroneous grant of 5(1) approval by MoC, the</p>	<p>The committee directed to Secretary, Industry to call the representative of the company and to have a discussion on all the different issues of the company and to take necessary actions to resolve the issues. The company was directed for a presentation. The Secretary, Industry informed it will be put up before the HPC.</p>

R

		State Govt. of Jharkhand is not in a position to grant and execute the mining lease. The mining lease area as per approved mining plan and area approved by MoC are different.	
17	548 1.2 MTPA Beneficiation & Pelletisation Plant of Abhijeet Integrated Steel Limited (AISL) Steel.	<p>Lease of 10.05 acre GM land for DRI plant of All is under consideration of the district authority since 2009. As the project is in naxal affected area, additional security is requested.</p> <p>1. Permission for drawl of 17.52 MCM water for AISL is under consideration of WRD since long.</p> <p>2. Recommendation for grant of Prospecting License for Bhangson Iron Ore Block in Karampada RF or any other Iron ore deposit for captive mining is still awaited.</p> <p>3. Execution of MoU with State Govt is still awaited.</p> <p>4. Additional security to project as the project is in Naxal affected area.</p>	<p>Company was directed to meet the Principal Secretary, Home</p> <p>Superintending Engineer WRD informed that the matter will be discussed in the meeting fixed on 10-01-2014 for allocation of water.</p>
18	545 JSPL Patratu Steel Project Steel.	<p>1. Land Acquisition.</p> <p>Company has purchased 1022.043 acres of land. Govt. support needed to acquire balance land required for the project i.e. transfer of Govt. Land by way of Lease Settlement is under process for 188.03 Acres.</p> <p>Acquisition of private land through Land Acquisition under process for 753.93 Acres.</p>	<p>The committee directed that decision will have to be taken in the light of new Land Acquisition Act by the end of 31st January 2014.</p>

	<p>Forest land-Applied for diversion of Forest land of 92.67 acres on 13.7.2012 to Principal Chief Conservator of Forest cum Nodal officer, department of forest, GoJ. It is yet to be recommended by State Govt. to regional office of MOEF at Bhubaneswar.</p>	
	<p>Iron ore Linkage. Company require about 300Million Ton Iron ore. No mine has been allocated far for our Patratu Project. Company willing to develop the Mines in Joint Venture with State Govt. So as to have secured supply of Iron Ore for our Steel Plant. Recommendation from Jharkhand Govt. for mineral concessions for Iron and Manganeese Ores for meeting the raw material requirement of 6 million ton capacity Steel Project.</p>	
	<p>Company has made many applications for grant of ML/PL over mineral bearing area in the state of Jharkhand. State Govt. may please be advised to recommend grant of ML/PL.</p>	
	<p>Development of captive Coal Block-Due to local law and order problems, we are unable to start exploration work in Amarkonda-Murgadangal non coking Coal Block allotted for CPP of 1000 MW. State Govt. help is needed for facilitating exploration/drilling at</p>	

		Amarkonda-Murgadangal Coal Block so that we can complete the prospecting and apply for grant of Mining lease.	
19	526	Land & Revenue Deptt.	
	540 MW Phase 1 IPP of Corporate Power Limited. Power	The Company has applied for transfer of 52.9 acres Govt Land and has deposited the value of the land. However, the transfer of Govt land is still awaited. State Home Department As the project is situated in Naxal affected area, additional security is requested.	
20.	473	No policy for encroacher available in Jharkhand State for the following a. In Govt. Land and GM jungle-jhari land for less than 30 years and b. In forest area- for those not covered under Forest Rights Act, 2006 State Govt. of Jharkhand may kindly issue policy guidelines for such encroachers and Dist. Admin. may kindly certify the list of these encroachers for payment of compensation by NTPC.	The committee directed that the State will come forward with a policy guidelines on encroachment for compensation which will be worked out by L&R Department and Forest Department jointly. DC, Hazaribag to submit certified list shortly since about 1000 acre land is involved and progress is slow.
		Transfer of balance 161 acres of GM(Govt) land pending with revenue Deptt Jharkhand since January 2011.	Principal Secretary Revenue to examine and expedite
21.	471	No policy for encroacher available in Jharkhand State for the following	The committee directed that the State will come forward with a policy guidelines on encroachment for compensation which will be
	Chatti- Bariatu		

RS

<p>Coal Block</p> <p>Power</p>	<p>a. In Govt. Land and GM jungle-jhari land for less than 30 years and</p> <p>b. In forest area- for those not covered under Forest Rights Act, 2006</p> <p>State Govt. of Jharkhand may kindly issue policy guidelines for such encroachers and Dist. Admin. may kindly certify the list of these encroachers for payment of compensation by NTPC.</p>	<p>worked out by L&R Department and Forest Department jointly.</p> <p>DC, Hazaribag to submit certified list shortly since about 1000 acre land is involved and progress is slow.</p>
<p>22</p> <p>470</p> <p>Pakri- Barwadih</p> <p>Coal Block.</p> <p>Power</p>	<p>No policy for encroacher available in Jharkhand State for the following</p> <p>a. In Govt. Land and GM jungle-jhari land for less than 30 years and</p> <p>b. In forest area- for those not covered under Forest Rights Act, 2006</p> <p>State Govt. of Jharkhand may kindly issue policy guidelines for such encroachers and Dist. Admin. May kindly certify the list of these encroachers for payment of compensation by NTPC.</p>	<p>The committee directed that the State will come forward with a policy guidelines on encroachment for compensation which will be worked out by L&R Department and Forest Department jointly.</p> <p>DC, Hazaribag to submit certified list shortly since about 1000 acre land is involved and progress is slow.</p> <p>DC and SP to make sustained efforts to ensure timely work.</p>

	<p>Work on all fronts i.e. MDO infra, CHP. Substation, R&R colony etc. are stopped by villagers/ locals led by local MLA for more than one year w.e.f 11.02.2012 in Pakri-Barwadh coal block.</p>	
	<p>Law and order situation is not conducive at site. Employees of NTPC and contractor are being manhandled by the villagers/ local, non-PAPs, extremists, etc. Men and machinery are ready at site, but work could not be started.</p>	<p>SP Hazaribag to ensure law and order conducive to work.</p>
	<p>Support form Hazaribagh District Administration and Govt. of Jharkhand is establishing congenial environment and maintaining of favourable law and order situation at project site to re-start work and also to allow NTPC staff to take up community development works fast pace. Hazaribag Dist. Admn, may accord priority for NTPC coal blocks to conduct more number of camps for disbursement of land compensation payment in pakri Barwadh to facilitate re-commencement of work at site.</p>	
	<p>Special land acquisition office may be appointed at Hazaribagh to exclusively assist NTPC for land acquisition.</p>	
	<p>Transfer of balance 142 acres of GM(Govt)land pending with Revenue Deptt., Jharkhand, since Jan.2011.</p>	<p>Principal Secretary Revenue to examine and expedite</p>

RS

23.	405 JSW Steel Ltd Sonahatu Block Ranchi, Jharkhand Steel	Govt. of Jharkhand have issued an order deallocating 92.50 MCM of water for its 10 MTPA Greenfield Plant. Company has made request for reallocation of 55.32 MCM from Chandil Reservoir.	Superintending Engineer WRD submitted that the issue will be decided in the meeting of WRD which is going to be held on 10 th of January 2014. Secretary Industry informed that in the previous meeting to WRD had been directed to reallocate water to the company from Chandil reservoir. Additional Secretary directed compliance of decision taken earlier for reallocation of water from Chandil reservoir.
*		Transfer of 450 acres of govt. land for the steel plant is pending with State Govt. Records of right of land in Sonahatu area of Ranchi district and soft copy of these records are not available in the State. Due to which the land verification and acquisition process is taking too much time.	
		State Govt. to expedite transfer of non-forest land for afforestation for Ankua and Rhone Block mines. Approval of wild life Management plan of North Karanpura which is required for the state-1 compliance of Rohne Coal Block. Approval of wild life Management plan of Saranda Forest Division is required for State-1 compliance and for mining operation subsequently.	The committee was informed that a presentation before Forest Department by the company has been made and the decision will be taken very soon.

24	378. Jayaswal Neco Industries Ltd. Moitra Coking Coal Block, Hazaribagh, Jharkhand Steel.	Moitra Coking Coal block, Hazaribagh, Jharkhand allotted on 13.05.2005. For Stage-I Forest Clearance Govt of India has some queries, which has been met and sent to GoI, by GoJ. Land acquisition of 398.25 Acre formalities completed. Matter is pending at Divisional Commissioner and DC Hazaribagh since 23.02.2013. Almost 6 months passed Dept pursue it.	Continuation to the issues of Moitra Coking Coal Block at Jharkhand During the review by the Cabinet Secretariat on 30 th of August 2013 at Ranchi, Jharkhand the company requested for execution of lease agreement and permission to start mining operation in the non-forest land. Mining plan approved by Moc envisages starting of mining operations revenue/non forst Govt. land and then to enter in to the forest land after 9 years of commencement of mining operation. Since the Stage-I Forest clearance had been recommended by the State Govt. to MoEF and on its approval & on permitting mining operation on the non- forest land the company will be able to meet the partial requirement of the coking coal for its plant resulting in huge saving of precious foreign exchange upto go from the country because the coking coal is being totally imported for meeting the	The committee was informed that paper publication has been made regarding the issue. Gazette notification will be done by the District Administration after getting the report from DFO. The committee directed the Secretary, Industry to look in to whole affair and to take necessary actions.
----	---	---	---	---

	<p>requirement of the steel plant. Request for specific direction to the state Govt for signing of Mining lease and permission to start mining operations in Revenue/non forest Govt. land on approval of stage-1 Forest Clearance.</p>	
<p>25 371 Tori-Shivpur- Kathautia New BG Rail Line in Jharkhand Coal.</p>	<p>Application for land acquisition for Shivpur-Kathautia submitted for breakup of forest/Non-forest land. It is awaited from Govt. Application for forestry clearance will be processed after getting breakup of land.</p>	<p>The railway was directed to submit break up of lands.</p>

26.	369 Electrosteel Steels Ltd. Chas, Bokaro. Steel.	<p>Parbatpur Coal Block :</p> <p>The Parent Company ECL has been allocated the Prabatur Coal Block in Jharkhand which has already started production. ECL requested the MoC to grant permission to use surplus Coal from this Block in the Steel Plant of ESL.</p> <p>Kodilbad Iron Ore:</p> <p>For its Kodilbad captive iron ore mines, after grant of stage-I Forest Clearance on 13/02/2012; the identified land is not being accepted by the Forest Department, Jharkhand Govt, for afforestation. This is the last compliance pending out of 29 condition.</p> <p>The Company has filed an application for grant of formal "Consent to Operate" on 09.09.2011. The JSPCB has not granted the same till date.</p> <p>Coal Linkage from C.C.L.</p> <p>As a part of the steel project the company applied to Ministry of Coal for linkage of coal for its CPP. It was sanctioned by CCL in July 2011. Company has achieved the required milestone and deposited Bank Guarantee of Rs. 6.76 crore. But implementation of linkage has not been done by CCL so far.</p>	<p>The representative of company was directed to submit a fresh application to the Secretary, Forest. The Secretary, Forest will expedite the matter.</p>
-----	---	--	---

27.	<p>114 Six-Laning of Aurangabad- Barwa Adda Road Road Road Transport and Highways.</p>	<p>Six lane under NHDP phase-V being constructed by KMC constructions Ltd. Land acquisition progress is not satisfactory. Only 60% land is under possession. Request for transfer 55 Ha forest land is pending with GoJ since 30.07.2012</p>	<p>The committee directed the Secretary, Revenue and land reform to send the proposal to Secretary, Forest shortly.</p>
28.	<p>51 IOCL Paradip- Raipur – Ranchi Pipeline project Petroleum and Natural Gas.</p>	<p>Compliance of conditions imposed in 1st stage forest clearance is in progress for obtaining 2nd stage forest clearance. Delay in 2nd stage forest clearance in Jharkhand. Due to law & order in Jharkhand, frequent stoppages of main line construction work by activist. Requested for assistance of GoJ. Tree cutting permission for 2 Forest Division (Simdega and Khunti) in Jharkhand Law and order situation in Row</p>	<p>The committee was informed that compliance regarding the issue has been made by the user agency and has been sent to Department of Forest 10days back. The company directed Department of Forest to look into the matter and to expedite the matter. The committee decided that a directive from the level of Chief Secretary will be issued to the DCS & SPs of respective districts.</p>
		<p>Facilitating supply of building construction materials especially sand.</p>	<p>The committee directed the representative of the company to keep in contact with the Govt. officials to resolve local issues.</p>

29	Automobile and Auto Components SEZ. Adityapur, Sariakela-Kharswan, Jharkhand.	<p>An automobile and auto components SEZ for Adityapur, District- Sariakela-Kharsawan, Jharkhand has been duly approved by the Ministry of Commerce, Govt. of India in the year 2006. The Automobile SEZ has the potential to bring more than 1000 core investment to the State.</p> <p>Out of 90 acres of land earmarked for SEZ, 54.18 acres of land is forest land which was handed over of AIADA (along with other forest land)way back in 1982 but which has not been de-notified till now. This important project is therefore pending due to non clearance of de-notification of 54.18 acres of forest land for which repeated request have been made.</p> <p>The clearance from Forest Department, Govt of Jharkhand has been obtained and the clearance from MOEF Gol is still awaited. Regular efforts from the Department of Industry, Govt of Jharkhand and AIADA have been made for the de-notification of the said forest land but the required progress has not been achieved.</p> <p>The Project for establishment to Automobile & Auto Component SEZ has not extension from Ministry of Commerce, Govt. of India up to December 2013. As</p>	<p>This issue is related to Gol. The project monitoring Group (Cabinet Committee on Investment) will discuss with Ministry of Commerce, and MOEF, Govt. of India to ensure early clearances in the matter and the project has been long delayed.</p>
----	--	---	--

BR

	<p>Soon as the de-notification process is completed by the MoEF GOI the project will take off as the developer of the project has also been already appointed.</p> <p>Necessary approval for de-notification of forest land area 54.18 acres of land related to Automobile and Auto Components –SEZ, so that the project can be started at the earliest.</p>	
--	--	--



 Chief Secretary
 Jharkhand

Memo No. 201 / Ranchi, dated 20/01/2014

05/U/NI, Jharkhand ke Mega Project sambandhi/Baitthak/20/2013

Copy for information and necessary action to:-

Mr. Anil Swaroop, Additional Secretary, Cabinet Secretariat, Govt. of India, Rashtrapati Bhawan, New Delhi/Sri V.P.Joy, Joint Secretary, Cabinet Secretariat, New Delhi/ Sri K.B. Nair, Under Secretary, Ministry of Steel, Udyog Bhawan, New Delhi/ Principal Secretary, Deptt. of Revenue & Land Reforms, Govt. of Jharkhand/Principal Secretary, Deptt. of Road Construction, Govt. of Jharkhand/Principal Secretary, Information & Technology Department, Govt. of Jharkhand/Principal Secretary, Department of Finance, Govt. of Jharkhand/Principal Secretary, Deptt. of Energy, Govt. of Jharkhand/Principal Secretary, Deptt. of Water Resource, Govt. of Jharkhand/Principal Secretary, Deptt. of Forest & Environment, Govt. of Jharkhand/Secretary, Deptt. of Mines and Geology, Govt. of Jharkhand/Secretary, Sales Tax, Department, Govt. of Jharkhand/Secretary, Department of Law, Govt. Jharkhand/ Director of Industry, Govt. of Jharkhand/Sri D. N. Prasad, Adviser (P) Ministry of Coal, Govt. of India, Shastri Bhawan, New Delhi /Dr. R.K. Garg, Advisor (Environment & Forest), Coal India, Ministry of Coal, New Delhi/Shri S. Mohapatra, Chief Conservator of Forest(Central), Bhuneshwar(Orrisa)/Sri G.P Gupta, Chief Engineer, (Construction), East Central Railway, Patna / D.C, Latehar/D.C, Hagaribag/D.C, Chattra/D.C, Saraikeela-Kharsawan/D.C, Ramgarh/D.C, Koderma/D.C, Chaibasa/D.C, Palamau for information and necessary action.


 Deputy Director Industries
 Directorate of Industries, Jharkhand